


# Status previous CTF3 Committee




- RF setup and calibration done
  - RF pulse compression temperature feedback – on two klystrons (good performance)
- New gun heater power supply – was tried but needs more tests
- SHB – Restart – one TWT back from repair, another TWT broken
- BPM
  - recalibrated – some problems corrected, first DL calibration
- Beam to end of linac
  - Quad scan girder 10 - done
  - Match optics based on quad scan - done
- beam through TL1 into CR (3 GHz)




# Temperature stabilisation



- RF pulse compression cavities very sensitive to T variations
- Temperature sensors installed along the klystron gallery
- feed-back developed by A.Dubrovskiy
- put in operation for the first two klystrons (MKS03 and MKS05)







# RF compressor temp. feedback



- reminder: takes into account ambient temperature/RF power
- now **all klystrons** with RF compressor have **feedback ON**
- recovers quickly after klystron trip
- => compressed RF flat top much more stable
- => current in TBTS more stable




Alexey  
Dubrovskiy



# Beam startup - updated




- Beam setup to girder 4
  - Rescale for lower energy (MKS03 lower power) - done
  - Verify segmented dump spectro 4 - done
  - set up bunching/SHB phases (verify with simulation) – done for 3 GHz beam
  - Minimize energy spread / bunch length - done
- Beam setup to girder 10
  - Rematch (quad scan girder 5) – camera optics needs adjustment, matched from girder 10 scan
  - Verify segmented dump spectro 10 (after PHIN run) - done
  - Minimize energy spread (shape RF pulse compression?) – done without shaped RF
- Beam to end of linac
  - Quad scan girder 10 - done
  - Match optics based on quad scan - done
- Beam to DL
  - Quad scan CT line + optics matching (smaller  $R_{56}$  later) - done
- Beam through TL1 and CR
  - Orbit correction - done
  - Dispersion and optics measurement – dispersion measurement done



# Recombination




- DL (so far only 3 GHz beam, 1.5 GHz initial setup)
  - dispersion - done
  - single kick measurements – done, to be redone (new BPM calibration)
  - optimize RF injection
  - adjust DL path length (rematch?)
  - quad scan straight/after 1 turn
- DL + CR
  - injection closure (program)
  - path length tuning (BPR and Streak Camera)
  - quad scan of various turns / combined beam
  - transport through TL2




# Delay Loop




- Full transmission achieved (not combined)







# Dispersion



- Dispersion  
DL + TL1 + CR  
close to model

- large energy variation along the pulse =>
- started to shape RF pulse







# CR recombination




- CR recombination factor 4 with 3 GHz beam established








# CR recombination







# Combiner Ring circulating beam



- tests for tune measurements – being analyzed








# TL2




- first beam 18 July
- BPM calibration – done, some problems fixed, BPMs work fine
- start with theoretical optics for measured energy
- BPM time delays with beam – done, fine adjustment to do
- Dispersion (H/V) – done, corrected at beginning of line to be refined
- Single kick measurements (precise) – done, to be refined
- Quad scans - started
- give first beam to TBL/TBTS – done finally up to 7 Amps through TBTS PETS



# TL2 (cont.)







# Update on TBL activities 17.08.2010



Steffen Döbert

- We had only a few occasions to run beam through TBL until now
  - Checked out hardware
  - Testing of the new BPM acquisition system which seems to work fine now
  - Testing of the quadrupole movers with remote control
  - End of line spectrometer hardware and software
  - New emittance screen at the end of the line
  - Commissioning of new operation software
  - Measured beam parameters at the entrance of TBL and performed successfully matching for a 3 A beam which was transported to the end of the line
  - Power measurement in the PETS confirmed that repair of water leak in the PETS tank worked out well
- Waiting for more beam and higher current








# Bunch length measurements




- Bunch length measured by Streak Camera and RF deflector
- along the pulse train / as a function of phase of MKS15
- analysis ongoing






# Schedule (updated)



- ① Optics improvements (DL dispersion)  
Full transport to CLEX  
Bunch length control (first tests)  
TBTS initial PETS tests  
CALIFES setup  
new setup when MKS13 available?
  - ② PETS conditioned to nominal power/pulse length  
TBL PETS tests
  - ③ Accelerating structure conditioned to nominal power & energy  
power/pulse length **Two-Beam test**  
gain, 100MV/m
  - ④ TBL studies (limited) PETS breakdown rate measurements???
  - ⑤ Measurement of breakdown kicks Beam Loading compensation experiment
  - ⑥ Measurement of effect of beam loading on breakdown rate
  - ⑦ Test of new PETS on-off scheme
  - ⑧ TBL studies 30% deceleration ?
- 2nd TBL PETS installation
  - 6 weeks PHIN phase-coding  
Laser preparation
  - Stability studies & improvements
  - PETS no recirculation
  - Phase stability
  - Operation at 5 Hz (or more)
  - Control of beam losses
  - Coherent Diffraction Radiation ...



# Conclusion



- latest news: gun - cathode broke Tuesday night
  - visible damage to the grid
  - got changed
  - just got conditioned up to nominal high voltage
- good progress since last meeting – machine more stable
  - large effort on RF calibration and stabilization
  - reference program (Tobias Persson)
- first tests in TBL and TBTS (see Roger)
- priority now: increase current and RF power in CLEX
  - test 12 GHz attenuator and phase shifter
  - test TBL PETS
- will need more time to set up **systematically** CR recombination and TL2
  - injection matching, optics,
  - quad scans TL2 for various turns