

Hydrogen Delivery System - Status Update

- R&D System installation in the Hall
 - Electrical services now ready for initial helium tests with exception of vacuum gauge wiring
 - Enclosure roof currently being removed to cut air extraction hole
- Design and Safety work
 - Meeting with Jane Vickers (ISIS Safety Officer) to discuss vacuum system issues next week
 - Awaiting documentation from AS Scientific to get site approval for running a pressurised system
 - Ventilation contractor has supplied drawings for external ductwork and these are being checked with the overall hall model
- Upcoming installation work
 - Order for gas bottle platform is underway, but need to confirm installation dates
- Scheduling He tests
 - Aim to start first run at end of March/beginning of April - will this create any clashes?

