

ALBA: COMMISSIONING STATUS




Marc Munoz on behalf of ALBA Accelerator Division

M. Munoz, June 2011

Commissioning of ALBA










History of the project



- 1992-4: First plans for a light source in Spain. Creation of the LLS. Recruitment and training of the staff for the preparation of a conceptual design report for a light source.
- 1997: Finishing the conceptual design report
- 2002: Approval of the project by the Spanish- and the Catalonian Government. Site selected in the Valles area, close to Barcelona and to the Universitat Autonoma de Barcelona. CELLS created.
- 2003: Appointment of the General Director (Prof. Joan Bordas).
- 2003: Announcement of the positions for the heads of the 5 divisions.
- 2003-05: Users meeting and workshops to establish the scientific program. 7 beamlines approved.
- 2004-05: Redesign of the machine, Staff recruting
- 2005-08: Building.
- 2007-10: Mechanical installation.
- 2009: Booster commissioning
- 2010: SR commissioning

ALBA Accelerators






A



M. Munoz, June 2011

Commissioning of ALBA




M. Munoz, June 2011

Commissioning of ALBA

Fase 1 Beam Lines

Accelerator Division



A



Milestones for the Linac



- **1.) Installation of Linac:**
- 2.) First beam out of the Linac:
- 3.) Phase 1 Commissioning of Linac:
- 4.) Acceptance of Linac:
- 5.) Phase 2 Commissioning of Linac:
- 6.) Operation of Linac for booster commissioning:
- 7.) Reparation of Linac structure 1:
- 8.) Restart of Linac:
- 9.) Optimisation of Linac:
- 10.) Normal operation of Linac:

Summary:

Some specifications of the Linac are much better as given by the specifications (for example the emittance is by a factor 2 smaller). The Linac operation is very reliable for the different modes: long bunch, small bunch, single bunch, large charge (4 nC), small charge (0.5 nC), etc.

Febr. 2008 to may 2008 July 2008 October 2008 October 2009 Dec. 2009 to Jan. 2010 April 2010 May 2010 June – July 2010 since July 2010



Booster synchrotron Timeline



- 1.) Mechanical installation of booster:
- 2.) Installation of RF-System :
- 3.) Installation of secondary piping:
- 4.) Cooling available:
- 5.) Personal safety system finished:
- 6.) Alignment of booster synchrotron :
- 7.) Control system finished:
- 8.) Pre-commissioning of booster components:
- 9.) CSN- certificate for booster commissioning:
- 10.) First beam in the booster synchrotron :
- 11.) Phase 1 of booster commissioning:
- 12.) Phase 2 of booster commissioning:
- 13.) Phase 3 of booster commissioning:
- 14.) Extraction of 3 GeV beam out of booster
- 14.) Normal operation of booster synchrotron:

Jan. 2009 to March 2009 Febr. 2009 July to Sept. 2009 September 2009 November 2009 Nov. to Dec. 2009 December 2009 Nov. to Dec.2009 December 2009 21^{st} December 2009 10^{th} to 24^{th} Jan. 2010 July 2010 Sept.- Octob. 2010 28^{th} October 2010 since Nov. 2010

Summary: The booster synchrotron runs reliable. The behaviour of the booster is pretty well understood. It is ready, working as an injector for the storage ring, but we have to make some optimisation.



Lattice of Booster


BetaX /m BetaY /m 10 * DispX /m 12 10 Machinefunction / m 8 6 4 2 0 -2 10 QV02 60 SH 20 50 30 40 **QV01 QH01** SV s/m **QH02** long dipole short dipole

Design working point: $Q_x = 12.42$, $Q_y = 7.38$



Layout Booster








Summary of Booster





M. Munoz, June 2011

Commissioning of ALBA




Tunes and Quad-k-Values



measured-model tunes comparison


model quad k-values along the ramping according to the calibrations



the model of the booster optics in the ramping has a good agreement both at low and high energy, this is very useful to set the power supplies waveforms

Booster Beam Sizes


Accelerator Division



Dieter Einfeld20Cells-ALBA

Synchrotron Light Facility






- First beam to 3 GeV: injection on w.p. (12.42, 7.38)
- Large drop of Qx at the start due to nonlinear magnet calibration
- Vertical tune is flat: most of the vertical focusing is provided by the gradient bending
- Orbit blow up, specially in the horizontal plane, ±8 mm



BTS – 1st Beam








Storage Ring Lattice

- DBA expanded structure
- 16 cells
- Only doublets to save space
- Combined bending magnet with large gradient, 5.65 T/m





SR Summary



• Parameters


Name	Symbol	Unit	Value
Circumference	C	m	268.8
Energy	E	GeV	3
Horizontal Emittance	ϵ_x	nm-rad	4.3
Horizontal Tune	Q_x		18.178
Vertical Tune	Q_y		8.378
Natural Horizontal Chromaticity	C_x		-38
Natural Vertical Chromaticity	C_y		-27
Momentum Compaction Factor	α_p		8.8×10^{-4}
Second Order α_p	α_2		2.1×10^{-3}
Energy Spread	$\Delta E/E$		1.05×10^{-3}
Revolution Frequency	f_0	MHz	1.115
Horizontal Damping Time	$ au_x$	ms	4.1
Vertical Damping Time	$ au_y$	ms	5.3
Longitudinal Damping Time	$ au_\epsilon$	ms	3.1
Horizontal Partition Number	J_x		1.3
Vertical Partition Number	J_y		1
Longitudinal Partition Number	J_{ϵ}		1.7
Energy Loss per turn	U_0	MeV	1.02

• Remarks:


- 24 straight sections:
 - 4 x 8 m -> 3 free for ID
 - 12 x 4.3 m -> all free
 - 8 x 2.4 m -> RF, diagnostic
- 38 % of the circumference for ss.















Frequency Map - Ideal

















A

Synchrotron Light Facility








Lifetime






M. Munoz, June 2011





- The effect of quantum lifetime in all three directions is negligible
- Elastic scattering and bremsstrahlung lifetimes have been calculated for a residual N2 pressure of 1 nTorr

Beam lifetime at 400 mA, including 1% coupling and the default vacuum chamber. The inclusion of a 3rd harmonic cavity will increase it close to 25 h.








RF Cavity (Dampy)

f	499,654	MHz
Q ₀	27000	
Rshunt	3.1	MΩ
R/Q	115	Ω
Cavity power	60	kW
Beam power/cav	/87	kW
IPC power	147	kW
Type of cavity	nc (6 Cel	ls/IPC)

 Total Voltage
 3.6
 MV (600 kV / cell)

 Total Power
 960
 kW (160 kW / cell)

R



•A SC third harmonic cavity is planned







IOT₁

- Cavity Combiner
 - 2 Input Ports (80 kW each one)
 - 1 Output Port (150 kW)
 - Insertion losses 0.3 dB
 - Frequency stability 200 kHz
- RF amplifiers (IOT)
 - Inductive Output Tubes at 500 MHz
 - Broadcasting standard
 - 80 kW output power
 - 3 MHz bandwidth at -1 dB
 - 50 Ohm impedance



RF cavity

[►] IOT₂



Bending magnet



- All the dipoles measured in house with good accuracy.
- Arranged in the machine to ensure small effect due to the differences of gradient.
- Correction coils avalible to compensate the errors if needed.


1.42 T
11.25 deg.
7.047 m
7 T/m
36 mm
520 A
<3*10 ⁻³
<2*10 ⁻³




Bending



In the process to cross check this with LOCO








Injection scheme







Diagnostic



Component	Acronym	# units
Fluorescent Screen "In-air"	FS	5
Fluorescent Screen Horizontal	FSH	2
Beam Position Monitors – Libera Brilliance	BPM	123
DC Current Transformer	DCCT	1
Fast Current Transformer	FCT	1
Annular Electrode	AE	1
Stripline BPM	SBPM	1
Scraper (Hor & Ver)	SCRH & SCRV	1 & 1
Beam Loss Monitors	BLM	128
X-Ray Pinhole Camera	Pinhole	1
Visible Light Monitor	BL34	1










SR Commissioning


- First try over one week-end: <u>4 shifts</u>
- 2 intensive weeks: <u>2 shifts/day</u> for 10 consecutive days
- Normal commissioning: <u>9 shifts/week</u>
- Total commissioning phase I: <u>90 shifts (8 hours/shift)</u>












M. Munoz, June 2011



1st try at week-end (12-13 Feb)




Straigthforward extraction from the Booster



Problems to reach the end of the BT: Quad misaligned (wrong reference fiducials)

Beam in SR only for one cell (2 bendings)




Stop because a problem with the BO extraction Kicker...



First 4 days ... 8 – 12 March

9th March: 09h00

Beam spot at 1st FS, at sector 2, completely defocused horizontally.




All SR Quadrupoles with wrong polarity



Recabling all quads








9th March 20 turns









Switching ON RF


> Adjusting injection angle

Adjusting tune






Ream Intensi



ALBA 13th March, 9h38: 1 second stored Synchrotron Light Facility Division





₩ww




Firsts measurements












M. Munoz, June 2011




MAXIMUM CURRENT LIMITED TO 20 mA UNTIL THE Machine Protection System IS OPERATIONAL

Synchrotron Light at Front End 9




and at the Pinhole camera:





The road to 200 mA






M. Munoz, June 2011

Commissioning of ALBA



Tune


Tune during the commissioning:






Chromaticity





Normally working with (+2, +2). Good agreement with the model





Horizontal offsets: +1.0 mm to -1.1 mm


Vertical offsets +0.9 mm to -1.1 mm



Orbit


Accelerator Division

Raw orbit without correctors



With offsets BBA included

RF frecuency adjusted from 499.6540 MHz to 499.6523 MHz




Good alignment


RMS Error: Horizontal 1.157523 mm Vertical 0.821631 mm Mean Error: Horizontal -0.182247 mm Vertical 0.175041 mm

03-Jun-2011 08:56:36














Horizontal rms error 32 um


Vertical rms error 29 um

to reference orbit (BBA to center of quads)

Mean Error: Horizontal 0.000352 mm Vertical -0.001129 mm

Correctors





Equivalent energy change using the RF is Δ RF = -261.205 [Hz] Δ L = 0.000140522 [m]


19-May-2011 16:08:36

Synchrotron Light Facility




Orbit Correction: BPM stability









M. Munoz, June 2011

Commissioning of ALBA

100

90

80

S8-07_Z

S8-07_X


S7-08_z S7-08_x

S14-03_Z


S14-03_X

SOFB Test






Day 1 Optics - Asymmetric



Synchrotron Light Facility





M. Munoz, June 2011


Commissioning of ALBA

29- Mar-2011 10:22:43




Correction of the quadrupoles





Measurements of June




After recabling and applying LOCO correction



Beta functions






Beta beating < 5%


adjusting the tune to 0.23 including a -0.2% gradient error in the bendings



After the best correction



Dispersion



Model vs. Measurements: Very good agreement


Synchrotron Light Facility



ID effects




• Effect of the MPW






And...



<u>Quite ok with model:</u> Emittance = 4.5 nmrad Coupling = 0.4 % Emittance X = 4 to 6. nmrad Emittance Y = 0.03 nmrad Coupling = 0.5% to 2.5%




Vertical Dispersion



Direct result from the RF change measure The vertical dispersion is still not well understood





• After some LOCO analysis, we start to have some answers:












Effect of Sextupoles

ALBA Synchrotron Light Facility



BPMy Position [meters]


09-Jun-2011 12:45:02



LOCO example




• Data from 9 June, last day of commissioning



09-Jun-2011 09:36:32




Betas reconstructed






Gradients reconstructed





Measured Dispersion




M. Munoz, June 2011

Commissioning of ALBA




Reconstructed Dispersion





Bunch Length

Streak camera, visible BL






Vacuum performance



Average pressure before injecting the first beam= 4.10⁻¹⁰ mbar


> With the first stored beam in the machine (beam current = 0.1 mA), the average pressure increased to 2.10^{-8} mbar.

> with accumulated beam dose of 4.5 A.h, 80 mA stored beam current, the average pressure of the SR is 3.10^{-9} mbar.




ALBA Synchrotron Light Facility







Effect of IDs



- EU62
 EU71
 MD\A/90
- ► MPW80

Without much influence in the machine:


MPW80 - BL22	Gap (mm)	tunes	RMS Orbit Distortion (um)	tunes change (10^-3)
OPEN	275	0.229, 0.375	0,0	
1/2 CLOSED	50		11 , 57	
CLOSED	12.7	0.229 , 0.377	13 , 9	0,2
OPEN	275	0.229 , 0.376	14 , 14	0,1

EU71 - BL29	Gap (mm)	Phase (um)	tunes	RMS Orbit (um)	tunes change (104-3)
OPEN	273	0	0.229, 0.376	0,0	
HORIZONTAL (0)	15.5	0	0.230, 0.376	15, 14	+1,0
CIRCULAR (pi/2)	15.5	21181	0.228, 0.377	15, 14	-1, +1
VERTICAL (pi)	15.5	35650	0.228, 0.377	16, 15	-1, +1
CIRCULAR (-pi/2)	15.5	-21181	0.228, 0.377	15 , 15	-1, +1
VERTICAL (-pi)	15.5	-35650	0.228, 0.377	16 , 15	-1 , +1
OPEN	273	0	0.229, 0.376	15,16	0,0



Light from one ID


- Screen @ 9.35m from source (middle of straight section)
- Source \rightarrow APPLEII undulator EU62
- Stored current I=0.8mA





Lifetime








Apertures




- Bumps and apertures scans performed.
- No obstacle detected.
- Physical aperture close to the theoretical one.





Vertical Instabilities


SCRV closed from 10mm to 0.25mm produces beam losses (~20mA) only in the last bunches of the train





Horizontal Instabilities









Filling pattern(s)







How we reach 170 mA





Problems

- RF problems LLRF deregulation, water leaks, vacuum leaks, trips ...
- Vacuum problems Water configuration, chamber overheating, leaks …
- Diagnostics problems Streak camera, Libera electronics, stack FS …
- PS problems Wrong cabling, correctors and quadrupoles PS ... PS from booster are delicate
- Control system problems Applications froze, motors, CCD camera, cycling, MPS, PSS, timing …



RF problem



Problems with the ceramics dome of the cavity's pick up loops

Dampy 00 one leak during conditiong at the RF lab

Dampy 06 one leak after bake out at Alba


Dampy 04 one leak during conditioning at Alba

- No visible leak

Dampy 03 two leaks due to sparks during conditioning at Alba and one during commissioning



Prototype of new pick-up loop: (without ceramic dome)







In summary:

Water leak
Vacuum leak
LLRF deregulation

S14B out of order S10A out of order S10B out of order

Most of the commissioning have been done with only three cavities

 \rightarrow

 \rightarrow

 \rightarrow

1350 MV → q = 1.3



Vacuum problem



Synchrotron radiation hitting the vacuum chamber





After placing a thermocouple at the location:


➢ With 20 mA we reached 80 degrees

➢ We estimated the chamber heat up to few hundreds of degrees when injecting 100 mA.

Solved by adding a copper insert in the crotch absorber



Next steps





THANK YOU



