

T.Eriksson

CERN, BE department, 1211 Geneva



Contents

AD consolidation Planning Operation ELENA systems (not covered elsewhere)



AD consolidation

- A limited consolidation program was launched in 2009 in view of continued
- AD operation until 2016/17
 Out of some 40 items needing attention, 1/3 was prioritized with a total budget of 2.3 MCHF
 - E-cooler power supplies, HV equipment and controls interface done
 - Magnetic horn pulser and controls done
 - Ejection line bpm:s in progress
 - Ring/transfer line magnets in progress
 - Ring/transfer line power converters in progress
 - Vacuum system in progress
 - RF (C02/C10) in progress
 - Stochastic cooling to be started
 - Kickers to be started
 - Target area to be started

• With the ELENA approval a new consolidation program is being worked out assuming AD /ELENA will run at least 10 - 15 more years



AD consolidation

• For running until >2026:

- Expand 2009 program =>
- \sim 40 items such as:
 - Target area; water cooling, ventilation, interlocks, manipulation devices,
 - Stochastic cooling; parameter control, uwave amplifiers/power supplies, controls, movement system, vacuum tank spares etc.
 - Electron cooling
 - **RF**
 - Infrastructure
 - etc.


EEC

• Consolidation campaign started in 2010 for the experimental hall: safety, user facilities etc.

| T. Eriksson | CERN | BE/OP | |
|-------------|------|-------|--|
|-------------|------|-------|--|

28 S

| AD Main bending magnets | AT-MCS | 15 | 6 |
|---|----------|------|------|
| AD pow er converter spares | AB-PO | 15 | 3 |
| AD MWPC:s | AB-BI | 15 | 2 |
| AD ring quadrupole QFC54 | AT-MCS | 10 | 6 |
| AD inj. line pulsed pow er converters | AB-PO | 10 | 3 |
| AD e-cooling magnet spares | AB-BI | 10 | 6 |
| AD target area spare magnets | AT-MCS | 10 | 4 |
| AD vacuum ion pumps | AT-VAC | 9 | 6 |
| AD kicker vacuum tanks | AB-BT | 9 | 2 |
| AD Stoch.cooling p/u&kicker movement | AB-RF | 9 | 2 |
| AD horn pulser ignitrons | AB-BT | 9 | 3 |
| AD vacuum cryo system | AT-VAC | 8 | 4 |
| AD ring Q-trim pow er converters | AB-PO | 8 | 3 |
| AD C02 system | AB-RF | 8 | 3 |
| AD kicker oil system | AB-BT | 8 | 3 |
| AD horn pulser electronics | AB-BT | 8 | 3 |
| AD vac.ion pump pow er supplies&ctrls | AT-VAC | 8 | 2 |
| AD target area ventilation & interlocks | AB-OP | 8 | 3 |
| AD Stochastic cooling electronics | AB-RF | 69 | 2 |
| AD ring corrector dipoles | AT-MCS | 6 | 4 |
| AD magnet ancillary equipment | AT-MCS | 6 | 2 |
| AD electron cooler pow er converters | AB-PO/BI | 6 | 3 |
| AD cooling/ventilation | TS-CV | 6 | 3 |
| AD target water cooling | AB-OP | 6 | 4 |
| AD ejection line pow er converters | AB-PO | 4 | 2 |
| AD Stochastic cooling pow er amplifiers | AB-RF | 4 | 2 |
| AD C10 system | AB-RF | 4 | 2 |
| AD kicker pow er supply/ctrls upgrade | AB-BT | 4 | 2 |
| AD orbit measurement system | AB-BI | 3 | 1 |
| AD beam current transformers | AB-BI | 3 | 1 |
| AD Instrumentation SW + FSU | AB-BI | 3 | 1 |
| AD main quadrupole magnets | AT-MCS | 34 | N.A. |
| AD injection&ejection septa | AB-BT | 3 | N.A. |
| AD Stochastic cooling vacuum tanks | AB-RF | 5 | N.A. |
| Items without risk score rating: | | | |
| AD controls | AB-CO | N.A | N.A |
| AD septa controls | AB-BT | N.A. | N.A. |
| AD beam control | AB-RF | N.A. | N.A. |
| AD target area remote manipulation | AB-ATB | N.A. | N.A. |
| AD schottky analysis | AB-RF/BI | N.A. | N.A. |



•Access control upgade •RP shields upgrade •New gangways for circulation and evacuation improvement •New control rooms for ALARA respect and racks/ storage space increase •Cranes upgrade for more efficient and safer handling •Cryogens distribution audit •Ventilation system audit •Review needs for smoke/ODH detection •Provide long term (bdg 133) and short term (new building) storage

•New cafeteria / toilets / meeting room / parking

•New visit itineraries and procedures

=new access control (5)



ELENA planning

• Planning stretched in order to minimize impact on physics program

- 1. Design, fabrication, installation of ELENA whilst using the existing ejection lines for physics @ $5.3 \text{ MeV} = > \sim 3 \text{ years}$
- 2. Commissioning of ELENA in parallel with physics $= > \sim 6$ months
- 3. Installation and commissioning of new 100 keV ejection lines (physics stopped) => 0.5 to 1 year

=>Total duration 4 to 4.5 yrs



Initial planning

| P | | 9 - (* | * - | G | antt Char | t Tools \\cern | ch\dfs\Users\t\t | commy\Docume | ents\ad\ELENA\ | ELENA planning | -v1 - Microsoft | Project | | | |
|----------|-----|-------------------|---------------------------------|--|-----------|-------------------------------|------------------|---|--|----------------|---|---|-------------------|--|----------------|
| F | ile | Task | Resource Project Vie | ew Acrobat | Forma | it | | | | | | | | ć | a 🕜 🗗 XX |
| Gai | ntt | Task Jsage + D | | Resource Usage Resource Sheet Cother Views * Resource Views | 7 | | Filter: | [No Highlight] [No Filter] [No Group] | Timescale: Months | * | Entire Project Selected Tasks | Timeline Details | • • it View | New Window | Macros |
| _ | | Tas | | | | | Data | | | Zoom | | | | Window | Macros |
| | | 0 | Task Name 👻 | Duration 🚽 Start | * N C | Half 1, 2012 J J F M A M J | | | Half 2, 2013 J A S O N D | Half 1, 2014 | Half 2, 2014 | | Half 2, 2015 | | Half 2, 2016 🔺 |
| | 1 | | 2011-2012 shutdown | 101 days Mon 21/1 | 1/11 🛛 🗖 | | | | | | | | | | |
| | 2 | | Setup for physics | 20 days Mon 09/04 | 4/12 | □ □ ₁ | | | | | | | | | |
| | 3 | | AD physics run 2012 | 141 days Mon 07/0 | 5/12 | | <u>.</u> | | | | | | | | |
| | 4 | | 1st long shutdown 2013/14 | 390 days Mon 03/12 | 2/12 | | Č | - | : | | | | | | |
| | 5 | | Setup for physics | 20 days Mon 23/0 | 6/14 | | | | | | ₽1 – | | | | |
| | 6 | | AD physics run 2014 | 90 days Tue 22/0 | 7/14 | | | | | | ter | | | | |
| | 7 | | 2014-2015 shutdown | 60 days Mon 24/1 | 1/14 | | | | | | 1 č | | | | |
| | 8 | | Machine startup | 25 days Mon 13/0 | 4/15 | | | | | | | _ | | | |
| art | 9 | | AD run 2015 | 140 days Mon 18/0 | 5/15 | | | | | | | L L | | | |
| intt Cha | 10 | | | | | | | | | | | | | | |
| antt | 11 | | ELENA TDR | 320 days Mon 03/1 | 0/11 | | | | | | | | | | |
| G | 12 | | Move kicker platform | 100 days Mon 11/0 | 3/13 | | | (| - | | | | | | |
| | 13 | | Modification of 7000 line | 60 days Mon 02/0 | | | | | | | | | | | |
| | 14 | | Modification of AD hall | 195 days Mon 24/0 | | | | | | <u> </u> | | | | | |
| | 15 | | Design & procurement of ELENA | 776 days Mon 02/0 | | | | | | 1 | | | | | |
| | 16 | | ELENA installation | 320 days Tue 01/1 | | | | | | | | <u> </u> | | | |
| | 17 | | ELENA commissioning | 171 days Mon 02/0 | | | | | | | | Č | | | |
| | 18 | | Install electrostatic beamlines | 101 days Mon 23/1 | | | | | | | | | = | | |
| | 19 | | ELENA & beamline commissioning | 66 days Mon 04/04 | | | | | | | | | | | |
| | 20 | | ELENA physics run 2016 | 101 days Mon 04/0 | 7/16 | | | | | | | | | | |
| | 4 |] | | · · · · · · | • | : | : | : | | | : | : | : : | | ▶ |
| Rea | | | lew Tasks : Auto Scheduled | • • | 1.1 | | | | | | | | | | · (+) .; |
| | , | | | | _ | | | | | | | | | ······································ | <u> </u> |



CERN/LHC run planning (provisional)

| LS1 - SPLICE 2013 DATION | | | | | | | | | | | |
|--------------------------------|---------|---|---|---|---|---|---|-------|-------|------|---|
| 2014 | | | | | | | | RECOM | RECOM | 1 | 2 |
| 2015 | 1 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | IONS | |
| 2016 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | IONS | |
| 2017 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | IONS | |
| 2018 LS2 | | | | | | | | | | | |
| 2019 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | IONS | |
| 2020 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | IONS | |
| 2021 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | IONS | |
| 2022 upgrad | C le | | | | | | | | | | |

Tech. stop or shutdown

Proton physics Ion Physics Recommissioning => Affects LHC injectors and AD !





ELENA ring can be commissioned while 5.3meV physics program is running
100keV transfer lines to be set-up once ELENA is running satisfactory.
Some reinforcement to the op-team is needed – request has been made.
External help is also welcome !



ELENA systems (not covered elsewhere)

- Infrastructure
- Electron cooler
- Instrumentation
- B-train
- Controls
- Ejection lines
 H-/p source




2010 ELENA cost estimate

Initial expectations: 50/50 CERN/external

| Item | Material (kCHF) | Manpower FSU or charged (kCHF) | CERN Manpower FTE (MY) | Needed manpower contribution FTE (MY) |
|---|-----------------|-----------------------------------|---------------------------|---|
| Magnets (ring+inj. line) | 1590(*) | 135 | 2.5 | 2.8 |
| Power converters | 955 | | 3.8 | |
| Injection/ejection septa | 75 | | 0.3 | 0.7 |
| Injection/ejection kickers | 1706 | | 6.3 | 2.8 |
| Electron cooler | 1300 | | 5.0 | 1.0 |
| Vacuum, ring+inj.line | 1475 | 50 | 3.0 | 2.0 |
| RF + Schottky diagnostics | 303 | 30 | 3.8 | 0.4 |
| B-trains | 80 | | 0.7 | |
| Diagnostics | 655 | 85 | 1.2 | 1.3 |
| Controls | 804 | | 1.0 | |
| H- source | 400 | | 0.5 | |
| Experimental area:lines, vacuum, monitors | 4235 | | 6.3 | 6.5 |
| Mech. Design/Drawings | | 347kCHF/4 MY (**) | | 13.0 |
| Div. | 290 | | 5.0 | 2.0 |
| Total (MCHF/MY) | 13.868 | .647 | 39.4 | 32.5 |
| Grand Total (MCHF/MY) T. Erikss | | 515 28 September | | .9 |



Infrastructure



- ELENA related:
- Electricity distribution
- Cooling/ventilation
- AD kicker PFN:s
- Equipment racks
- Storage AD equipment
- Storage/assembly for experiments



ELENA electron cooler

- Cooler, solenoid compensators, orbit correctors and valves will occupy one complete straight section
 Cooling at 35 and 13.7 MeV/c MeV/c for efficient deceleration (compensation for adiabatic blowup) and to ensure that the phase-space characteristics of the extracted antiproton beam fit the requirements of the experiments.
- Special attention must be paid to the design of the electron gun and the quality of the longitudinal magnetic field guiding the electrons from the gun to the collector => small transverse components $(B_{\perp}/B_{\parallel} < 10^{-4})$
- Partly based on existing designs (ext. collaboration?)




The ELENA Electron Cooler

| Momentum (MeV/c) | 35 | 13.7 | | |
|-------------------------------|-------|-------|--|--|
| b | 0.037 | 0.015 | | |
| Electron energy (eV) | 355 | 55 | | |
| Electron current (mA) | 15 | 2 | | |
| Expected cooling time (mS) | 150 | 20 | | |
| Bgun (G) | | 400 | | |
| Bcooling section (G) | | 100 | | |
| Cathode radius (mm) | 12.7 | | | |
| Electron beam radius (mm) | | 25.4 | | |



The ELENA Electron Cooler



Cycle length = 10-15 s

time

- Compact cooler for cooling at 35 MeV/c and 13.7 MeV/c
- Corresponding electron beam energies of 355 eV and 55 eV
- Conventional thermionic cathode ($n_e \approx 3 \times 10^{12} \text{ cm}^{-3}$)
- Effective cooling length ~ 0.8m
- 100 G magnetic field in toroids and main solenoid to reduce perturbations to the ring
- Placed flat for ease of maintenance (vertical orbit distortion)
- Challenges :
 - Generation of a cold low energy electron beam ($T_{\perp} < 0.1 \text{ eV}$, $T_{\parallel} < 1 \text{meV}$)
 - Electron beam energy stability
 - Reliable electron cooling diagnostics
 - Dynamic vacuum 10⁻¹² torr

•External contribution possible: 1MY electronics technician (0.5 * 2yrs)



Instrumentation

Ring pickups

- 8 combined H+V units
- Based on existing AD design:
 - Diagonally cut electrodes (redesign?)
 - Existing head amplifier design
- Network analyzer used @ 100Hz BW, 30ms per p/u
- Theoretical resolution with 1E7 pbars: 0.1mm
- External contribution possible (~1MY):
 - PU/electronics/head amplifier design and tests
 - Manufacturing and tests



Instrumentation

• Profile measurements:

- Similar to existing AD system
- 4 motorized scrapers
- 2 scintillators/photo multipliers/HV supplies
- Electronics in rack outside machine enclosure
- Tune measurements:
 - Dedicated kicker and DSP-based BTF
- Intensity/longitudinal Schottky:
 - Covered in RF/Schottky
 - BCT needed for calibration ? (ext. contribution?)



Instrumentation

• Electron cooler related:

- Non-destructive H/V profile measurements:
 - Ionisation Profile Monitors (pressure bumps needed)
 - Mainly for startups/md:s
 - ~lmm resolution
- Recombination detector at exit of 1:st bending downstream of e-cooler (proton test beams)



B-trains

2 systems needed: measured (mainly for commissioning) and synthetic
~Standard PS-complex design
Flux coil in bending magnet



Controls

- Standardized CERN accelerator control system (FGC3, PLC, OASIS, timing DSC:s)
 Existing rack space near ELENA
 Cycle generation to be developed to present CERN standards (INCA, LSA)
 - AD cycle sw/hw will be upgraded at the same time



100 keV beamlines

- ~60m total length
- 4-layer shielding (fringe fields from AD and trap solenoids)
- electrostatic deflectors + lenses
- 28 u-wire profile monitors, Faraday cups, Cherenkov counters
- Vacuum ranging from 10E-9 to 10E-12
- External manpower contribution possible
 ~6FTE in total



H- source

- Being considered....no descision yet
 For setting-up independent of PS complex
 Injection at 100keV, acceleration (low energy operation to be established first ?)
 2 possible locations:
 - In injection line (space?)
 - In new ejection line for reverse injection (no cooling)
- External contribution possible



Extra Low ENergy Antiproton ring (ELENA) for antiproton deceleration after the AD

