

CLIC workshop at CERN
16-18 October, 2007





How to apply scheduling work done for ILC to the CLIC project

Prepared by M Gastal

Goal:

→ Present the work done for the construction schedule of ILC project and explore the possibility to apply it to CLIC






*Tentative long-term CLIC scenario
rtest, success oriented and technically limited schedule*



Technology evaluation and Physics assessment based on LHC results
for a possible decision on Linear Collider funding with staged
construction starting with the lowest energy required by Physics






Scope of This presentation



- Based on ILC presentation made in Valencia workshop
 - Most assumptions are still valid
- Highlights areas where more work should be done
 - Details of CFS services installation
 - Latest lessons learnt from CMS for Experimental area






Scope of CFS scheduling exercise



- Studied for all sample sites
 - CERN & DESY (Europe)
 - Americas
 - Asia
- Shows the critical path for the construction of the ILC
 - RTML, Main Linac, Beam Delivery system
 - Not displayed:
 - DR, e+ & e- tunnels, Dumps, Point 3.3 & 5.2
- Goal: Check if a 7 year construction time is feasible





Scope of CFS scheduling exercise



→ Includes all CFS services

- Civil engineering (CE)
- Cranes
- Electrics (EL)
- Cooling and ventilation (CV)
- Metallic structures

→ Based on input from:

- Amberg Engineering Ltd
- John Osborne (CERN tunnelling expert) } For Civil Engineering work
- LHC project for tunnel construction & CFS services installation



- CMS project for surface buildings, detector hall construction and CFS services installation
- KEK for Asian construction schedule



Scope of CFS scheduling exercise



- Method to make time estimates:
 - Use the completion analysis of LHC and CMS work and scale it to ILC project
 - Based on a real-life similar project (good reference)



Civil Engineering



Cooling and Ventilation

Cranes

Electrics



Year by year schedule Assumptions




- Start of construction is t_0
- Start of beam commissioning is 7 years from t_0
- ILC will be ready for physics run 1 year after the beam commissioning
- The detectors could be assembled on the surface to save time (CE work can be done in parallel)
- Twin tunnels + 1 single IP

- CERN/Americas sample site used as illustration

CERN and Americas: Before t_0

- Market surveys, call for tenders and contractor selection
 - Building permits, Environmental impact studies, Purchase of land
 - Based on experience with LHC - Implies having a frozen design!



CERN and Americas: Year 1

→ Shafts excavation




- Surface Work
- Service buildings
- Main EL substation at Point2

- Part of surface detector assembly building

10 shafts have to be started together

To be built when
Underground hall complete






CMS concept



→ Key Ideas:

- Build and commission the detector in a surface assembly building.
- All services (cabling, piping, fibre optics...) are installed on detector wheels/disks on the surface
- Only fully commissioned pieces of detector are lowered in the detector hall



17/10/2007

martin.gastal@cern.ch

10



CMS concept




→ Impact costs


- Work executed underground requires 50% more time than if performed on the surface and can be at least 30% more expensive
- Extra costs attached to the CMS concept:
 - Rented Heavy lifting equipment (1.5MCHF for CMS)
 - Large detector assembly building (3 MCHF for CMS)
 - Both costs are already included in the CFS cost estimates for EU sites

→ Impact on schedule


- Significant time saving
- Detector assembly on the surface runs in parallel with CE work underground




cmseye07 2006-11-02 17:49:34



Configuration of CMS today



Design by CMS Integration group, April 2005.



	TBM $\varnothing_{finished}=4.5m$		TBM setup
	MS TBM $\varnothing=4.5m$		TBM transport
	Cavern finishing		TBM removal
	Shaft/cavern excavation		Finishing work

17/10/2007

martin.gastal@cern.ch

14



CERN and Americas: Year 2



- Set-up and launch of TBMs both for RTML, ML, BDS and DR
 - Service tunnels formed first
- Detector hall construction
- Surface work
 - Construction of secondary EL substations




9 TBMs have to be started simultaneously (1 for DR)




17/10/2007

martin.gastal@cern.ch

15





- TBM $\varnothing_{finished} = 4.5m$
- MS TBM $\varnothing = 4.5m$
- TBM setup
- Shaft/cavern excavation
- TBM removal
- ⋯ Finishing work

Detector hall finishing starts when excavation is complete




CERN and Americas: Year 3




- Most resource intensive year:
 - 8 TBMs in action for RTML, ML, BDS + 1 for DR
 - Completion of detector hall + on-going work for shaft base caverns
 - Finishing of tunnels + start of CFS services installation







	TBM $\varnothing_{finished}$ = 4.5m		TBM setup
	MS TBM \varnothing = 4.5m		TBM transport
	Cavern finishing		TBM removal
	Shaft/cavern excavation		Finishing work

9 TBMs for RTML, ML, BDS
But 5 are transported and reused





Finishing work for tunnel:
Floor, drainage,
painting...




CFS services installation in tunnels



- **Work should be broken-down in 1km sections**
 - Based on experience at LHC
 - No more that 3 teams per km
 - Activities are mutually exclusive

- **Service tunnel should be installed first**
 - CV work takes longer than in beam tunnel
 - EL work is needed there before beam tunnel can be installed
 - Also reason why the service tunnel is being excavated first

- **Basic sequence for service tunnel:**
 - 1- Installation of cable trays and pipes supports (4weeks /km)
 - 2- Installation of cooling pipes (14weeks/km)
 - 3- Installation of cables + connection (3weeks /km)
 - 4- Installation of electrics equipment (Transformers, Switchboards, RMUs) (8weeks /km)



- Cable trays + pipes supports
- CV pipes
- EL cables + connection
- Transformers, switchboards...

→ All sections of the service tunnel should be installed with general services by
 $t_0 + 3.5$ Years





CFS services installation in tunnels



→ Basic sequence for Beam tunnel:

- 1- Installation of cable trays and pipes supports (4weeks /km)
- 2- Installation of cooling pipes (3weeks /km)
- 3- Installation of cables + connection (3weeks /km)
- 4- Installation of lighting and sockets (4weeks /km)





17/10/2007

martin.gastal@cern.ch

25



Compatibility with 7 year project time



- The first section of tunnels (beam + service) would be fully installed with services at $\sim t_0+3$ years

- If the machine can be installed in the next 4 years then the 7 year project time is still manageable

- However:
 - Procurement time has been assumed done before t_0
 - Not all tunnels sections are made available for machine installation at the same time
 - Machine installation strategy will have to be carefully designed so as to avoid bottle necks created by the discontinuity of the sections available for installation





CERN and Americas: Year 4



- Last year of underground CE work:
 - Extraction of TBMs
 - Start of installation for infrastructure in Detectors Halls
 - Completion of shaft base caverns + Shaft access building for point 1
 - Finishing of tunnels + CFS services installation







	TBM $\varnothing_{finished}=4.5m$		TBM setup
	MS TBM $\varnothing=4.5m$		TBM transport
	Cavern finishing		TBM removal
	Shaft/cavern excavation		Finishing work

Install CFS services in
Detector halls
& Shaft base caverns

CFS services installation schedule for Detector Halls and Base Shaft Caverns

Post completion analysis of cable chains installation now available from CMS

- Based on experience with CMS
- Time estimates for site work only

Cavern	Dimensions L x W x H	Metallic structures	Cooling and ventilation	Electrics General Services	Crane installation
CMS	53 x 26 x 25	5w	19w	10w	1w
ILC detector halls	120 x 25 x 35	12w	46w	24w	3w
ILC Shaft base caverns	49 x 16 x 18	3w	11w	6w	1w

Completion examination figures

Estimates

CFS services installation schedule for Detector Halls and Base Shaft Caverns

ID	Task Name	Duration	15																			
			Half 1, 2016					Half 2, 2016					Half 1, 2017									
			O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
1	Underground Detector Hall	305 days	[Gantt bar from 04/01 to 03/03]																			
2	Detector Hall construction complete	0 days	04/01																			
3	Install metallic structures	12 wks	04/01 → 25/03																			
4	Install overhead crane	3 wks	28/03 → 15/04																			
5	Install cooling and ventilation	46 wks	18/04 → 03/03																			
6	Install EL general services	24 wks	18/04 → 30/09																			
7	Shaft Base Caverns	75 days	[Gantt bar from 01/02 to 08/04]																			
8	Cavern construction complete	0 days	01/02																			
9	Install metallic structures	3 wks	01/02 → 19/02																			
10	Install overhead crane	1 wk	22/02 → 26/02																			
11	Install cooling and ventilation	11 wks	29/02 → 13/05																			
12	Install EL general services	6 wks	29/02 → 08/04																			

→ CFS services ready:

→ Detector Halls: 14 months after hall construction complete


→ Ready for detectors: $t_0 + 4$ years (possible overlap with CV)

→ Pre-commissioning carried out in surface building

→ Once design of experimental area is final, new detailed schedule should be made

→ Shaft base caverns: 3.5 months after cavern completion


CFS services installation in detector hall



17/10/2007

martin.gastal@cern.ch

Shaft access building for point 1



2/3 of Assembly building

Extension built once Detector Hall cavern complete

Final design of DBS will have an impact on the experimental area installation schedule



CERN and Americas: Year 5



- Installation of infrastructure in detector hall
- Installation of infrastructure in tunnels
- Construction of Shaft access buildings (pt1 already complete)



17/10/2007

martin.gastal@cern.ch

34

Building and CFS services installation schedule for shaft access buildings

- Based on experience with CMS
- Time estimates for site work only

Building	Dimensions L x W x H	CE work Slab, shaft head	Metallic structures	Cooling and ventilation	Electrics General Services	Crane installation
CMS SDX5	36 x 17 x 15.5	15w	17w	18w	12w	1w
ILC Shaft access building	30 x 12 x 12	9w	8w	8w	5w	1w

Completion examination figures


Estimates

Installation schedule for shaft access buildings

ID	Task Name	Duration	Owner	Half 1, 2016			Half 2, 2016			Ha									
				D	J	F	M	A	M		J	J	A	S	O	N	D	J	
13	Shaft access building	200 days		[Gantt bar spanning from Feb to Dec]															
14	Shaft Base Cavern construction complete	0 days	TS-CE	2/1															
15	Concrete slab	9 wks	TS-CE	2/1 → 4/1															
16	Install shaft with infrastructure	12 wks		4/4 → 6/24															
17	Build steelworks	8 wks	TS-CE	6/27 → 8/19															
18	Install overhead crane	1 wk	TS-IC-HM	8/22 → 8/26															
19	Install cooling and ventilation	10 wks	TS-CV	8/29 → 11/4															
20	Install EL general services	5 wks	TS-EL	8/29 → 9/30															

- Bigger shaft access building complete in 10 months
- A 12 week window is needed to install CFS infrastructure in shaft:
 - Concrete lift modules
 - Ventilation ducts
 - Cooling pipes
 - Cable trays
 - Metallic staircase
- Last shaft access building complete by $t_0 + 4.5Y$

Ventilation ducts



Crane



Concrete lift modules



Metallic staircase



Building complete



17/10/2007

DESY: Civil engineering schedule



15 TBMs needed – 4.5 years
 Schedule compatible with
 CERN for surface buildings

Asia: Civil engineering schedule



15 TBMs – 4.5 years
Schedule compatible with
CERN for surface buildings




Conclusions



→ Key milestones:

- Surface Detector Assembly Building ready for detector: $t = t_0 + 2Y$
 - First tunnel sections ready for services installation: $t = t_0 + 2.5Y$
 - Detector Hall (cavern) ready for detector: $t = t_0 + 4Y$
 - First beam tunnel section ready for machine installation: $t = t_0 + 3Y$
-
- More efforts needed to load resources into the schedule and assess coactivity more thorough fully
 - The installation sequence for the machine and detectors have to be designed and inserted in the general schedule
 - A post completion analysis of the CMS project will be presented in early 2008. It should provide useful insight in the installation schedule for the ILC experimental areas



Conclusions



- A draft construction schedule for CLIC could be produced using the same methods used for ILC
- Starting this exercise soon is crucial for the lessons learnt from the LHC project are still fresh in people's mind
- Sources of information to feed into the schedule are available at CERN and come from all departments.
- Keeping a link between the two projects can be mutually beneficial