




Status Report on CALIFES

F. Orsini on behalf of the Saclay's group





CEA's Contribution :


Laser system triggering the RF gun photocathode, accelerating line (3 LIL sections and vacuum chambers), RF System (modulator, power phase shifter, RF network, etc ...), beam diagnostics (BPMs, VPMs, Spectrometer, ...), beam dump, magnetic components (quadrupoles, steerers), mechanical supports, alignment of components and services (vacuum, hydraulic, cables, power supplies, control command)

Present Milestone:


- Design, Construction, Installation of CALIFES : 2005 → 2008
- Commissioning CALIFES : start middle 2008 → end 2008 (?)

Specifications


Energy ~ 200 MeV
 Emittance <math>< 20 \pi \cdot \text{mm} \cdot \text{mrad}</math>
 Charge per bunch : 0.6 nC
 Energy spread <math>< 2\%</math>
 Number of bunches : 1 to 226
 Bunch length (rms) : 0.75ps
 Bunch spacing : 667ps



Impact of the LASER beam transmission efficiency on the e- beam




Initial specification




→ We have to take special care to keep transmission values as high as possible

Impact of the LASER beam transmission efficiency on the e- beam




Specification : 0.6nC/bunch \rightarrow 3.75×10^9 e-/bunch (nominal)

Assumptions : Photocathode QE=1%
 +75% of transmission in pulse picker
 +75% of transmission in the whole optical line




For a Photocathode with QE~1% and $E_{laser} \sim 5\mu\text{J/pulse}$, we need at least a transmission of 12% in our crystals

Assumptions : 75% of transmission in pulse picker
 +75% of transmission in the whole optical line
 +12% of transmission due to $\omega \rightarrow 4\omega$




For a transmission of 12% in our crystals and $E_{laser} \sim 5\mu\text{J/pulse}$, we need at least photocathode with QE \geq 1%




Requirement on stability for the pulse picker :

- stability of transmission <1.5% during the pulses selection (1 up to 226)




- Real value of stability after realization : ~5%
 - This should affect the charge dispersion from one bunch to one another
 - this has to be simulated



Goals :


- Bunching in section LIL#1
- Acceleration up to ~ 200 MeV ?
- Keep the emittance $< 20 \pi \cdot \text{mm} \cdot \text{mrad}$

If we decrease the bunching in LIL#1
 (0.75ps for 30GHz initially, is this parameter can be modified for 12 GHz operation ?)
 → possible to use LIL#1 also for acceleration and less bunching
 → we hope small gain in energy
 → must be confirmed by simulations



A. Curtoni


Simulation of beam parameters at the Linac output



New simulations with PARMELA (single bunch, 2000 particles), taking into account realistic parameters for RF System, and laser beam (impulsion length 4ps)

This can still be optimized

A. Curtoni



Bunch charge	0.6 nC
Energy	~168 MeV
Energy spread	$\pm 0.6\%$
rms bunch length	± 0.21 ps
Normalized rms emittance	$\sim 12 \pi$ mm.mrad






→ No particular difficulties during installation




- all supports
- Beam DUMP
- 3 LIL sections
- Dipole (spectrometer)

- only one VPM#2 was sent back to Saclay for small mechanical modifications




RF Pick up : measurement of the bunch length (spectral analysis of a very short pulse)
 → Study in progress at CEA
 → Only a vacuum chamber is installed on CALIFES, waiting for the RF pick up in the future




Deflecting cavity
 measurement of the bunch length

Beam Charge Monitor
 measurement of the bunch charge







Dipole (spectrometer line)
 Energy spread measurement



And also steerers ...
 Associated with BPMs





Video Profile Monitor




	VPM1	VPM2	VPM3
Position	After the RF gun	After the triplet	After the dipôle
Energy (MeV)	5	177	177
Screen type	YAG	YAG or OTR (Si)	YAG
Screen size (mm ²)	40 x 40	10 x 10	10 x 30
Tilt angle	45°	15°	45°
Magnification	0.15	1.75 or 0.35	0.25
Light control	Diaphragme	Filter wheel	Diaphragme
Resolution (µm)	230	20 or 100	140
Calibration	Screen marks	Movable grid	Movable grid




Optical design
with Apilux software




Modulation Transfer Function
measured on test bench



Alignment with
laser in CLEX



- Vacuum : sectors 2 and 3 are ready $\rightarrow 2 \cdot 10^{-8}$ mb (w/o using ionic pumps) \rightarrow waiting for RF Gun to complete



- Hydraulics \rightarrow OK
- Cables and connectors \rightarrow in progress
- Power supplies for magnetic components \rightarrow end in April 08 ?
- control command (CEA and CERN) : must drive and control the whole line CALIFES + including beam diagnostics \rightarrow in progress .., we hope to finish in April 08


Laser beam transportation under roof (*ground floor*)

- Pipes installed on ~80m
- completions foreseen end of Jan. 08



Installation on optical table In laser room (*1st floor*)



- Measurements and beam optimization in progress end of 2007
- Specific Crystals IR→UV : order in progress
- Installation foreseen in Feb/March 2008



Installation on optical table near Photo-injector (*ground floor*)

- all components are in Saclay
- Installation foreseen in February 2008







RF Network:
problem of provisioning the bend wave guides

Modulator delivered and partially tested Dec. 2007
Quasi-nominal power is reached (38kV), but noise have to be eliminated

RF Power phase shifter
Problems during realization → delay of ~10 months






End of January 2008 : **CALIFES will be almost complete**
 (except the RF gun, Laser system and RF system)

- Mechanical supports + Dump → July 07
- 3 LIL sections → October 07
- Dipole → October 07
- Deflecting Cavity → October 07
- BPMs (6) + steerers (5/6) → November 07 → see Claire's talk for BPMs
 the last steerer will be installed on the RF gun support
- Quadrupoles → October 07
- Beam Charge Monitor → November 07
- VPMs (3) → December 07
- Start installation of RF System : Modulator → December 07 → see Franck's talk
- Start installation of Laser System : mechanical part → Dec 07 → see Guy's talk

- Final Alignment of the line → February 08
- RF Gun → February 08 → see Raphael's talk
- Laser System → April 08 ?
- RF System → June 08 ?
- **Start commissioning (w/o power phase shifter) → June/July 08?**
- **Start commissioning (with power phase shifter) → October 08 ?**



- Tests of services : vacuum, control command (tests of connections, launch distance command, etc ...), tuning of VPMs optics, tuning of BPMs, etc ... 2-3w? Feb-March 08
- Bake out ? 1w June 08?
- Power supplies tests 1w June 08 (can start before)
- Laser System tests 2w April-June 08
- HV and RF conditioning 1 2w start in June 08 (w/o power phase shifter)
- HV and RF conditioning 2 2w start in Oct 08 ? (with power phase shifter)

- **CALIFES start with beam**

3 months ?


Phase 1 (w/o power phase shifter): **start in June or July 08 ?** 2 months ?

- work on accelerating structures,
- RF pulse compression,
- diagnostics tuning

→ nominal beam parameters (increase current for nominal, increase pulse length to nominal)

Phase 2 (with power phase shifter) : **start in October 08 ?** 1 month ?

- optimization and complete characterization of nominal beam
(play with the power phase shifter ?)
- work on the different beam mode




Few ideas are currently in evaluation at CEA

1. CLIC : accelerating structures and CLIC Module
2. CTF3: exploitation of CALIFES, TBL equipment, additional klystron, ITB
3. Laser for PHIN: Participation to the commissioning
4. CLIC stand-alone X-band power test stand (12 GHz)

Current engagement of CEA

- CLIC Drive Beam klystron L-Band (1.5 GHz)
→ 2 actions engaged (1 PhD, 1 postdoc FP7 Marie Curie, in collaboration with Thales-TED)



CEA Saclay - CALIFES Team (2005-2008)

G. Adroit, M. Authier, D. Bogard, G. Bourdelle, G. Cheymol, P. Contrepois, A. Curtoni, G. Dispau, M. Dorlot, R. Duperrier, W. Farabolini, D. Farcage, M. Fontaine, M. Gilbert, P. Girardot, F. Gobin, R. Granelli, F. Harrault, J.L. Jannin, C. Lahonde, T. Lerch, P.A. Leroy, M. Luong, A. Mosnier, F. Orsini, F. Peauger, C. Simon

Many thanks to CERN people for their help during CALIFES installation :

D. Allard, N. Chritin, S. Curt, G. Rossat, E. Rugo, G. Yvon, etc ...