

REPLACEMENT OF PSB DUMP: ALARA

Alba Sarrió

Thanks to: Antonio Perillo-Marccone, Frédéric Loprete, Caterina Bertone, Frédéric Delsaux, Robert Froeschl and Gerald Dumont.



EN-STI



11 April 2013

PRESENTATION LAYOUT




- Type of intervention
- Justification
- Work Planning
- Technical solutions adopted to reduce collective dose

TYPE OF INTERVENTION





TYPE OF INTERVENTION



JUSTIFICATION

1. The PSB dump was designed in the early 1970's to cope with beam energies reaching 800 MeV and intensities of 10^{13} protons per pulse in each ring*
2. Over the past years, the dump encountered some problems, i.e. vacuum and water leaks




* G. Gelato et al., IEEE Particle Accelerator Conference, Washington D.C. 1987

JUSTIFICATION

- Beam energy and intensity have been gradually increased during the last upgrades (1 GeV in 1988 and 1.4 GeV in 1999)

Historical diagram of peak beam intensities
(provided by Thomas Hermanns)



JUSTIFICATION

4. A new upgrade in beam energy (2 GeV) and beam intensity (10^{14} particles per pulse) is foreseen for the near future (after LS2)
5. Consequently: a new dump is needed to cope with this last upgrade.


WORK PLANNING

1. Disconnect services
2. Pre-shielding
3. Temporary dismantling of equipment in BT, BTM and BTY lines
4. Dismantling and disposal operations (including transport to ISR)
5. Assembly and placement of the new dump
6. Re-assembly of equipment in BT, BTM and BTY lines. Connect services
7. Survey
8. Start vacuum
9. Ready for commissioning

1. DISCONNECT SERVICES

Disconnect vacuum and water connections from equipment in BTY and BTM lines

2. PRE-SHIELDING



2. PRE-SHIELDING

- Install a 'plug against radiation' at the beginning of LS1 (18 April 2013)
- This 'plug' will also be useful for the people (cabling, survey...) working in the PSB dump area before the dump removal tasks.

Plug against radiation







Carbon steel block: \varnothing 180 mm x L 150 mm

3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




- Dismantling of equipment in BTY line
- Survey of BTM line
- Dismantling of equipment in BTM line






Pump BT-VPI23A


3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES






3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES



3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES



3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




BTM beam line equipment

3.12	Window BTM-SGHV3
3.13	BTM-BCT
3.14	Semfil Tank
3.15	Vacuum Tube
3.16	TV Station
3.17	Vacuum Tube
3.18	Big Split Plate
3.19	Tank Split Plates
3.20	Split Plate
3.21	Vacuum Tube
3.22	Vacuum Chamber
3.23	Pick-Up
3.24	Vacuum Tube
3.25	Semfil Tank
3.26	Vacuum Tube
3.27	Semfil Tank
3.28	Vacuum Chamber
3.29	Upper Chamber support
3.30	Lower Chamber support
3.31	Varian Ion Pump

STORAGE OF BEAM LINE ELEMENTS

The best option is: 361/S-001 (to be confirmed)




STORAGE OF BEAM LINE ELEMENTS: 361/S-001



4. DISMANTLING AND DISPOSAL OPERATIONS (INCLUDING TRANSPORT TO ISR)

- Disposal of beam pipe-dump core assembly
- Transport of dump core + beam pipe to ISR
- Disposal of concrete blocks
- Transport of concrete blocks one by one to ISR


4. DISMANTLING AND DISPOSAL OPERATIONS






Outermost shielding block must be blocked




4. DISMANTLING AND DISPOSAL OPERATIONS



Clamping system to pull the old beam pipe + dump core



4. DISMANTLING AND DISPOSAL OPERATIONS



Installation extension of rail

The necessary equipment will be brought through the shaft by crane


Length: 2.6m to 2.9m

Width: 1.3m


SWL PR: 10t




4. DISMANTLING AND DISPOSAL OPERATIONS




4. DISMANTLING AND DISPOSAL OPERATIONS




4. DISMANTLING AND DISPOSAL OPERATIONS




4. DISMANTLING AND DISPOSAL OPERATIONS




4. DISMANTLING AND DISPOSAL OPERATIONS




4. DISMANTLING AND DISPOSAL OPERATIONS




4. DISMANTLING AND DISPOSAL OPERATIONS




4. DISMANTLING AND DISPOSAL OPERATIONS




4. DISMANTLING AND DISPOSAL OPERATIONS



4. DISMANTLING AND DISPOSAL OPERATIONS




4. DISMANTLING AND DISPOSAL OPERATIONS




- Extension of rail
- Erection of a movable crane on site (custom made for this operation)

4. DISMANTLING AND DISPOSAL OPERATIONS




- Ad-hoc trailer in front of the dump
- Alignment and fixation to the rail extension
- Installation of a pallet beside the trailer to receive the block

4. DISMANTLING AND DISPOSAL OPERATIONS




- Extraction of block

4. DISMANTLING AND DISPOSAL OPERATIONS




- Sling prepared on a bar
- Hoist pre-aligned
- Hook lowered before the extraction

4. DISMANTLING AND DISPOSAL OPERATIONS




- The operator steps back and with the radio command (5m away) lifts the block and transfers it on the pallet

4. DISMANTLING AND DISPOSAL OPERATIONS




- Hook removed
- Block fixed to the pallet by 2 straps that were already in place
- The lifting slings are left in place for further transfer

4. DISMANTLING AND DISPOSAL OPERATIONS



4. DISMANTLING AND DISPOSAL OPERATIONS



4. DISMANTLING AND DISPOSAL OPERATIONS

Transport to ISR by Container Type A



5. ASSEMBLY AND PLACEMENT OF THE NEW DUMP

- Installation of new shielding
- Installation of new dump
- Installation of ventilation equipment, cabling and ductwork

6. RE-ASSEMBLY OF EQUIPMENT IN BT, BTM AND BTY LINES. CONNECT SERVICES


- Re-assembly of equipment in BTM line
- Re-assembly of equipment in BTY line
- Final reconstruction and Connect Services

WORK PLANNING

7. Survey
8. Start vacuum
9. Ready for commissioning


TECHNICAL SOLUTIONS ADOPTED TO REDUCE COLLECTIVE DOSE

1. Plug against radiation: installed at the beginning of LS1, in order to protect any worker in the area.



TECHNICAL SOLUTIONS ADOPTED TO REDUCE COLLECTIVE DOSE

2. Winch used to extract radioactive elements placed far (~ 7 m)




TECHNICAL SOLUTIONS ADOPTED TO REDUCE COLLECTIVE DOSE

3. Mock-up in Building EHN1: to get familiar with the operations to perform, learn from the mistakes made, improve the strategy and last but not least reduce the time spent

Area for mock-up operations




Building
EHN1
(Preveessin
site)




TECHNICAL SOLUTIONS ADOPTED TO REDUCE COLLECTIVE DOSE

4. Custom made shielded container for dump core and beam pipe: extra layers of shielding can be added in case dose rate at contact is too high
5. Controlled fall of dump core safely inside shielded container (no need for manipulation)

Custom made shielded container for dump core and beam pipe



Custom made shielded container for dump core and beam pipe



TECHNICAL SOLUTIONS ADOPTED TO REDUCE COLLECTIVE DOSE



6. Cutting of beam pipe-dump core assembly done remotely (workers exposure reduced)
7. Proposition to HH to simulate the displacement of a concrete block from the dump area all the way to the lorry outside on the street


Thanks for your attention

Q & A?


BACK-UP

OLD PSB DUMP






CONCRETE BLOCKS



$\varnothing_{\text{hole in cavity}} = \sim 1000 \text{ mm}$


$\varnothing_{\text{ext. concrete}} = \sim 960 \text{ mm}$



RAIL IN CAVITY



$d = 62 \text{ mm}$ (60 mm according to old drawings)



Old drawings

MAGNET BTY-QFO 108



Black plate's top surface

Black plate's top surface


$d \sim 100 \text{ mm}$

Yellow plate's top surface

$d = 2560 \text{ mm}$

floor

GIRDER vs RAIL INSIDE CAVITY



Girder's top surface
 $d = 940 \text{ mm}$




Rail's surface where the
concrete blocks roll
 $d = 807 \text{ mm}$


floor





GIRDER vs RAIL INSIDE CAVITY


24039

























RADIOACTIVE WASTE ESTIMATED

- DUMP CORE + BEAM PIPE + 'PLUG AGAINST RADIATION'
 - Weight: ~190 kg (~130 kg dump + ~25 kg pipe + ~35 kg plug)
 - Container:
 - Frame made of steel, walls made of lead.
 - weight: ~2 t
 - Size: 1300 x 1000 x 350 mm
 - 5 cm lead for dump, 2.5 cm steel for pipe
 - Total weight: ~ 2.2 t
- CONCRETE BLOCKS (X5)
 - Weight: 1850 kg each block
 - 5 containers made of steel
 - Every block has different levels of activation, being the last one the most active one.


Lifting support



ENDOSCOPY



COUPE AA




VUE SUIVANT F

NOTE:
 Poids total ~ 150 kg
 Poids beam dump ~ 150 kg
 Pression d'essai: 25 atm

DESCRIPTION	POS.	MAT.	OBSERVATION
1. COUPE AA	1	Al 2024 T3	
2. SUPPORT	2	Al 2024 T3	
3. TIG	3	Al 2024 T3	
4. TIG	4	Al 2024 T3	
5. FLANGE	5	Al 2024 T3	
6. BEAM DUMP	6	Al 2024 T3	
7. BEAM DUMP	7	Al 2024 T3	
8. BEAM DUMP	8	Al 2024 T3	
9. BEAM DUMP	9	Al 2024 T3	
10. BEAM DUMP	10	Al 2024 T3	
11. BEAM DUMP	11	Al 2024 T3	
12. BEAM DUMP	12	Al 2024 T3	

Dump core



RE:

Tous les records de l'usure seront notés à sec et soûs essai
pour assurer l'exactitude

REPARTITION	DATE	REVISIONS	OBSERVATIONS
1	1978.08.01	1	
2	1978.08.01	2	
3	1978.08.01	3	
4	1978.08.01	4	
5	1978.08.01	5	
6	1978.08.01	6	
7	1978.08.01	7	
8	1978.08.01	8	
9	1978.08.01	9	
10	1978.08.01	10	
11	1978.08.01	11	
12	1978.08.01	12	
13	1978.08.01	13	
14	1978.08.01	14	
15	1978.08.01	15	
16	1978.08.01	16	
17	1978.08.01	17	
18	1978.08.01	18	
19	1978.08.01	19	
20	1978.08.01	20	
21	1978.08.01	21	
22	1978.08.01	22	
23	1978.08.01	23	
24	1978.08.01	24	
25	1978.08.01	25	
26	1978.08.01	26	
27	1978.08.01	27	
28	1978.08.01	28	
29	1978.08.01	29	
30	1978.08.01	30	
31	1978.08.01	31	
32	1978.08.01	32	
33	1978.08.01	33	
34	1978.08.01	34	
35	1978.08.01	35	
36	1978.08.01	36	
37	1978.08.01	37	
38	1978.08.01	38	
39	1978.08.01	39	
40	1978.08.01	40	
41	1978.08.01	41	
42	1978.08.01	42	
43	1978.08.01	43	
44	1978.08.01	44	
45	1978.08.01	45	
46	1978.08.01	46	
47	1978.08.01	47	
48	1978.08.01	48	
49	1978.08.01	49	
50	1978.08.01	50	
51	1978.08.01	51	
52	1978.08.01	52	
53	1978.08.01	53	
54	1978.08.01	54	
55	1978.08.01	55	
56	1978.08.01	56	
57	1978.08.01	57	
58	1978.08.01	58	
59	1978.08.01	59	
60	1978.08.01	60	
61	1978.08.01	61	
62	1978.08.01	62	
63	1978.08.01	63	
64	1978.08.01	64	
65	1978.08.01	65	
66	1978.08.01	66	
67	1978.08.01	67	
68	1978.08.01	68	
69	1978.08.01	69	
70	1978.08.01	70	
71	1978.08.01	71	
72	1978.08.01	72	
73	1978.08.01	73	
74	1978.08.01	74	
75	1978.08.01	75	
76	1978.08.01	76	
77	1978.08.01	77	
78	1978.08.01	78	
79	1978.08.01	79	
80	1978.08.01	80	
81	1978.08.01	81	
82	1978.08.01	82	
83	1978.08.01	83	
84	1978.08.01	84	
85	1978.08.01	85	
86	1978.08.01	86	
87	1978.08.01	87	
88	1978.08.01	88	
89	1978.08.01	89	
90	1978.08.01	90	
91	1978.08.01	91	
92	1978.08.01	92	
93	1978.08.01	93	
94	1978.08.01	94	
95	1978.08.01	95	
96	1978.08.01	96	
97	1978.08.01	97	
98	1978.08.01	98	
99	1978.08.01	99	
100	1978.08.01	100	

AMAG603

S-ENS BEAM DUMP
CERN
1978 GENEVE 23
SI 3.83 1002.0



05/12/2011



15/12/2011



15/12/2011



15/02/2011

NEW INTEGRATION MODEL

