



## LHC Injectors Upgrade

# LS1 Mid-Point Status Report of the PSB Low Level RF, Transverse Feedback & High Level RF. Autumn 2013

A. Akroh, M.E. Angoletta, A. Blas, L. Arnaudon, A. Butterworth, A. Findlay,  
M. Haase, W. Hofle, M. Jaussi, T. Levens, R. Louwerse, J. Molendijk,  
D. Perrelet, M. Paoluzzi, J. Sanchez Quesada, J. Simonin, S. Zorzetti.



# Introduction

- The status of the Low Level RF
- The status of the LL RF Controls
- The status of the Transverse Feedback
- The status of the High Level RF
- Summary



# Status of the Low Level RF

## Development & Production of Hardware:

- Pre-series production of the Carrier, Rear Transition, VXS Switches, ADC, DAC & DDS boards tested and validated.
- Tests went well with no problems to report that will hold back series production.
- Series production underway, all hardware expected to be delivered late Autumn as planned.
- Hardware also being used for other projects including MedAustron, with Finemet cavity servo loop tests on test bench presently underway.
- Hardware may be used with beam at MedAustron before end of LS1, offering a good opportunity to gain operational experience.
- Integration of new HW advancing well now that PSB cabling campaign paused in BOR.
- As no radial pick-ups were re-cabled, having to rethink how to supply beam control with sigma and delta signals.






# Status of the Low Level RF


## Development of Software & Firmware:

- Good progress for the 3 Carrier Board system required for the PSB.
- Development Scripts & Tools previously written now paying dividends.
- FPGA & DSP code can be loaded remotely.
- Firmware and software progressing according to plans.





# Status of the Low Level RF Controls



- LL hardware can supply OASIS & “sampler” digital data.
- Reference functions & soft timings integrated into LL hardware.
- Integrated functions compatible with standard function editor application.
- OASIS requirements defined and confirmed with CO.
- OASIS hardware ordered and installation planned for Autumn 2013.
- Digital & analogue OASIS signals will be available with same time base.
- OASIS for Finemet prototype also defined and ordered.
- OASIS integration yet to be done, a few weeks of work.
- Sampler implementation looks to be reasonably straight forward, with FESA class to be run in a crate outside of the RF LL crates (simple crate may need to be purchased)
- CO HW order: Crates+CPUs delivery Oct 2013, CTRVs order Oct 2013 & delivery Dec 2013.
- FESA classes for timings done
- Work underway for LL systems 3<sup>rd</sup> Carrier board (Cavity gap returns & drives)
- Synoptics to control LL system yet to be done .
- Initial measurements indicate fully compatible with delaying/advancing cycle (<100ms)
- **RF-CS manpower yet to be confirmed for this work.**



# Status of the Transverse Feedback

## Existing TFB System Modifications:

- PLC control of power amplifier power supplies and cooling water installed and ready for testing.
- The PLC control & water cooling fully compatible with existing & future systems.
- Existing TFB HW has been moved to make space for future system.
- Electricity and plumbing complete, system tests started.
- All 100W power amplifiers need to be checked and repaired where necessary, as several found broken during MD at end of run. ( start Nov 2013, ~4 weeks total)
- Beam testing with modified TFB estimated 4 days.







# Status of the Transverse Feedback



## New TFB System:

- New 800W power amplifier prototype under test and on track.
- Once tests completed (end Oct 2013) 20 units will be prepared for installation April 2014.
- New power amps fully compatible with existing system, hence after testing with beam, will replace old power amps (expected by August 2014).
- A study to decide upon which HW to base the new TFB system electronics resulted in the decision to update the existing PS 1 Turn Feedback board developed by D.Perrelet.
- The initial analogue bandwidth is 13MHz to match the existing system, but later beam tests will investigate increasing this to 20-30MHz.
- The plan remains to have a complete system installed in parallel on all rings for end May 2014.
- The above HW is outside of the ring and will be tested with beam in PPM by switching with existing system on R4.
- Testing with beam estimated at 2 months, planned to start mid-August 2014.
- After successful beam tests, all 4 rings will be brought into operation by end November 2014.
- Upgrade to 100MHz BW option to be studied late 2014 once new system in operation.





# Status of the Transverse Feedback



## New TFB Head Amplifier:

- New Head amplifier study underway, prototype being built and tested.
- This is advancing but delayed by ~ 2 months w.r.t. to planning.
- Delay will probably not allow prototype HW to be ready for installation before end LS1, but R4 will be equipped to welcome the new amplifier during a suitable technical stop.
- R4 will be used as the test ring for the new amplifier, and it'll be designed in such a way to use the same connections/cables as we use presently to the surface equipment.
- As this will have to be swapped with the existing head amplifier, tests will be carried out once the new TFB system is stable.
- This is not essential for the new system at this stage.





# Status of the Transverse Feedback

## New TFB System Cables:

- The existing cables between the machine & surface were recently measured and the required extensions to connect to the new HW ordered.
- A. Blas is presently investigating if the cables from the TFB surface equipment to the machine need to be changed in LS1.5 or 2.
- The existing cables are presently believed to be fully compatible with the new HW.






# Status of the High Level RF


Existing C02, C04 & C16 Systems:

- Several relay gaps for the C04 & C16 must be replaced after a measurement campaign showed several were broken.
- A relay gap must be installed on the Ring 4 C02 cavity ahead of the Finemet<sup>®</sup> cavity tests.
- The above is planned, along with the regular cavity maintenance, before the HW cold-check in May 2013.





# Status of the High Level RF



## Finemet<sup>®</sup> Prototype Cavity:

- Despite short delays in the delivery of the vacuum tube, the cavity is 80% ready and is expected to be finished ready for installation December 2013.
- 5 Power amplifiers already delivered and being tested, next 5 delivered by end October to be tested by end November 2013.
- Spare power amplifiers will follow and be ready soon after.

## Dedicated Digital LL RF:

- This will be the Ring 0 LL beam control that will be switched with the R4 Digital Low Level.
- This is included in the New Digital Low Level planning and on track.



# Status of the High Level RF

## Interlocks:

- These are finished and being installed, so will be ready for PSB HW cold check out.

## Power Convertors:


- Installation underway and on track to be finished by end November 2013.

## Cabling:

- Power cables being replaced for power convertors, on track for delivery end November 2013.
- Initial cable order completed for connections to machine and surface equipment during PSB cabling campaign.
- A new request for further cables has been approved for the 2<sup>nd</sup> phase of the PSB cable campaign with delivery by February 2014.



# Status of the High Level RF



## Cooling:

- Slight delay in program but remains on track for delivery by end Jan 2014.

## Beam Tests:

- Position of prototype cavity means it experiences  $\sim 200$  times the radiation of the existing cavity positions, hence the power amplifiers require a means of compensating this.
- This has been introduced for the power amplifiers that will be installed for 2014, but has yet to be tested.
- As a precaution, it will be necessary to remove the power amplifiers after the HW cold check and before the beam is injected, to save the critical components.
- Before the beam tests start the amplifiers will need to be re-installed during a technical stop, which will take approx. 6 hours including cool down and testing.
- Due to workload of RF specialists, the earliest possible date for beam tests would be September 2014.

# Summary




## Low Level RF:

- HW & SW on track for delivery April 2014.
- Start up after LS1 with commissioning of new Digital Beam Control with beam.
- Big challenge to get system operational, but must be done while all experts are available at start of run.
- Existing Low Level system remains in parallel in case of major problems.

## Low Level RF Controls:

- OASIS & “samplers” work underway, HW ordered or being installed, integration to be done early 2014.
- Synoptics to program/control low level and OASIS+”samplers” essential before commissioning can start.
- **Heavy work load for RF-CS section means waiting for confirmation that manpower will be available.**






## TFB:

- Existing system will be available after a few days of re-commissioning.
- The new TFB system installation is progressing as planned, the HW choices have been made or are towards the end of the prototyping stage and all 4 rings are expected to be equipped with new system by May 2014, ready for beam tests in August.
- New 800W power amplifiers expected to be operational with existing system by mid-August 2014.
- 2 months beam tests required with new system on R4 only, meaning HW validated for 13MHz BW with increased power by mid-October.
- All 4 rings to be brought into operation by end November 2014.
- New head amplifier expected to be installed on R4 once new system is stable, ~ December 2014.
- 100MHz system upgrade will be studied once new HW fully operational, but present planning for delivery stands at April 2016.

# Summary



## High Level RF:

- Existing system will be ready for cold check after maintenance.
- Finemet<sup>®</sup> Cells and their associated power amplifiers are expected to be ready for installation in December 2013.
- The dedicated Low Level RF is expected to be installed and ready for tests May 2014.
- Power convertors & interlocks ready for testing by end November 2013.
- Initial cabling complete, second request approved for January 2014.
- To protect the power amplifiers, they will be removed after cold check and re-installed before the beam tests.
- Beam tests will not start before September 2014.



# Acknowledgments

With thanks to all the project team members for their essential input.