



www.cern.ch

LS1 Status Report

LS1@LHCC – 116th LHCC

Frédéric Bordry

4th December 2013

Booster

- ▶ Access system installed
- ▶ Cabling complete
- ▶ Beam dump replacement in progress
 - ▶ New dump installed
 - ▶ Re-installation of the BTM & BTY lines
- ▶ Maintenance of the different equipment on schedule
- ▶ Already preparing for LS2: cranes renovation, new cable trench



PSB beam dump

27/09



01/11



15/11




29/11



Booster

Progress curve - PSB machine - week 48 (29/11/2013)



PS

- ▶ Access system
- ▶ Ventilation renewal progressing well
 - ▶ Dismantling is finished
 - ▶ Automation test in progress
- ▶ Septum 16 shielding
 - ▶ Piling work is complete
 - ▶ Formworks going on
- ▶ Cabling campaign (and it starts with de-cabling !!)
- ▶ Magnet maintenance in progress
 - ▶ 6/7 main units are being overhauled in the workshop
- ▶ Renovation of the power house is in progress



Septum 16 shielding - formworks



CV cabling works




TT2 decabling



6th MU being consolidated in workshop

PS

Progress curve - PS machine and TT2 line - week 48/2013




SPS

- ▶ BA1 - Irradiated cabling campaign
 - ▶ Progressing very well
 - ▶ slightly ahead of schedule
- ▶ TT10 – repair of the vault on going
 - ▶ Beam supports in place
 - ▶ Installation of protective mesh in progress
- ▶ Refilling of the primary circuits started
- ▶ Septa replacement in BA23 in progress
- ▶ Kickers conditioning in progress
- ▶ Magnet exchange
- ▶ Cabling and optical fibers campaign on going



*BA1 -irradiated
cabling campaign*




TT10 vault

SPS magnet exchange




SPS


Progress curve - machine SPS - 29/11/2013



LS 1 from 16th Feb. 2013 to Dec. 2014



115th LHCC Meeting (25th September 2013)



The main 2013-14 LHC consolidations

60 % done

1 1695 Openings and final reclosures of the interconnections

2 Complete reconstruction of ~~1500~~ 3000 of these splices

3 Consolidation of the 10170 13kA splices, installing 27 000 shunts

4 Installation of 5000 consolidated electrical insulation systems

5 300 000 electrical resistance measurements

6 10170 orbital welding of stainless steel lines

7 18 000 electrical Quality Assurance tests

8 10170 leak tightness tests

9 3 quadrupole magnets to be replaced **Done**

10 15 dipole magnets to be replaced **Done**

11 Installation of 612 pressure relief devices to bring the total to 1344 **Done**

12 Consolidation of the 13 kA circuits in the 16 main electrical feed-boxes

Reasons for splice repairs


- ▶ In average 31% of the splices in the sectors 56, 67, 78, 81 and 12 have been redone for different reasons.
- ▶ In sectors 12 and 23 the number of redone splices is significantly influenced by magnet replacements (72 splices in 12 and 36 splices in 23 redone after magnet replacement).



*Reasons for splice repairs in the different sectors (*updated 13.11.2013; **about 30% without magnet replacements).*

	Sector 56	Sector 67	Sector 78	Sector 81	Sector 12	Sector 23*
Number of splices	1216	1266	1272	1216	1208	486
Repaired (%)	27	32	30	30	35**	36**
R-8 excess >5 $\mu\Omega$ (%)	3	14	14	15	12	13
Geometrical (%)	21	16	12	12	15	14
Other (%)	3	2	4	3	8	9

SMACC Dashboards



Top ten R-8 outliers (*updated 13.11.2013)

Dipole splice*	R-8 ($\mu\Omega$)	Quad splice*	R-8 ($\mu\Omega$)
QBBI.B24R7-M3-Ext-R	77.5	QQBI.20L8-M1-Ext-L	116
QQBI.22L8-M3-Ext-L	52.6	QBQI.27R1-M1-Int-L	54.8
QBBI.A14L8-M3-Int-R	49.9	QBBI.B18R2-M1-Int-L	52.5
QQBI.16R8-M3-Int-R	47.4	QBBI.B25L8-M1-Int-R	51.4
QQBI.22R7-M3-Int-L	43.3	QBBI.B31R1-M1-Int-L	45.9
QQBI.19L1-M3 Ext-L	41.8	QQBI.30L8-M1-Int-L	44.5
QBQI.32R7-M3-Int-L	41.6	QEBI.11L1-M1-Ext-L	43.7
QBQI.31R6-M3-Ext-L	40.6	QBBI.B16R6-M1-Int-L	41.7
QBBI.B27R7-M3-Ext-R	39.1	QBQI.19R1-M2-Ext-L	41.4
QQBI.30R7-M3-Ext-R	39.0	QBQI.32R1-M2-Int-R	41.3

Highest R-8 values of dipole and quadrupole splices per sector.

Sector	Max R-8 RB	Max R-8 RQ
56	34.2 $\mu\Omega$ (QBQI.18L6-M3-Ext-L)	30.4 $\mu\Omega$ (QBQI.26L6-M1-Int-L)
67	40.6 $\mu\Omega$ (QBQI.31R6-M3-Ext-L)	41.7 $\mu\Omega$ (QBBI.B16R6-M1-Int-L)
78	77.5 $\mu\Omega$ (QBBI.B24R7-M3-Ext-R)	116 $\mu\Omega$ (QQBI.20L8-M1-Ext-L)
81	47.4 $\mu\Omega$ (QQBI.16R8-M3-Int-R)	43.7 $\mu\Omega$ (QEBI.11L1-M1-Ext-L)
12	35.2 $\mu\Omega$ (QBQI.21L2-M3-Ext-L)	54.8 $\mu\Omega$ (QBQI.27R1-M1-Ext-L)
23*	31.5 $\mu\Omega$ (QBQI.10R2-M3-Int-L)	52.5 $\mu\Omega$ (QBBI.B18R2-M1-Int-L)

LHC Preliminary leak tests

- ▶ Arc subsectors all tested: 20 internal helium leaks identified
 - ▶ 14 identified to component (for repair).
 - ▶ For 6 leaks not identified to component, further tests to be performed in phase 2.
- ▶ QRL
 - ▶ 2 existing internal leak known
 - ▶ 5 new internal leaks – under investigation



Internal helium leak

QRL S45-Subsector B: Q15R4

Suspected condensed air

Damaged corrugations of

X-rays campaign :

- all C-line compensators inv
- #3 found damaged (Q15Ra)
- additional X-rays of #3 B, D,

Winter stop 2010-2011

Sector	QRL Insulation vacuum subsectors																
S5-6	I	H	G	F	E	D	C	B	A								
S6-7	A	B	C	D	E	F	G	H	I								
S7-8	I	H	G	F	E	D	C	B	A								
S8-1	A	B	C	D	E	F	G	H	I								
S1-2	I	H	G	F	E	D	C	B	A								
S2-3	A	B	C	D	E	F	G	H	I								
S3-4	I	H	G	F	E	D	C	B	A								
S4-5	A	B	C	D	E	F	G	H	I								
<table style="border-collapse: collapse;"> <tr> <td style="width: 20px; height: 15px; border: 1px solid black; background-color: white;"></td> <td>Measurements not made yet</td> </tr> <tr> <td style="width: 20px; height: 15px; border: 1px solid black; background-color: #90EE90;"></td> <td>Measurements made - no internal leak problem</td> </tr> <tr> <td style="width: 20px; height: 15px; border: 1px solid black; background-color: #F08080;"></td> <td>Known internal leak problem</td> </tr> <tr> <td style="width: 20px; height: 15px; border: 1px solid black; background-color: #FFD700;"></td> <td>New internal leak problem</td> </tr> </table>											Measurements not made yet		Measurements made - no internal leak problem		Known internal leak problem		New internal leak problem
	Measurements not made yet																
	Measurements made - no internal leak problem																
	Known internal leak problem																
	New internal leak problem																


Repair plan for QRL compensators

		2013												2014																																					
		Aug		Sep			Oct				Nov			Dec		Jan					Feb				March				April				May																		
Dcum	Cell #	Line	CW	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	18							
			X-Ray of remaining QRL (~2 sectors)																																																
			CERN spare validation																																																
			Delivery of new spares (5-10 units)												*	*	*																																		
			New spare validation (5 units)																																																
29R8	C	DN100	Sector 8-1 - completed & validated			T1	T2	T1	T2				T3																																						
24L6	C	DN100	Sector 5-6 - completed & validated				T1	T2	T1	T2			T3												PT ?																										
12L7	C	DN80	Sector 6-7 - completed & validated						T1	T2	T1	T2													PT																										
10R7	C	DN80	Sector 7-8								T1	T2	T1	T2																																					
19R7	C	DN80	Sector 7-8											T1	T2	T1	T2																																		
2760	14L2	D	DN150	Sector 1-2											T1	T2	T1	T2						T3																											
6867	6R3	C	DN80	Sector 3-4													T1	T2	T1						T2																										
25552	24L1	D	DN150	Sector 8-1																				T1	T2																										
26098	14L1	D	DN150	Sector 8-1																																															
26139	13L1	D	DN150	Sector 8-1																																															
4861	32R2	D	DN150	Sector 2-3							s2-3 elec. Int. 24.02-28.02																																								
5610	23L3	D	DN150	Sector 2-3																																															
8464	32L4	C	DN80	Sector 3-4																																															
8517	31L4	D	DN150	Sector 3-4																																															
10564	14R4	C	DN100	Sector 4-5																																															
10992	22R4	C	DN100	Sector 4-5																																															


- T1 Mechanical preparation (CRG)
 - T2 Compensateur integration/welding and clamshell leak test (CRG & VSC)
 - T1 Screen and MLI interconnect integration (CRG)
 - T2 External envelop closure/welding (CRG)
 - Subsector pumping
 - T3 Individual and global leak test (VSC)
 - PT - preparation for pressure test (QRL to be closed)
- T1 (Team 1): 2 persons (2 technicians)
 T2 (Team 2): 2 persons (1 welder + 1 mechanics) (TE-VSC support to be added)
 T3 (Team 3): VSC support



DFBA gimbal bellows status



Thanks to EN-MME,
TE-MSD, TE-VSC,
EN-HE & EN-MEF!



Status: DFBAI (lower gimbal) in-situ repair completed in S45
DFBAF (lower gimbal) ready for in-situ repair in S34
DFBAK (in S56) (upper gimbal) under repair in B112 workshop
DFBAO (in S78) (upper gimbal) → meeting on 5/12 for decision (in-situ or workshop)

- DFBAK shuffling module has been transported to workshop according to RP rules



Maintenance

Electricity Distribution Equipment



400 kV & 66 kV circuit breakers



18 kV & 3.3 kV circuit breakers

Maintenance

Cooling and Ventilation Equipment

Lack of maintenance for several years ...



Replacement campaign of the membranes of one-way valve or of flexible sleeves






... mud inside a heat exchanger



Three years mechanical maintenance of motors and pumps.

Several critical situations found (e.g. shaft damaged at the connection with the impeller)

Major overhauling of cryoplants



LS 1 : major overhaul of LHC cryo compressors



Damaged slide bearing seat (QSCB-4-CP1)




Capacity slide valve and support P6



Conclusion


So far, LS1 is on schedule for beams in January 2015 for LHC



Expectations after Long Shutdown 1 (2015)

- Collisions at **13 TeV** c.m.
- **25 ns** bunch spacing
Using new injector beam production scheme (BCMS), resulting in brighter beams.
- $\beta^* \leq 0.5\text{m}$ (was 0.6 m in 2012)
- Other conditions:
 - Similar turn around time
 - Similar machine availability
- Expected maximum luminosity: **$1.6 \times 10^{34} \text{ cm}^{-2} \text{ s}^{-1} \pm 20\%$**
 - Limited by inner triplet heat load limit, due to collisions debris

Batch Compression and Merging and splitting (BCMS)



Courtesy of the LIU-PS project team

	Number of bunches	Intensity per bunch	Transverse emittance	Peak luminosity	Pile up	Int. yearly luminosity
25 ns BCMS	2508	1.15×10^{11}	1.9 μm	$1.6 \times 10^{34} \text{ cm}^{-2} \text{ s}^{-1}$	~43	~42 fb^{-1}



ECFA High Luminosity LHC

Experiments Workshop

Physics and technology challenges

1st – 3rd October

Aix-les-Bains

France

<https://indico.cern.ch/conferenceDisplay.py?confid=252045>

Programme Committee

- P. Allport
- A. Ball
- S. Bertolucci
- P. Campana
- D. Charlton
- D. Contardo
- B. Di Girolamo
- P. Giubellino
- J. Incandela
- P. Jenni
- M. Krammer
- M. Mangano
- S. Myers
- B. Schmidt
- T. Virdee
- H. Wessels


Local Organising Committee

P. Allport, D. Contardo, D. Hudson, C. Potter



"Baseline" luminosity

~300 fb⁻¹



Review of LHC & Injector Upgrade Plans Workshop (RLIUP)

29-31 October 2013
Centre de Convention, Archamps
Europe/Zurich timezone

- Overview
- Registration
 - Modify my registration
- List of registrants
- Timetable
 - Timetable and Session Information - pdf
- Centre de Convention, Archamps
- Sharepoint Page (Restricted Access)
- Instructions for Contributors (restricted access)
- Shuttle Timetable
- Lunch Menu
- Support
 - Acc-Tec-Director.Offi...

*** Invitation Only***

The workshop will focus on:

Review of the parameters of the LIU and HL-LHC projects following the experience and changes in the beam parameters experienced in the past two years

Produce a staged plan (beam parameters, technical work, all machines) of how we proceed from the performance at the end of 2012 to the required performance for the HL-LHC. In order to do this we need to know at what level of integrated luminosity will necessitate replacement of the inner detectors and the insertions. Also to see the importance of 3000fb⁻¹ and what level of minimum integrated luminosity would be tolerated.

• Chairman :	Steve Myers
• Co-Chairman :	Frédéric Bordry
• Deputy Chairman :	Mike Lamont
• Scientific Secretary:	Frank Zimmermann
• Deputy Scientific Secretary:	Brennan Goddard
• Technical Support	Pierre Charrue

Editor of proceedings: Frank Zimmermann and Brennan Goddard

DRAFT timetable and session information

Deadline for registration: Friday 27 September 2013

LHC schedule beyond LS1

Only EYETS (19 weeks) (no Linac4 connection during Run2)

LS2 starting in 2018 (July) 18 months + 3months BC (Beam Commissioning)

LS3 LHC: starting in 2023 => 30 months + 3 BC

injectors: in 2024 => 13 months + 3 BC





www.cern.ch