

Status of the planning of the LIU-SPS requirements for LS2

*LIU-SPS Coordination Meeting
17/09/14*


David Mcfarlane

What is covered by the SPS.

- Areas covered by SPS coordination:
 - The SPS ring.
 - All injection and ejection tunnels.
 - All pits and surface Bas. (Including BA7)
- Areas NOT covered by SPS coordination:
 - The North Area
 - The AWAKE area (old CNGS)
 - Hiradmat.

Although not covered by SPS coordination, I still need to be aware of any works in these areas that may impact the SPS.


SPS Safety Chains




SPS.Technical-Coordination@Cern.ch

LHC roadmap: schedule beyond LS1

LS2 starting in 2018 (July) => 18 months + 3 months BC
 LS3 LHC: starting in 2023 => 30 months + 3 months BC
 Injectors: in 2024 => 13 months + 3 months BC



(Extended) Year End Technical Stop: (E)YETS




Year End Technical Stops & Extended (E)YETS between LS1 and LS2

- YETS 2015-2016 = 3w + 2w* + 7w = 12 weeks (Beam to Beam in the LHC)
 - This will allow approximately 4 to 5 weeks of Access in the SPS.
- EYETS 2016-2017 = 3w + 2w* + 13w = 18 weeks (Beam to Beam in the LHC)
 - This will allow approximately 10 weeks of Access in the SPS.
- YETS 2017-2018 = 3w + 2w* + 7w = 12 weeks (Beam to Beam in the LHC)
 - This will allow approximately 4 to 5 weeks of Access in the SPS.

It may be possible to do minor LIU works during these periods.

* Christmas break

LS2 overview



- 18 months of Shutdown does **NOT** mean 18 months of access!!!!
- There is only 12 months access in the SPS during LS2!!!!
- This is assuming the North Area does not request beam earlier!

LIU works Vs Consolidation works

- From a coordination point of view there is no difference between these 2 types of works.
- When planning LIU works, any consolidation works in the same area must be taken into account.
- Any recourses required must be identified as soon as possible and the necessary requests made. (eg, Transport, Vacuum etc)

LIU Upgrade work activities

EDMS Id: 1296785 v.3

Action	Contact	Description	Risk if not done	PIC or Upgrade	Total cost	%*P in PIC	Any risks if done	Total shutdown time needed	Possible to split across shutdowns?	Minimum single block of shutdown needed	Earliest shutdown date work can start	Services needed	Comment
					CHF	%		Months		Months		Cabling CV SU Transport Vac	
Machine interlocks	R.Mompo	Replace obsolete electromechanical relays with PLC solution compatible with other SPS TL and CERN systems. Better reliability and maintenance, standard supervision and diagnostics	Possible reliability issue, extra maintenance costs, extra resources for keeping obsolete system operational	PIC	600	0%		6 (finished in LS1)	n/a	n/a	n/a	XX	Done
800 MHz upgrade	W.Hofe, E.Montesinos	Replacement of analogue control with digital. New 1 turn feedback and feed-forward (essential for beam control) in low level for amplitude and phase stability to remove sensitivity to beam loading. Consolidation of existing power system. Doubling available power (needed to match 200MHz upgrade)	Beam instability (already at present intensity). Impedance and beam quality difficult to perform controlled emittance blowout. Longer LHC filling time. Extra cost, resources and reliability risk to keep obsolete low-level running	PIC		50%		12 (finished in LS1)	n/a	n/a	n/a		Done
Improved vacuum sectorisation LS1	P.Chiggato	Addition of sector valves around TIDV and MBFD, to reduce personnel dose, protect sensitive equipment and reduce pump-down times	Increased risk of venting and damage to sensitive or very radioactive equipment. Increased radiation dose to personnel	PIC	800	75%		6 (finished in LS1)	n/a	n/a	n/a	X	X Done
Scrapper improvement	R.Loito, F.Ceruti	Construction of additional spares and improvements to local shielding	Insufficient spares. Reduced LHC performance (unable to clean transverse tails in SPS)	PIC	200	0%		0					Surface only
Beam instrumentation	L.Jensen	Replacement of obsolete MOPDS electronics, plus new fibre backbone. Replacement of obsolete BLM electronics, using MOPDS fibres. Replacement of wirecameras with new devices. Improvement of SCL, BSRT, BMM and Head-Tail monitors	Extra cost, resources and reliability risk to keep obsolete systems running. No reliable transverse beam size measurement. Insufficient resolution and no bunch-by-bunch capability for LHC beams	No PIC	5,600	75%	HOM heating for new WS	24	yes	3	LS1 (ongoing)	XXX	X Only 4'600 in LIU budget
Transverse damper	W.Hofe	Move to dedicated pickups (forced by BI MOPDS upgrade). Improvement of low-level control (digital), essential for delay compensation with new pickups and for scrubbing beams. Move from 120 to 200 MHz local oscillator. Consolidation of damper cables	Extra cost, resources and reliability risk to keep obsolete systems running. Not able to properly damp Pb ion beams	PIC	1,300	50%		9	yes	6	LS1 (ongoing)	X	X Done
Improved vacuum sectorisation arcs	P.Chiggato	Reduce length of arc sectors by factor 2, to reduce pumping times. Improved protection against loss of ecloud scrubbing	Longer scrubbing times for ecloud	PIC	2,500	75%		6	yes	3	2015/16	XX	XX Might need long recovery time (scrubbing)
New TIDVG core	R.Loito, D.Aberle	Replace present TIDVG core with improved version. Robust against present and future LHC beams	Damage to TIDVG for repeated dumping of intense/bright LHC beams. Long (months) recovery to condition with beam	PIC	2,900	50%	Long beam conditioning time of newly installed dump	3	no	3	LS2	X	XX Might need long recovery time (conditioning)
Other kicker impedance reduction	L.Ducimetiere	Addition of transition pieces in MMD kickers. Serigraphy of MIQ kickers	Intensity limitation with high duty cycle beams due to other kickers. Limitation of scrubbing beam time	PIC	4,100	75%		3	yes	2	2015/16		X
Z5 improvements	J.Borburgh, B.Balhan	Improvement of pumping, impedance reductions, improvement of ion trap connections, short circuiting of anodes	Z5 sparking, limitations on other beams, longer switch to LHC cycle	PIC	1,000	50%		3	yes	2	2015/16 (or 14/15, tbc)		X
200 MHz low level improvement	W.Hofe	Consolidation of drivers, cavity controllers, HV power supplies, CV and power couplers. Low-level improvement (replace obsolete system with new digital control)	Extra cost, resources and reliability risk to keep obsolete systems running. Insufficiently performing beam control	PIC	3,700	75%		6	yes	3	2016/17	X	
Extraction protection upgrade	J.Borburgh, B.Balhan	Replacement of TSPG4/6 by upgraded versions with better robustness and protection of MSE	Damage of TSPG or MSE in event of misteered beam at extraction	Upgrade	1,300			3	yes	2	2015/16		X
200 MHz power upgrade	E.Montesinos	Rearrangement of RF cavities into new configuration with 2 additional 1.4 MW power plants, and 2 extra cavities. Reduce impedance by 15% and double RF voltage to allow operation with very high RF current.		Upgrade	22,800			12	no (for cavities rearrangement), yes (for all other activities)	12	LS2	X XX X XXX XX	
SPS and T12/T18 protection devices	R.Loito, V.Kain	Replacement or extension of present TCDI system, with more robust collimators and improved protection. Displacement upstream in T12/B to reduce losses in LHC injection region.	Damage to TCDI or T12/B magnets in case of steering error. Reduction in LHC availability due to losses at injection.	Upgrade	5,600			3	yes	2	LS2	X	X X
New wide band transverse damper	W.Hofe	New intra-bunch damping system in vertical plane to damp instabilities from TMO or ECL	Longer scrubbing times for ecloud, impossible to scrub and need for aC coating, lower instability thresholds	Upgrade	1,600		Extra impedance	3	yes	2	LS2	X	X X
New external high energy beam dump	B.Goddard, R.Loito	New dump block based on TED design in existing beamline, using extraction already in place and new switchgrip series of magnets. Will allow dumping of high intensity LHC beam during setup.	Increased TIDVG activation, longer setting up times, reduced LHC availability	Upgrade	10,000			6	yes	3	LS2	X X X X X X	X Civil engineering probably needed
Replace power supply of MSE septa	G.Le Godec, J.Borburgh	Replace MSE7 converters with higher stability versions, possibly with faster pulse.	Higher power consumption, longer LHC setting up time	Upgrade	1,300			6	yes	3	LS2	X X	X X Assuming no civil engineering needed
aC coating of vacuum chambers	J.Bauché, M.Taborelli	Coating of all SPS main magnets and drift chambers to suppress electron cloud. Coating to be done with chamber inside magnet, in ECAS workshop.	Intensity limitation especially with 25 ns, long conditioning times, higher beam losses, larger emittance, poor beam quality	Upgrade	5,000		Vacuum pressure, ageing	18	yes	3	2016/17	XXX XXX XXX	XXX Decision mid-2015
Upgrade injection damper for ions	W.Hofe	Low level RF upgrade to make damper work for ions (currently not available for ions at all)	Larger beam emittance for some bunches, lower luminosity, if decided later - more costly	Upgrade	100			6	yes	3	2016/17		Done
100 ns rise time kickers for ions	B.Goddard, J.Uythoven	Addition of new kicker, thin in-vacuum septum, dump and BI to allow injection of ions with 50 ns rise time.	Lower luminosity in LHC for Pb ions	Upgrade	10,000		Extra impedance, reduced aperture	6	yes	3	LS2 + 1y	XX X X	XX Gain wrt slip stacking to review

200 MHz power upgrade at BA3

ID	Task Name	Duration	Group	LIU SPS	Timeline													
					30 Jul '18	15 Oct '18	31 Dec '18	18 Mar '19	03 Jun '19	19 Aug '19								
					T	W	T	F	S	S	M	T	W	T	F	S		
119	BE/RF	260 days		No	[Timeline bar from 30 Jul '18 to 19 Aug '19]													
120	200 MHz power upgrade	260 days	BE/RF	Yes	[Timeline bar from 30 Jul '18 to 19 Aug '19]													
121	Remove old RF equipment	4 wks		Yes	[Timeline bar from 11/09 to 15/09]													
122	Cabling works	4 wks		Yes	[Timeline bar from 09/10 to 13/10]													
123	CV works	4 wks		Yes	[Timeline bar from 06/11 to 10/11]													
124	LSS3 priority to RF works (installing new	26 wks		Yes	[Timeline bar from 06/11 to 06/02 '19]													
125	Auxiliary RF works	14 wks		Yes	[Timeline bar from 06/11 to 20/11]													

Potential Conflicts

- BA3 could prove to be quite a bottleneck regarding works already identified:
 - 200 MHz power upgrade.
 - EL cable campaign.
 - AC coating of vacuum chambers (Work area is ECX5/ECA5, but magnets will be moved from all over the SPS).
 - Civil Engineering want to repair the floor
 - The “Monte-Charge” at BA3 is the main one used for installing and removing any large items from the SPS.