


HIE-ISOLDE installation progress and HW/C plan

Walter Venturini Delsolaro
on behalf of the HIE-ISOLDE Teams

Main activities ahead

- **Installation and Commissioning of the HEBT**
 - NC Magnets
 - Diagnostic Boxes
 - Vacuum chambers
 - Survey and alignment
 - Software, Controls and Interlocks
- **Installation and Commissioning of the Cryogenics Facilities**
 - Warm compressors
 - Cold box
 - Distribution lines, Dewar and Jumper boxes
- **Installation and Commissioning of CM1 in the Linac**
- **Machine Checkout**
- **Beam Commissioning**

To be installed and commissioned this year



Status of the installation

General infrastructure in good shape (CE, EL, CV)

HEBT: all magnet supports, cabling, and piping done

Magnets:

Dipoles: all 6 at CERN, 2 accepted, remaining to be tested

Quadrupoles: 18/24 at CERN, 12 tested, 8 installed

Steerers: all accepted, 3 installed

All magnets and DB for XT00 (tunnel part) installed

All 6 Short Diagnostics Boxes installed

All 9 LDB at CERN, acceptance tests progressing

Power converters:

Dipoles: 2/7 produced, one tested

Quadrupoles: 3/20 produced, 2 ready, expecting +6 end February

Steerers: 30/30 produced, 6 ready for powering

RF amplifiers and cabling in place

Cryogenics facilities progressing well

Warm compressors, Cold box, Dewar, and jumper boxes all in place

Work ongoing to close the transfer lines

HEBT installation status (XT00 / XT01 / XT02, B170)



Cables, pipes, supports all in place

On mezzanine racks and crates to be filled up

Cryogenics installation status

Warm compressors in B198 being commissioned

Cold box in B199 installed; LHe Dewar being connected to the distribution lines



Jumper boxes positioned
All internal lines leak tested
Transfer lines welding ongoing



MQ-1100

XT00

REX re-installation and -commissioning status



REX (NC linac, injector for HIE ISOLDE) being consolidated
RF ON after Easter; 9-gap amplifier on 15 June (backup solution, OK for light ions).
Original 9-gap amplifier scheduled to be back here end July.
One month interleaved RF/Beam commissioning starting 15 June

HW commissioning preparations

CERN

CH1211 Geneva 23
Switzerland



| | | |
|----------------------------|--------------------|--------------------------|
| EDMS NO. 1461273 | REV. 0.0 | VALIDITY DRAFT |
|----------------------------|--------------------|--------------------------|

REFERENCE
HIE-LMH-HCP-0001 v.1

Date : 2015-01-14

Hardware Commissioning Procedure

Hardware commissioning of the HIE-ISOLDE High Energy Transfer Lines

This document describes the sequence of tests for the hardware commissioning of the HIE-ISOLDE high energy transfer lines.

DOCUMENT PREPARED BY:

A. P. Bernardes
F. Formenti
E. Siesling
W. Venturini Delsolaro

DOCUMENT CHECKED BY:

HIMAC WG members

DOCUMENT APPROVED BY:

Y. Kadi

CERN

CH1211 Geneva 23
Switzerland



| | | |
|----------------------------|--------------------|--------------------------|
| EDMS NO. 1460870 | REV. 0.0 | VALIDITY DRAFT |
|----------------------------|--------------------|--------------------------|

REFERENCE
HIE-O-HCP-0001

Date : 2015-01-14

Hardware Commissioning Procedure

Test Procedure and Acceptance Criteria for the HIE-ISOLDE Transfer Lines Magnets

This document describes the sequence of tests and the parameters to be recorded for the commissioning of the HIE-ISOLDE high energy transfer lines magnets.

DOCUMENT PREPARED BY:

J. Bauche
M. Martino
R. Mompò

DOCUMENT CHECKED BY:

HIMAC WG members
Georgi


DOCUMENT APPROVED BY:

L. Bottura
J.P. Burnet
A. Siemko
Y. Kadi

CM commissioning activity breakdown

| Activity | Estimated time | | |
|--|----------------------------|----------------------------------|------------------|
| Pump down | Done before | | |
| Final interlock tests | 1 day | | |
| First Cool down and RF conditioning above Tc | 3 days | | |
| Survey | 2 days | | |
| Heat load measurements | 2 days | | |
| | | RF tests and measurements | Time est. |
| LLRF tests | 10 days | Calibrations | 1 day |
| RF conditioning at cold | 5 days | Q vs E measurements | 3 days |
| Solenoid tests: current leads, training | 2 days | Solenoid stray field tests | 2 days |
| Thermal cycles (warm up- cool down) | 5 days | Tuning system tests | 5 days |
| Alignment checks | 1 day | Microphonics, Lorentz detuning | 3 days |
| Extensive RF and magnetic tests and measurements | 14 days | | |
| Total | 45 days (~ 9 weeks) | | |

Schedule



Summary

- **Installation and Commissioning of the HEBT**
 - ✓ NC Magnets
 - ✓ Diagnostic Boxes
 - ✓ Vacuum chambers
 - Survey and alignment
 - Power converters
 - Software, Controls and Interlocks
- **Installation of the Cryogenics Facilities**
 - ✓ Warm compressors
 - ✓ Cold box
 - ✓ Dewar and Jumper boxes
 - Distribution lines
- **Commissioning of Cryogenics**
 - ✓ Warm compressors ongoing
 - Cold box
 - Distribution lines, Dewar and Jumper boxes
- **Installation CM1 in the Linac: March 2015**
- **CM cold tests May-July 2015**
- **Dry runs** of individual systems whenever possible
- **Machine Checkout** at the end of July
- **Beam Commissioning** as from week 35 (end of August)