

Commissioning of REX

Jose Alberto Rodriguez, BE-OP-PSB (167538)
on behalf of the ISOLDE operations team

Content:

- Introduction
- Hardware commissioning
- Commissioning with beam
- Summary

Introduction:

Beam produced or charge-bred in the EBIS is injected into the REX linac and accelerated to 2.85 MeV/u before it is sent to the superconducting linac

RF Systems:

RF Structure	Final Energy [MeV/u]
4-rod RFQ	0.3
Buncher	0.3
IHS	1.2
7gap 1	1.55
7gap 2	1.88
7gap 3	2.2
9gap	2.85

Magnets:

Triplets	6
Doublets	1
Steerers	1H, 1V

Power converters:

200 A, 50 V	20 (1 spare)
bipolar 3.5 A	2

Diagnostics:


REX	HIE-ISOLDE
FC	FC
MCP	Si detector
Collimator apertures	Scanning Slits
Beam attenuators	Collimator apertures

Vacuum (incl. low energy):

Sectors	10
Turbopumps	~20
Cryopumps	3
Gauges	~25

Beam from EBIS
5 keV/u

Beam to HIE-ISOLDE
2.85 MeV/u



Introduction:

Beam produced or charge-bred in the EBIS is injected into the REX linac and accelerated to 2.85 MeV/u before it is sent to the superconducting linac

RF Systems:

RF Structure	Final Energy [MeV/u]
4-rod RFQ	0.3
Buncher	0.3
IHS	1.2
7gap 1	1.55
7gap 2	1.88
7gap 3	2.2
9gap	2.85

Magnets:

Triplets	6
Doublets	1
Steerers	1H, 1V

Power converters:

200 A, 50 V	20 (1 spare)
bipolar 3.5 A	2

“New” in 2016:


- New/rebuilt 9gap RF amplifier
 - Longer RF pulses
 - Higher repetition rate (x3 higher RF average power)
 - Higher A/Q (x1.5 higher RF peak power)
 - Higher A/Q (more heat dissipation in quads)
- *Concern: triplet inside IH structure

Beam from EBIS
5 keV/u

New RF
amplifier

Higher A/Q than in 2015

Beam to HIE-ISOLDE
2.85 MeV/u



Hardware commissioning:

Vacuum systems: ready in week 11

- A couple of weeks earlier for the low energy side (TRAP, EBIS and separator vacuum sectors)
- Cryopumps maintenance scheduled for week 10 (RFQ and 7gap vacuum sectors)
- Testing the upgraded controls and user interface

Power converters and magnets: ready in week 15


- Cooling water back on Feb. 29th (week 9)
- Revisit the grounding of magnets and supports
- Temperature and cooling water flow interlock tests
- Deconsignation of power converters

Diagnostics: ready in week 16

- Installation of diagnostics box before CM1 in week 14
- FESA classes for FCs, scanning slits and Si detectors being tested and debugged
- HIE-ISOLDE high level control application commissioning without beam in week 14-15

Beam from EBIS
5 keV/u

Beam to HIE-ISOLDE
2.85 MeV/u



Hardware commissioning:

9gap amplifier:

- Will arrive to CERN in week 8
- Installation in weeks 9-10
- RF in load and acceptance tests in week 11
- Integration in CERN's control system in week 12
- First tests with RF in accelerating structure during weeks 13-17
- Conditioning and long reliability test in weeks 17-18

Other RF systems:

- Maintenance work started last year and is on-going
- Cooling water flow interlock tests
- First tests with RF in accelerating structure during weeks 13-17
- Conditioning and long reliability test in weeks 17-18

Needs to be coordinated with the cryomodule installation work


Tentative dates. Needs to be confirmed by RF team

REX machine check-out: week 19

- REX linac ready for commissioning with beam

Beam from EBIS
5 keV/u

Beam to HIE-ISOLDE
2.85 MeV/u




Commissioning with beam:

Note that the tunnel needs to be closed during the linac beam commissioning (ie. scheduled during hardware commissioning of CM1 and CM2 after the installation phase is completed)

Main tasks:

- Ion source / REX-TRAP / REX-EBIS / Separator start-up and beam commissioning (week 16-17)
- Timing system commissioning
- Slow extraction development
- Beam commissioning of high level beam diagnostics application (week 20)
- Phasing and calibration of RF accelerating structures (week 21-22)
- Beam transmission optimization
- Transverse emittance measurement
- Longitudinal emittance measurement methodology tests
- Optics model benchmarking
- Machine scaling studies
- Beam ready for HIE-ISOLDE beam commissioning (end of week 28)

Strong boundary conditions



Summary:

Hardware commissioning :

- Focus on the installation and hardware commissioning of the new/rebuilt 9gap amplifier
 - Will arrive at the end of February
 - Will be installed and tested in an RF load in March
 - First RF in 9gap accelerating structure at the end of March
- Much higher operational requirements for RF systems than last year
 - ~ 50 % higher peak power for $A/Q = 4.2$
 - Much higher repetition rate (25-50 Hz possible)
 - Much higher average power (x5 higher possible)

Commissioning with Beam:

- The tunnel needs to be closed. Scheduled during the HIE-ISOLDE hardware commissioning after the installation work is completed
- Beam needs to be ready for beam commissioning of HIE-ISOLDE at the end of week 28
- Other important objectives:
 - Commissioning of new timing system
 - Slow extraction development
 - Testing machine scalability
 - Commissioning the diagnostics high level control application