



HIE-ISOLDE Project Status Report: Planning of Phase II

75th ISOLDE Collaboration Committee meeting
February 2nd 2016

Y. Kadi
for the HIE-ISOLDE project team

OUTLINE


- Shut-down works
- Schedule 2016-2018
 - ✓ Physics @ 5.5 MeV/u
 - ✓ Physics @ 10 MeV/u
- Conclusions

Preparation for running w/ CM1 + CM2

Main HIE ISOLDE installation and start-up tasks:

- Removal CM1: End-of-year 2015 / Wk1 2016
- Modifications and repair BI Dboxes: Jan 2015 – April 2016
- Installation CM2: end Feb – end March 2016
- Installation REX 9 Gap RF amplifier: end Feb – end March 2016
- Re-installation CM1: end March – end April 2016
- Cryo modifs & maintenance: Dec 2015 – end April 2016
- HW & Beam commissioning CM1 & 2: May – mid Aug 2016

Dismounting & Transport of CM1



Cryo Module 1 transport to SM18:
for retrofitting of the couplers.
Friday 8 January.
To be received back end of March.



Assembly of CM2


Courtesy Y. Leclercq, 29.01.2016

Achieved W04 – CM2


- Routing instrumentation
- Installation thermalization
 - Coupler thermalization OK
 - 3rd cable thermalization: rework needed : OK
- Tightening bellows
- Preparation for installation of additional temperature sensors
- Preparation for outside clean room tests
 - Pressure test equipment (CRG + AL4030)
 - HSE
 - VSC availabilities
 - Survey procedures



Coupler fully IN



Coupler fully OUT



Roadmap for CM2

Courtesy Y. Leclercq, 29.01.2016

Assembly plan for CM2: baseline 24+2 weeks planning




OUTLINE

- End-of-year shut-down works
- Schedule 2016-2018
 - ✓ Physics @ 5.5 MeV/u
 - ✓ Physics @ 10 MeV/u
- Conclusions

Forecast for HIE-ISOLDE Phase 2 (years 2015- 2016)

Critical Issue with quality and availability of industry produced copper substrates for CM3



Today

C.R. free
(scenario 3)


courtesy F. Formenti, 2.12.2015

General remarks:

- ❖ Test in M9 bunker are foreseen for CM3 and CM4 while the HIE-ISOLDE facility is in operation
- ❖ XT00 modification for PHASE 2



Performance of series cavities (vertical test)




Courtesy W. Venturini Delsolaro,
1.1.2016

Performance of series cavities for CM2 (vertical test)

| name | Eacc (10W) [MV/m] | Pc (6MV/m) [W] |
|--------|-------------------|----------------|
| QS2.3 | 5.6 | 12.8 |
| QS5.2 | 5.4 | 13.7 |
| QS7.2 | 5.6 | 12.0 |
| QS8.1 | 5.6 | 12.7 |
| QS10.1 | 5.3 | 15.3 |
| QS12.1 | 5.3 | 15.7 |




Heat load inventory for 4 CM



| Heat load type | Quantity [-] | Individual load [W] or [g/s] | Load @4.5 K [W] | Load @ 50K-75 K [W] | Liquefaction [g/s] |
|----------------------------------|--------------|------------------------------|--------------------------------------|---------------------|----------------------|
| Low- β cavity @ 4.5K (RF) | 0 | 7 | 0 | | |
| High- β cavity @ 4.5K (RF) | 20 | 10 16 | 200 320 ← latest measures | | |
| RF power supply cable | 20 | 1 | 20 | | |
| Cryostat @ 4.5 K | 4 | 13 | 52 | | |
| Cryostat shield @ 50-75 K | 4 | 270 | | 1080 | |
| Transfer line @ 4.5 K | 32 | 0.6 | 19 | | |
| Trans. line shield @ 50-75 K | 32 | 3.1 | | 99 | |
| Dewar 2'000 L @ 4.5 K | 1 | 3 | 3 | | |
| Flexi. line with bayo @ 4.5 K | 24 | 4 | 96 | | |
| Cryogenic valve @ 4.5 K | 30 | 3 | 90 | | |
| Cryogenic valve @ 50-75 K | 16 | 3 | | 48 | |
| Current leads for 4 solenoids | 8 | 0.05 0.00 | | | 0.40 0.00 |
| TOTAL | | | 480 600 | 1227 | 0.40 0.00 |



Heat load vs existing cold box cooling power



► Summary table:

| | 4.5 K level [W] | 50 K - 75 K level [W] | Liquefaction [g/s] |
|--|--------------------|--------------------------|-----------------------|
| Client's heat load inventory with 2 cryo-mod | 266 326 | 669 | 0.2 0.00 |
| Client's heat load inventory with 4 cryo-mod | 480 600 | 1227 | 0.4 0.00 |
| Client's heat load inventory with 6 cryo-mod | 680 800 | 1785 | 0.8 0.00 |
| « ALEPH » cold box cooling power (measured) | 630 ← | Not measured | 1.7 |
| « Hall 180 » cold box cooling power (measured) | 1050 | Not measured | 1.5 |

► Remark:

«ALEPH» and «Hall 180» cold boxes require the same cycle flow of 155 g/s (provided by the compressors), but « ALEPH » cold box has only 2 turbines whereas « Hall 180 » has 3 turbines.


Status: CM3 & CM4

Achieved W04 – CM1 – CM3 – CM4

- CM1
 - Cleaning well advanced
 - Coordination on-going
- CM3-CM4
 - Thermal shield:
 - One reception + leak test complete: some limited fixing, oxidation.
 - 2nd one starting next week
 - Reservoir:
 - On hold
 - VV: OK
 - Frames: both leak tight and complete
 - Additional parts: reception on-going



Forecast for HIE-ISOLDE Phase 2 (years 2017- 2018)




General remarks:

courtesy F. Formenti, 2.12.2015

- ❖ PHASE 2 run could be split into PHASE 2a (2017) and PHASE 2b (2018)
 - HIE-ISOLDE Physics workshop in February 1st 2016
- ❖ **Regain RF performance with high-beta cavities of CM4**

- Weekly HIE Installation meeting on activities and follow up – Erwin Siesling
- Weekly HIE Project Team meeting on planning and progress – Fabio Formenti
- Reporting to HIE Management meeting – Yacine Kadi

- Detailed planning on the sharepoint: <https://espace.cern.ch/HIE-ISOLDE-mgt/Presentations/Forms/AllItems.aspx>



Overall Summary

- Radioactive beam delivered to Miniball experiment on Oct. 22nd 2015 as initially planned.
- The results of the hardware tests highlighted that CM1 is not fully qualified for sustained operation (problem on RF couplers):
 - **CM1 has been de-installed and will be re-worked during shutdown;**
 - **New RF couplers with improved thermalisation of the RF power line tested on QS12 and installed on CM2.**
- **New coherent planning is proposed for Phase 2**
 - Agree with Collaboration on a common scope for Physics run 2 & 3 (2016-2017)
 - **Preparation of CM3/CM4 components on-going**
 - **Issue with cavity substrates being addressed**
- Procurement for the 3rd beam line and extension of XT02 for HELIOS has been launched



Thank you for your attention

