




# Enhanced QPS – performance, commissioning at 3.5TeV, outlook towards 5 TeV



R. Denz TE-MPE-CP

on behalf of the (extended) QPS team

Special thanks to Z. Charifoulline, K. Dahlerup-Petersen, R. Flora, F. Formenti and J. Steckert



436 crates, 3924 detection boards, 872 power packs  
~30000 signals  
240 km of cables, 7800 connectors



## → Splice protection system type DQQBS

- Permanently monitors and interlocks the voltage across the interconnections between LHC main magnets
  - Determination of detection threshold based on simulation and tests (→ A. Verweij)
  - Required threshold @  $I = 12 \text{ kA}$ :  $U_{\text{TH}} = 300 \text{ } \mu\text{V}$ , 10 s
  - For 3.5 TeV operation  $U_{\text{TH}} = 500 \text{ } \mu\text{V}$ , 10 s is sufficient
- Provides data for enhanced diagnostics via the QPS supervision
  - “Mexican pyramids” → measurement of splice resistance with a resolution of  $\Delta R < 1 \text{ n}\Omega$
  - Evaluation of data recorded during coasting to trace development of splice resistances in time

## → Symmetric quench detection system type DQQDS

- Enhances the functionality of the existing protection system in order to detect timely aperture symmetric quenches
  - Design threshold  $U_{TH} = 200 \text{ mV}$ , 20 ms
- System is detecting as well “normal” quenches and serves as a back-up of the existing system
  - Used for the implementation of the fully redundant UPS AC powering scheme
- System is essential for magnet training up to nominal current
  - Significant amount of aperture symmetric quenches due to propagation expected


- nQPS can be commissioned and qualified up to  $I = 2$  kA in passive mode e.g. not connected to interlocks and quench heaters
  - Protection ensured by standard QPS, respectively self protecting
- Verification of signal integrity
  - Completeness, wiring errors, noise levels
- Adjustment of device parameters
  - Threshold and filter settings if applicable
  - Splice protection needs to compensate apparent inductive voltage across bus-bar splice during ramp
    - Compensation coefficients to be deduced from data acquired during current ramps
    - Main contribution from instrumentation wires → different sets for the two redundant protection systems
- Splice mapping up to 2 kA
  - Identification of potential problems at moderate currents

- ➔ Symmetric quench detection system is based on a multichannel evaluation logic supervising 3 magnets
  - System is active in all phases of a powering cycle
  - Approach ensures a very reliable detection of quenches
  - The not so easy task consists in the suppression of false triggers in case of activation of the energy extraction systems
    - Risk of multiple quenches
    - Steep learning curve during commissioning in 2009
    - Use of adaptive filters, which are only active during the transition from ramping/coasting to discharge
    - Snubber capacitors for the energy extraction systems needed for operation at higher energies (→ see talk by W. Venturini)
  - The check of the immunity of the symmetric quench detection with respect to fast discharges is a mandatory test to be repeated each time the energy is increased


- Signal (magnets → detector) and trigger (detector → quench heaters) mapping to be checked very carefully
  - Combined with heater firing test of existing QPS
    - Firing of quench heaters of a previously power cycled magnet (typically up to injection current) creates a voltage spike recorded by the symmetric quench detection system
  - Heater firing triggered by the symmetric quench detection
    - Verification that the system is protecting the right magnet
  - Mapping has to be checked only after installation and each major intervention requiring disconnection of nQPS cables
  - Heaters and interlocks to be tested once per year

- nQPS fully operational once successfully commissioned to 2 kA
  - Signal to noise ratio for splice measurements will improve with increasing current → better resolution
  - False trigger immunity of symmetric quench detection systems during activation of the energy extraction carefully to be checked (applies as well to existing QPS)
  - Installation of snubber capacitors for energy extraction systems required for  $I > 6000\text{ A}$ 
    - Delivery to be completed in March 2010
    - Installation will require about 2 days per sector
  - First tests performed end 2009 in sector 1-2
    - Activation of energy extraction systems at 4 kA confirmed immunity of nQPS during fast power abort sequences






A12.RQD/RQF, 2009/09/24, 17:15:00–21:44:11, I<sub>max</sub>= 2000A





## ➔ First splice mapping in LHC

- First real test of splice protection system hardware, nQPS supervision, data transmission, storage and analysis
- Sufficient resolution already at  $I = 2 \text{ kA}$  to qualify splices ( $\sim 400 \text{ p}\Omega$ )
- High resolution as well due to remarkable precision of power converter




- Splice mapping example of a
  - 10 min per segment total (fully automated)
- Measurement combined with internal splice mapping of magnets
  - Snapshot method using “old” QPS






- ➔ Resistive voltage during ramp and coasting after fine tuning of the inductive compensation values in sector 8-1
  - Procedure for determination of coefficients and download to device developed and successfully tested



- ➔ Activation of energy extraction systems at  $I = 4$  kA and data recorded by a symmetric quench detection board (dump of diagnostic buffer)
  - System would have triggered without adaptive filtering

- ➔ Sector 1-2 has been the only sector during the 2009 run with nQPS being fully activated and interlocking
  - Good stability during LHC operation with beam
    - Apart from the transfer line magnets (→ next slide) no interference by other LHC equipment (BLM's, kickers ...) so far observed
    - nQPS adds about 500 hardwired interlock channels per sector (total number will increase from 7700 to 11500)
  - System fully integrated into QPS supervision – substantial effort by the controls groups to handle the significantly increased data flow
    - Enhanced QPS control options (= more knobs) essential for commissioning
  - Dedicated tools for nQPS analysis successfully validated
    - Splice resistance monitor (Z. Charifoulline)
    - Specialist tools for device diagnostics and maintenance
  - Very valuable input for final commissioning of nQPS



## ➔ nQPS during acceleration cycle

- Crosstalk from transfer lines giving problems to operate with  $U_{TH} = 300 \mu V$  threshold only for a limited number of systems
- Not an issue with  $U_{TH} = 500 \mu V$ , long term solution currently being assessed (source, transfer line settings, nQPS settings)

- ➔ Final commissioning up to 3.5 TeV of nQPS in all LHC sectors to be completed in the very near future
  - Successfully started in sector 8-1, 1-2 and 2-3 in calendar week 4; other sectors in preparation
  - Firmware of symmetric quench detection systems updated taking into account the results from 2009
- ➔ Commissioning to 5 TeV
  - Installation of snubber capacitors for energy extraction systems
  - No major commissioning campaign required from 3.5 TeV and 5 TeV



- Extension of nQPS to IPQ, IPD and IT to be prepared
  - Upgrades only for diagnostic purposes; circuits are fully protected by the present system (→ see talk by J. P. Tock)
  - Necessary additional signal cables already installed
- Radiation tolerance
  - Several test campaigns in 2009 (PSI and CNGS) confirming design approach
  - Potential problem related to radiation weakness of latest version of field-bus chip (MicroFip™ → see talk by J. Serrano)
    - Affects only supervision not protection
    - Temporary workaround for QPS boards available
    - Long term solution required for all QPS systems

- Commissioning of the enhanced QPS in 2009:
  - Complete mapping of the interconnection splices in the LHC main circuits for the first time – no bad surprises
  - Successful validation of nQPS design
  - Re-cabling campaign completed
    - Electrical tests by ELQA team completed for 3 sectors
- Enhanced QPS exploitation during the LHC run in 2009:
  - No showstoppers revealed so far
  - The main constraint with respect to the overall dependability (= reliability + availability + safety) of the QPS system is the large equipment number
- Full commissioning of the enhanced QPS up to 3.5 TeV after the re-cabling campaign to be completed soon
  - System will be ready to be commissioned to 5 TeV once snubber capacitors have been installed
  - No major commissioning campaign required from 3.5 TeV → 5 TeV

