



Linac4 ► PSB ► PS : Schedule and expected performance


M. Vretenar, with contributions from C. Carli, M. Benedikt, R. Garoby, M. Giovannozzi, S. Hancock, K. Hanke, S. Maury, etc.




- Linac4 sub-systems and commissioning plans.
- Linac4 schedule “flexibility”.
- Linac4 shut-down duration and constraints.
- Performance of PS complex with Linac4.
- Overall schedule (construction + performance).

The “Linac4 Project” is composed of 3 parts:

1. Construction and commissioning of **Linac4** (up to *Linac4 dump*).
2. Construction of the **transfer line, connection** to Linac2 line, **upgrade** of the measurement lines (up to *PSB wall, LBE dump*).
3. Modification of **PSB injection region** for H⁻, 160 MeV (commissioning of *PSB with Linac4*).





Modify BI.DIS for 4.3 mrad @ 160 MeV

Performance increase of 1.9 in $|B \cdot dl|$ of BI.DVT30, BI.QNO30, BI.QNO40, BI.DVT40.

Remove obsolete BI.DIS Pb


~0.36 Tm required from BI.BVT for ~175 mrad @ 160 MeV


New BI.SMV, 4 mm thick septum and 70 mm horizontal aperture for ~165 mrad @ 160 MeV with associated new pulse generator.

Relocate modified KSW1L1 magnet to PSB period 16, build new pulse generator.

Rebuild the 2.654 m injection region of each of the 4 PSB rings:

- 4 new BS magnets,
- Foil holder and handler,
- Dump for unstripped H⁰/H⁻,
- Beam Instrumentation.





Dump at the end of Linac4



JP.Corso le 16.10.2008

Will be similar to the JPARC linac dump shown here

1. Commissioning of 3 MeV injector.
2. Commissioning of DTL1 (12 MeV).
3. Commissioning of DTL2 (50 MeV).
4. Commissioning of CCDTL (100 MeV)
5. Commissioning of PIMS (160 MeV, to linac dump)
6. Commissioning of transfer line (to PSB or additional dump)




Linac4 schedule



6

Present Master Plan, approved in April 2009



1. Construction

2. Linac installation, commissioning

3. Connection and PSB commissioning

MILESTONE: Linac4 ready for connection to PSB, end 2013



Flexibility in Linac4 schedule



7

- In the schedule we can easily separate **2 parts**: a) linac construction and commissioning; b) transfer line connection, PSB modification and PSB commissioning. The commissioning of the linac has no interference with the present machines.
- When can Linac4 be ready? The project has been **delayed by 1 year** in 2009, the new schedule approved in April 2009 foresees end of commissioning in September 2013. So far some minor delays, but project is more or less on schedule.
- However, the recent **risk analysis** has underlined the risk of delays of the order of few months (mainly due to missing manpower resources) and of initial reliability issues.
- Conclusion: the connection to PSB can be **delayed by 1 year** (to 2014/15) if required by general planning, however it would be wise to **keep the present linac schedule**, and foresee the additional year as spare time, in order to: a) absorb delays, b) sort out potential reliability issues, c) improve performance.
- Consequences: 1) the **shielding of the linac dump** has to be improved, to stand 1 year of testing beams (limits to be checked) and an additional commissioning dump at the end of transfer line can be considered; 2) **more manpower** will be needed to run in parallel Linac4 and Linac2 in 2014.
- In general terms, we can (probably) continue to run **test beams in Linac4** until we get the green light for the connection to the PSB.



Duration of “Linac4” shut-down



8

Shut-down required for the connection of Linac4 to PSB:

- 1 month for radiation cool-down in PSB injection area.
- 3 months for PSB hardware modifications.
- 3 months for PSB commissioning with the new hardware (goal: prepare all the standard beams as before the connection).
- 1 month (2+2 weeks) for commissioning PS and SPS (standard duration after long shut-down).

Note: there is no interference between the ion complex and the connection of Linac4
→ **the LHC can run with ions during the “Linac4” shut-down.**

Total time required:

- 8 months of LHC (proton) shut-down, or
- 6 months of LHC shut-down if a run is terminated with a 2-month ion run (\approx duration of a standard LHC long shut-down)



Schedule for Linac4 connection



COMPOSITION LINAC4 SHUT-DOWN	1	2	3	4	5	6	7	8	month
Cool-down radiation in PSB area	■								
Connection transfer line (+beam tests?)	■								
Modification PSB hardware		■	■	■					
Commissioning PSB with new hardware					■	■	■		
Start-up PS-SPS								■	

Goal: at start-up, reproduce the same beams as with Linac2



BOTTOM LINE:

- Linac4 current 40 mA during 400 μ s (in $\varepsilon=0.45 \pi$ mm mrad) = 10^{14} ppp \rightarrow plenty of margin in intensity.
- 160 MeV energy chosen in order to double $\beta\gamma^2$ and therefore intensity in PSB for same ΔQ ($I/\Delta Q \sim \beta\gamma^2$) \rightarrow same performance as now with single batch injection from PSB into PS, increased performance in double batch.

Performance Tables

Limitations are highlighted in yellow; values to be demonstrated are in italic.

11

LHC INJECTORS WITH LINAC2		Nominal LHC Double Batch	Expected Maximum Double Batch	Original proposal, 1997 Nominal	Original proposal, 1997 Ultimate
PSB out <i>($\epsilon^* \leq 2.5 \mu\text{m}$)</i>	ppr	1.62 x10 ¹² (1bunch/ring) ↓ (6 bunches, h=7)	1.8 x10 ¹² (1bunch/ring) ↓ (6 bunches, h=7)	1.05 x10 ¹² (1bunch/ring) ↓ (8 bunches, h=8)	1.8 x10 ¹² (1bunch/ring) ↓ (8 bunches, h=8)
PS out, per pulse	ppp	9.72 x10 ¹²	10.8 x10 ¹²	8.4 x10 ¹²	14.4 x10 ¹²
PS out, per bunch <i>($\epsilon^* \leq 3 \mu\text{m}$)</i>	ppb	1.35 x10 ¹¹ (72 bunches) ↓ 15% loss	1.5 x10 ¹¹ (72 bunches) ↓ 15% loss	1.0 x10 ¹¹ (84 bunches) ↓ no loss	1.7 x10 ¹¹ (84 bunches) ↓ no loss
SPS out	ppb	1.15 x10 ¹¹	1.27 x10 ¹¹	1.0 x10 ¹¹	1.7 x10 ¹¹

LHC INJECTORS WITH LINAC4		Nominal LHC Single batch	Maximum Single batch	Maximum Double batch	Single batch + PS h=14, 12 bunches scheme
PSB out <i>($\epsilon^* \leq 2.5 \mu\text{m}$)</i>	ppr	3.25 x10 ¹² (2bunch/ring) ↓ (6 bunches, h=7)	3.6 x10 ¹² (2bunch/ring) ↓ (6 bunches, h=7)	1.8 x10 ¹² (1bunch/ring) ↓ (6 bunches, h=7)	3.6 x10 ¹² (3bunch/ring) ↓ (12 bunches, h=14)
PS out, per pulse	ppp	9.72 x10 ¹²	10.8 x10 ¹²	12.3 x10 ¹² (scaled 1998 limit, 206ns bunches)	14.4 x10 ¹² (lower ΔQ in single batch)
PS out, per bunch <i>($\epsilon^* \leq 3 \mu\text{m}$)</i>	ppb	1.35 x10 ¹¹ (72 bunches) ↓ 15% loss	1.5 x10 ¹¹ (72 bunches) ↓ <15% loss	1.7 x10 ¹¹ (72 bunches) ↓ 20% loss	2.0 x10 ¹¹ (72 bunches) ↓ 20% loss
SPS out	ppb	1.15 x10 ¹¹	>1.3 x10 ¹¹	1.37 x10 ¹¹	1.6 x10 ¹¹

Goal:

Nominal intensity in single batch: shorter filling time, lower losses and emittance growth.

Potential for ultimate intensity out of PS in double batch.

Potential for > ultimate with a new PS scheme (in PSB: new recombination kicker, new RF gymnastics).



After the Linac4 connection




12

- at start-up, nominal performance (on all beams) **as before** the connection of Linac4.
- during 1st year of operation (or first 8 months for a 2-year run): **increase PSB performance** from “standard” to “ultimate with Linac4”. Can be done in ppm.
- PS: the **preparation** for “ultimate” performance with Linac4 must be done **before** the connection of Linac4 to the PSB. The PSB can produce already now the density required to explore the PS limitations (longer bunches, for examples) and there is sufficient time to test possible solutions. This can be done in dedicated MDs and in ppm, and can require only minor improvements to PS diagnostics.
- If the preparation of the PS is done **in advance**, the setting up for peak intensity with Linac4 can be done in the “shadow” of the PSB improvements.



Tentative time line



Peak performance out of PS with Linac4

- The Linac4 schedule provides enough **flexibility** to allow the connection to the PSB to take place any time after September 2013.
- The **LHC** shut-down for Linac4 connection must have a duration of 8 months (if no ion run) or of **(8 months – duration of the ion run)**.
- It is foreseen that Linac4 will allow reaching the **nominal** LHC intensity in PS **single batch** mode and the **ultimate** intensity out of PS in **double batch** mode.
- The ultimate intensity will be reached **~ 1 year after the connection** of Linac4.
- But: the limitations of the **PS** have to be analyzed in a **series of MDs** well before Linac4 is connected.
- **Further improvement** could come with modifications to the injectors: *change of the PS injection scheme or increasing the PSB energy.*