



LIU-PSB Working Group Meeting (15/08/2013)

BLM FOR THE INJECTORS PROJECT CABLING NON-CONFORMITIES


Christos Zamantzas (christos.zamantzas@cern.ch)

CKB50: Coaxial cable




Connector male: (receptacles)

- Signal
- Isolation (1000V)
- Screen 1
- Isolation (500V)
- Screen 2 (Triaxial)



1. Adapter: BNC or SMA
Signal - Screen 1 (coaxial)




2. Adapter: BNC / SMA / N-type
Signal - Screen 1 & Screen 2 (coaxial)

Connector female: (cable)



- Signal
- Isolation (1000V)
- Screen 1
- Isolation (500V)
- Screen 2 (Triaxial)

Cabling Diagram




- Screen of HV BNC is open on the IC side to assure there is **no ground loop**.
- Internal screen to **shield low frequency** noise (GND only on electronics side, IC is floating).
- External screen to **shield high frequency** noise.

CKB50: non-conformity




- Isolation between the two shields not optimal.
- Added additional steps for the connector assembly to avoid leaks.




- At random positions discovered shorts between the two shields.
- Not possible to be used with Triaxial functionality.

Cabling Non-Conformities



- Internal and External screen are shorted in multiple and random places.
- Non-conformity (most probable) due to thin insulator.


Alternative Cabling Configuration



- Connect both shields together on both sides
- Leave the ground on the detector side floating
- Configuration will be very similar like in LHC system.

Meeting with manufacturer

- On the first meeting agreed:
 - Modification of the specifications



- Two more PET-foils over the magnetic screen.
 - No problems mounting the connector.
 - The electrical properties will not change.
- Manufacturer to run a trial until end of September
- We will test the sample and release the cable until mid-October
- If all ok, manufacture about 6km until end of November
- Re-installation to begin mid-January.

Next steps

- Next week, meet with manufacturer on financial matters.
 - Costs of the new production
 - Handling of the stock already at CERN
- Decide if we continue with the installation or remove all and wait for the new production.
 - Currently the issue affects 32 detectors
 - During LS2, 80 additional will need to be installed.