What is planned for the long shutdown?

S. Baird & K. Foraz


Chamonix 2011 sessions 2 & 3

- 16 talks
 - Testing for 7TeV operation before the shutdown; RP issues
 - Splices (what & how); DS Collimator installation; all other Cryo-magnet activities; R2E; work in Experiments
 - Vacuum; QPS; Cryogenics; CV; EL; Access & Safety
 - RF; kickers & dumps
- How long do we need?
 - What drives the length of the shutdown?
- 2012 or 2013?
 - Start in December 2011 or December 2012?
- Open issues

What drives the length?

- Ensure operation @ 7TeV & high beam intensity
 - Splice Consolidation
 - Cryo-magnet repairs
 - Experiments
 - R2E mitigation activities
 - Collimator upgrade (Installation in DS @ point 3)
- Ensure reliable operation & performance
 - Full Cryogenic, CV and EL Maintenance programs
 - Improvement programs; UPS, Cooling redundancy etc...
 - Individual system maintenance & upgrade programs
 - QPS, Safety, access, RF, kickers etc...

How long do we really need?



2012 or 2013?

- Preference for 2012
 - EL, CV maintenance,
 - no full maintenance for 3 years(January 2009)
 - Reliability in 2012?
 - AUG UPS performance?
 - R2E: Concerns with SEU in 2012?
 - Will it affect luminosity production in 2012?

- Preference for 2013
 - DS Collimator
 - Availability of hardware
 - Kickers & Safety systems
 - Preparation/development time
 - Experiments
 - Uncover New physics
 - Discover Higgs particle
 - R2E
 - For major CE work to displace the safe room @ point 7

- Other issues for delaying to 2013
 - Experiments may advance work from 2016 to 2013/4 (special Be vacuum chambers)
 - Need 3 month technical stop at the end of 2011 (EN/EL & Experiments)
 - Additional Induced radio-activity (factor 2) is not a limiting issue (DGS/RP)

Open issues


- Parallel activities
 - Splices, DS collimators & cryo-magnet repairs use the same resources from TE/MSC and elsewhere...
 - R2E, maintenance and upgrades of services, plus CCC, & bldg 513... need the same resources from EN/EL & EN/CV
 - Work in Injectors? LIU?
- We need trained experienced manpower
 - 60FTE (out of 200) "missing" for splices
 - <1/3 expert manpower for other MSC cryo-magnet activities</p>
 - External Contractors need close supervision by CERN experts to avoid "mistakes"

Open issues

- Not planned to replace 12 MB's & 2 SSS in 3-4 with wrong type of beam screen
- Co-activity in tunnel

–

IC "train" - splice consolidation activities




	Equipment	Point 1 activity [weeks]	Point 5 activity [weeks]	Point 7 activity [weeks]	Point 8 activity [weeks]
BE/APB	survey eqpt.	-	3	-	-
BE/BI	BTV, BLM	-	-	1	-
BE/CO	timing & remote-reset WorldFip	<1 -	<1 1	<1 1	<1 1
DGS/RP	RAMSES	-	-	2	-
EN/EL			52 (2 shifts)		
EN/STI	collimato				-
GS/ASE	15 g	roups	involv	/ed	done -
GC/SE CE					
GS/SE-CE		<u> </u>	11		-
IT/CS	Ethernet			- -	- 2
		-	11	-	2
		1 <1 6 -	11	- - - - - - - -	- 2 - - - - 3

^{*} re-commissioning during the hardware re-commissioning and powering

Cryomagnets, Interconnections, Superconducting Circuits:

What to do in 2012/13 if you are not consolidating splices?



Open issues

- Not planned to replace 12 MB's & 2 SSS in 3-4 with wrong type of beam screen
- Co-activity in tunnel
 - Splice trains will need clear access
 - R2E shielding will block passage for several 1 month periods
 - DN 200 installation (600 units)
 - DS Collimators = 32 cryo assemblies removed modified reinstalled
 - 17 other cryo-magnets to be exchanged
- Think long-term
 - Need to consider activities for Shutdowns 1 and 2 together

Conclusions

- When? = 2013
- How long?
 - First estimate → 19 months
 - Next step is to develop a realistic planning
 - Prioritized activities and contingency
 - Available Resources and Manpower (with the required knowledge etc...)
 - Safety and Co-activity issues
 - Using optimized technical solutions
 - •

