




Long Shutdown 1 (LS 1) Plan

Frédéric BORDRY

WHAT IS LS1?


- Not a project, but a time-frame (~~Nov-2012 to August-2014~~) **(Feb-2013 to Nov-2014)**
- Numerous projects and activities:
 - SMACC (Superconducting Magnets And Circuits Consolidation)
 - R2E (Radiation to Electronics)
 - Massive shutdown maintenance after more than 3 years of operation
 - Several major consolidations
 - A lot of projects (Linac 4, HIE-Isolde, Elena, LIU, HL-LHC, 107,)
- Compared to previous shutdowns, an exceptional number of ...
 - Simultaneous activities (co-activities) – **Planning and safety**
 - Non-CERN workers (FSU, collaborations, contracts,...)- **Logistics: Registration, training, transport, parking, access, dosimeter, EPI, catering, accommodation,...)**



Why LS1? - Main goals

Main priorities

- Repair defectuous interconnects (powering at 7 TeV)
- Consolidate ALL interconnects with new design
 - 10-15 % of interconnections to be opened and to be re-welded
 - 100% (10'170) to be consolidated
- Finish off pressure release valves (DN200; 4 sectors: 2-3, 4-5, 7-8, 8-1)
- Bring all necessary equipment up to the level needed for 7TeV/beam
- Repair He leaks (sectors 3-4 and 4-5)
- R2E (mainly Pt1, Pt5 and Pt 7)
- Maintenance of all the systems after 3 years of operation
- Consolidations



Priorities set for LHC machine

- P0: Safety
- P1: Beam to 7TeV, nominal performance
- P2: Reliable operation improvement
- P3: CERN approved projects
- P4: no CERN approved projects



Chamonix: Session 5 and 6 (*13 talks*)

January 2012

Session 5

- LS1 general planning and strategy for LHC, LHC injector Katy Foraz
- Powering tests before LHC warm-up: What is new from Chamonix 2011? Mirko Pojer
- LHC consolidation of the superconducting circuits Jean-Philippe Tock
- R2E strategy and activities during LS1 Anne-Laure Perrot
- Vacuum upgrade Jose Miguel Jimenez
- Cryogenics system: strategy to achieve nominal performance and reliable operation Laurent Taviani

Session 6

- LHC experiments upgrade and maintenance Marzio Nessi
- QPS upgrade and machine protection during LS1 Reiner Denz
- EN-EL upgrade and consolidation Francois Duval
- EN-CV upgrade and consolidation Mauro Nonis
- Access strategy in the accelerator complex and experimental areas Rui Nunes
- RF upgrade program in LHC injectors and LHC machine Erk Jensen
- What is the maximum reasonable energy? Ezio Todesco



IEFC workshop: Sessions 5 and 6 (12 talks)

March 2012

Session 5

- A global view of the LS1 timeline in the injector chain
- What is foreseen to be operational during LS1
- Access system upgrade in the PS complex
- RF systems
- Magnet activities
- Beam transfer systems

D. Mcfarlane

V. Chohan

E. Sanchez- Corral Mena

E. Jensen

J. Bauche

L. Ducimetière

Session 6

- Vacuum systems
- Survey
- Power converters: SPS transformers and any other major works
- Cooling and ventilation activities
- Electrical distribution activities
- Cabling activities

J.A. Ferreira Somoza

D. Missiaen

G. Le Godec

M. Battistin

F. Duval


D. Ricci



Sample 1 (61 $\mu\Omega$)




Sample 3A left (26 $\mu\Omega$)




Sample 2A left (32 $\mu\Omega$)




Sample 3A right (43 $\mu\Omega$)




Sample 2A right (43 $\mu\Omega$)



Sample 2B (42 $\mu\Omega$)



SMACC planning : Start at P5 / clockwise




Courtesy of J.P Tock

Goal : Special interventions completed before the train arrives

SMACC: 13kA splices consolidation

Dipole




4 bottom shunts (2 not visible)

Design endorsed [2nd Splices Review (Nov 2011)]

Spool pieces busbars

Quadrupole



4 bottom shunts (2 not visible under insulation)

SMACC: 13kA splices consolidation



3rd LHC Splices review: production readiness review


12th to 14th of November 2012

Monday: Splices consolidation: Production and quality assurance

Tuesday: Linked activities, organization

Wednesday morning: CSCM

Wednesday afternoon: Conclusions




SM18 test:

- the final validation of all insulation and splice related hardware and tooling for the 13kA splice consolidation;
- the final validation of all official production and QA procedures;
- the qualification test of the new interconnection thermal shield design.

A stress test was performed by applying 20'000 current cycles at 14kA, several quench propagation measurements, and an additional thermal cycle.

After finalizing the warm-up and reopening of the setup, the interconnection resistance measurements will provide information regarding any signs of fatigue.

Will be continued by a new complete assembly on a mock-up in Bldg180





SMACC: DFBA consolidation

+ Solution under development for in-situ consolidation of 13kA splices (mock-ups)



+ Consolidation of busbars : need ? Procedure ? Resources ?



Courtesy of J-P Tock

+ Strategy to be defined for DFBA not “upgradable” in-situ (DFBAK [6L]& P [8R])

SMACC: special DFBA consolidation


+ Work on DFBA “un-consolidable” in-situ : DFBAp (point 8)

Use of a long copper bypass

Solution to be developed

Especially joining techniques

And integration procedures




+ Work on DFBA “un-consolidable” in-situ : DFBAk (point 6)

- Will be disconnected,
- Then transported to UX65 (workshop to be installed)
- Opened, consolidated and reassembled
- Transported back to the tunnel
- Re-interconnected

Extrawork for special intervention team and TE-CRG

But known procedures



Courtesy of J-P Tock



Superconducting Magnets And Circuits Consolidation

SMACC J.Ph. Tock #230

Open/Close IC [DN200]

A Musso (A Chrul) #34

- Opening/ Closure of IC
Partial and complete
W bellows & ther. shields
- Installation of DN200

Main arc splices cons.

F Savary (H Prin) #57

- Sleeves cutting
- BB surfacing
- Shunt installation
- Insulation
- Splice de- & resoldering [15%]
- Experts

Quality Assurance

R Ostojic #39

- Electrical QC: #17
- Welding QC: # 6
- Beam vacuum QC: #6
- Open/close IC QC: #4 (6)
- QA manager support : #2
- Audits: #3

Special interventions "SIT"

N Bourcey (G Maury) #18

- Cryomagnets exchange
- Connect. Cryostat cons.
- PIMs
- Specific issues
- Heavy NCs

TIG welding [EN-MME]

S Atieh (D Rey) #16

- Orbital & manual

DFBA [TE-CRG]

A Perin (O Pirotte) [#12 (TBC)]

- Splices and BB

ELQA [TE-MPE]

K Dahlerup
(G D'Angelo) #23

- Continuity
- HV test

Leak Test [TE-VSC]

P Cruikshank
(C Garion) #19

- Beam lines
- Cryogenics lines
- Insulation vacuum

Project Office M Pojer (R Giachino) #11

- Radiation protection
- Safety, Access
- General logistics
- Pressure test
- Link to visits, media
- Coordination with
Survey, BLM, Instrumentation, Transport, LS1 planning, QPS, cryogenics,...
- Test teams on a chain of IC
- Reporting tools
- Administrative support (Budget, human resources, scientific secretary)



Collaborations

Collaboration	#stable	#peak	Country	Activity	Signature
NTUA	11	11	GR	Opening and closure of interconnection (Part I)	25.07.2012 To be amended
WUT	11	15	PL	Opening and closure of interconnection (Part II)	September 2012 (TBC)
HNINP-ICIT	7	11	PL	Vacuum QA	12.09.2012
HNINP-ELQA	25	29	PL	ELQA	12.09.2012
PAEC	12	19	PAK	Cutting and welding	25.09.2012
DUBNA	6	7	RU	DN200 Installation	In a PH agreement
SMACC	72	92			

Rooms reserved at the Foyer Hostel Schumann St Genis
Shuttle service under organisation


Courtesy of J-P Tock



Collaborations cont'd

SMACC Collaboration profile (JPh Tock 24.07.2012)

Preliminary





- About 1400 man-months for SMACC / 7 MCHF
- Rotation after 6-9 months in some cases so extra work/training

Courtesy of J-P Tock

RADIATION TO ELECTRONICS (R2E)

- **2011 Operation** shows us:
most critical equipment
(mitigation measures integrated “on-the-fly” if possible)
Evolution of **radiation levels** compared with expectations
(possible additional weak-points)
- **2011/12 xMas Break (and Technical Stops):**



R2E Activities during 2013/2014



- **Major work impacting LHC areas**

- Shielding improvements
- Relocation
- **Important:**
 - **Re-installation of 4 points in ~1 year!!!**
 - **NO margin in planning so far**

**Focus
of Today
is Here**

- **Parallel R&D and Development**

- Rad-Tol Power-Converters
 - FGClite final development and deployment
 - 120A, 600A & 4/6/8kA prototyping
- SCL Studies (development, CE-studies)
- Important requirement
 - Irradiation test facility (PCs, BI, Cryo,...)


**To Be
Taken
Into
Account
(Resources,
Time)**

- **Injector chain related activities**


LHC Relocation & Shielding



Main critical areas considered for LS1



Shielding & Relocation Activities Status



All integration & planning sequences are finished

Plan Item - 10943

Title #: MS septa replacement LSS6
 Executing Group: TE-ABT Technical Responsible: CEDRIC BAUD
 Status: Maintenance Type: Maintenance

GENERAL

Proposed Project: SPS machine mainten. Accepted Project: SPS machine mainten.
 Proposed Priority: P2 Accepted Priority: P2

PERSONNEL RESOURCES AND BUDGET

Year: 2013 Budget (kCHF): 50 FTE (S1): 1 FTE (S2): 0 Avail.: Yes

Category	Profile Name	FTE(S1)	FTE(S2)	Availability
Staff	TE-ABT-SE staff	1		Yes

GROUP CONTRIBUTIONS

Group Needed*	Phase	Description*
EN-HE	Work	Handling during removal and installation of tanks.
TE-VSC	Work	Venting sector. Opening sector and vacuum connections.
BE-ABP	Work	Alignment.
BE-BI	Preparation	Renovation of BI equipment in pumping modules.
DGS-RP	Work	Indicate radiation levels and monitor working conditions.

To prioritize and to take decisions, it is essential to know:

- What groups intend to do ?
- What is the goal, and the impact if it is postponed or not done ?
- Activity duration and when could be done ?
- Are the resources of the requester available ?
- **What is the support needed from other groups, and are the resources of the support groups available ?**



Plan data Analysis

- SMACC: OK (DFBA upgrade should be finalised)
- R2E: OK (in spite it's very tight)
- Equipments are OK with their own works, their maintenance, consolidation and main projects (Chamonix and IEFC workshop presentations and special meetings)
- Clear confirmation of the support group overload and especially for EN-EL (cabling and fibre activities) and EN-CV
- Prioritization MUST be done



LS1 day : 12th June 2012

The aim is to announce the results of the survey and analysis of which activities will be performed during the first long shutdown (LS1), which activities might be performed subject to the availability of resources (call for extra manpower), and which activities will be postponed.

The LS1 day will also provide the latest update on LHC & injector planning.

The support groups will present their activities and organization during LS1. The aim is to crosscheck the requests from other groups and experiments, to avoid missing something and misunderstandings.

A summary of the LS1 day will be presented at the LMC meeting on June, 27th and at IEFC meeting on July 13th.

08:30 - 09:30	Methodology & Decisions 1h0' Speaker: Frederick Bordry (CERN)
09:30 - 10:00	Update planning LHC 30' Speaker: Katy Foraz (CERN)
10:00 - 10:20	Coffee break
10:20 - 10:50	Update planning injectors 30' Speaker: Simon Baird (CERN)
10:50 - 11:20	Vacuum activities and organisation during LS1 30' Speaker: Dr. Jose Miguel Jimenez (CERN)
11:20 - 11:50	Survey activities and organisation during LS1 30' Speaker: Dominique Missiaen (CERN)
11:50 - 12:20	Site Engineering activities and organisation during LS1 30' Speaker: Dr. Luigi Scibile (CERN)
12:20 - 14:00	Lunch break
14:00 - 14:45	Electrical activities and organisation during LS1 45' Speaker: Francois Duval (CERN)
14:45 - 15:30	Cooling and Ventilation activities and organisation during LS1 45' Speaker: Mauro Nonis (CERN)
15:30 - 15:50	Coffee break
15:50 - 16:10	Handling activities and organisation during LS1 20' Speaker: Ingo Ruehl (CERN)
16:10 - 16:40	Controls activities and organisation during LS1 30' Speaker: Eugenia Hatziangeli (CERN)
16:40 - 17:10	Industrial Controls activities and organisation during LS1 30' Speaker: Philippe Gayet (CERN)

Activities which CANNOT be done during LS1

- Booster cable cleanup campaign (all the work for Booster 2 GeV during LS2)
- Replacement irradiated cables SPS Sector 1 +, TCC2-TDC2, *(but TCC2 : vacuum renovation between Splitter 1 and Splitter 2 => to review for the replacement of the irradiated cables)*
- Cable clean-up campaign SPS-Pt 5
- Cabling preparatory work for Linac4 connection to the PSB (160 MeV)

BUT: LIU cabling: PSB, PS and SPS priority 1 should be done during LS1 or at least during the 1st winter stop (2015-2016)

- (i.e
- trajectory measurement in PSB to prepare H⁻ injection
 - new wall current monitor in PS for ghost bunch detection
 - fibre duct in one SPS sector for the new MOPOS test)


- Recommendation: to take advantage of the LS1 and/or the 2 winter stops before LS2 to trace PSB and SPS cables for the LS2 cleanup campaign

Cooling & Ventilation activities (EN-CV)

LS1 is the only possibility to perform a complete maintenance round between 2009 and 2018:

- Maintenance work 2013: 103'000 hrs (+ 45% wrt values 2012)
- Maintenance work 2014: 84'000 hrs (+18% wrt values 2012).

Contractors' personnel forecast




- New major supply & installation contracts: 27
- Orders via existing contracts: >40 orders

Activity concentrated between March 2013 - beginning 2014; after that date only second round of (lighter) maintenance allowed.



Electrical distribution and cabling activities (EN-EL)



	2012				2013						2014					
	Jun-12	Aug-12	Oct-12	Dec-12	Feb-13	Apr-13	Jun-13	Aug-13	Oct-13	Dec-13	Feb-14	Apr-14	Jun-14	Aug-14	Oct-14	Dec-14
Entreprises	53	55	54	48	68	56	60	67	67	65	52	46	42	28	28	23
CE-GS	0	5	9	0	0	6	0	0	0	0	0	0	0	0	0	0
FSU	0	0	10	13	17	17	17	17	17	17	17	17	17	17	16	12
C209-210	85	91	110	112	182	186	190	260	252	252	197	197	191	126	110	95
Total	138	151	183	173	267	265	267	344	336	334	266	260	250	171	154	130

The maximum number of people must be consider with the addition of 100 people in the EL group (65 staffs, 6 fellows, 10 PJAS, 10 contractors people, 9 UPAS, USAS & Tech)

This is an estimate based on semester manpower for projects, it has to be updated once the LHC and Injectors work schedule established

Courtesy of François Duval



Industrial support; FSU contracts evolution & forecast

2004 to mid 2011: **S107, S108**

Since mid-2011: **S144, S145, S146**

Per Department (FTE)



2013	FSUnits	FTE	%
BE	5	59	14%
EN	8	87	20%
GS	4	48	11%
PH	3	30	7%
TE	14	211	49%
TOTAL	34	435	100%

FSU resources (FTE)

Long Shutdown 1

Estimates; Subject to revision
wrt LS1 day decisions

LHC Installation




2011-2012:
LS1 support build-up (76 FTE) and
new activities (34 FTE)

2013: 65 additional FTE expected




Proposed New Plan





New LHC LS1 schedule



Courtesy of Katy Foraz



LHC schedule (detailed)



F. Bordry, LS1@CMAC, 16th August 2012

EDMS 1227656 (rev1.0, July 26th, 2012)
No contingency



LS1 key dates (to be confirmed for LHC injectors)

	LS1 start	LS1 end	Physics start	Xmas stop in 2015	Comment
LHC	11/02/2013	15/11/2014	01/04/2015	30/11/2015	Xmas 2012 and 2014: 4 weeks stop
SPS ring					Xmas 2012 and 2014: 4 weeks stop
Option A	11/02/2013	01/09/2014		30/11/2015	No contingency for SPS Power Transformer commissioning and major control software revision
Option B	11/02/2013	15/11/2014		30/11/2015	Just ready for LHC injection
North area					
NA61	11/02/2013		A or B	30/11/2015	
NA62	03/12/2012		A or B	30/11/2015	Extra Shutdown in 2015 or Compensatory measures in 2015
NA others	03/12/2012		A or B	30/11/2015	
PSB ring	11/02/2013	30/05/2014		30/11/2015	Xmas 2012 and 2014: 4 weeks stop
PS ring	11/02/2013	15/06/2014		30/11/2015	Xmas 2012 and 2014: 4 weeks stop
Isolde	03/12/2012		15/06/2014	30/11/2015	
nTof	03/12/2012		15/07/2014	30/11/2015	
AD	03/12/2012		15/07/2014	30/11/2015	Shutdown 4-5 months beginning 2015
East Hall	03/12/2012		15/07/2014	30/11/2015	

- Option B: under study to allow the SPS Sector 1 irradiated cable replacement
- Additional cost of running all the non-LHC physics programs (except CNGS) from December 2014 to March 2015 is under evaluation

Conclusion [1/2]

- LS1 focus on LHC upgrade (towards 7 TeV: interconnects, R2E and consolidations) and LHC injectors maintenance
LHC injectors and experimental facilities closure in 2013: Resources redirected towards LHC upgrade and consolidation
- **New start date from 3rd July 2012 :**
Extension of 2012 physics run and proton-lead run at beginning of 2013
=> LHC: Beam back late in 2014 (15th Nov) and physics at 13 TeV scheduled April 2015 (pilot run beginning 2015)
- Massive and solid preparation work: Ready to go !
- Need to continue to review and optimise the support activities.
- Still some open points (DFBA, CSCM, quadrupole diodes,...)

Conclusion [2/2]

- Some activities (maintenance, consolidation, LIU,...) cannot be done during 2013-2014 due to overload of EL and CV groups (study to extend SPS shutdown to include replacement of irradiated cable: TDC2 and SPS sector 1 but almost no North Area physics in 2014)
- Proposal to postpone the beam commissioning of LINAC 4 (smoothing of the project and not a hold)
- Non LHC experimental areas: planning is under study with the new changes (LHC and NA61 run in 2013 up to 11th Feb.) but must be optimized for decisions:
 - restart later in 2014 and no shutdown 2014-2015 (extra cost and special cases: AD-Elena and NA62?)
- Safety shall be our priority during LS1 - Logistics will be crucial
- Extra and missing costs should be defined (to cope with the new schedule): collaborations, FSU, more work than foreseen


Accelerators:

LS1 \equiv LHC 7 TEV

LS2 \equiv LIU

LS3 \equiv HL-LHC





EN


Detailed train arc 56



Task Name	Duration	Start	Finish	Predecessors
Interconnections activities 56	130 days	18/04/13 13:00	23/10/13 12:00	
Opening W and remove thermal insulation	5 wks	18/04/13 13:00	13/05/13 12:00	53540.5 days
Inspection beam line	5 wks	23/04/13 08:00	13/05/13 17:00	93540.5 wks
Protection beam line	5 wks	23/04/13 08:00	13/05/13 17:00	93540.5 wks
Train 56	74 days	23/04/13 13:00	12/08/13 12:00	
Cutting M sleeves	5 wks	23/04/13 13:00	04/06/13 12:00	103540.5 wks
Removal of IC splices electrical insulation	5 wks	03/05/13 13:00	03/06/13 12:00	
QC	5 wks	03/05/13 13:00	03/06/13 12:00	
Disassembling 56 (Hp 15%)	5 wks	18/05/13 13:00	18/06/13 12:00	
QC	5 wks	21/05/13 13:00	21/06/13 12:00	
Assembling 56 (Hp 15%)	5 wks	28/05/13 13:00	28/06/13 12:00	
QC	5 wks	31/05/13 13:00	31/06/13 12:00	
Busbars surface machining	5 wks	07/06/13 13:00	07/07/13 12:00	
shunt splices installation	5 wks	14/06/13 13:00	14/07/13 12:00	
QC splices/shunts	5 wks	18/06/13 13:00	18/07/13 12:00	
Mounting insulation & QC	5 wks	21/06/13 13:00	21/07/13 12:00	
Welding M sleeves	5 wks	04/07/13 13:00	04/08/13 12:00	
Welding QC (M lines)	5 wks	08/07/13 13:00	08/08/13 12:00	
PAQ HV and continuity test	60 days	08/05/13 13:00	08/07/13 12:00	
Spools 56	12 wks	08/05/13 13:00	08/07/13 12:00	
15 kA 56	12 wks	08/05/13 13:00	08/07/13 12:00	
PIMs repairing	1 wk	04/07/13 13:00	04/08/13 12:00	
IC electrical non conformities (find pb, solution and HV test)	12 wks	13/05/13 13:00	13/07/13 12:00	
VAC sectors leak test (M lines) clamps system	4 wks	17/07/13 13:00	17/08/13 12:00	
Vac leak test beam lines	1 wk	11/07/13 13:00	11/08/13 12:00	
IC Non Conformities on M lines (leaks, find pb, solution and new leak test)	5 wks	31/07/13 13:00	31/08/13 12:00	
Ball test	5 days	28/08/13 13:00	28/09/13 12:00	
Half shells installation on beam lines	5 wks	02/09/13 13:00	02/10/13 12:00	
Closure W	4 wks	27/08/13 13:00	27/09/13 12:00	
VAC leak test	7 wks	03/09/13 13:00	03/10/13 12:00	




People in the arc 56 - IC activities



Excluding non conformities (M and Electrical)




LS1 schedule presented 12th June 2012





LS1 Global Schedule of LHC injectors



Global schedule done before the decision to delay by 2.5 months LS1