

Updated of FASER installation timeline

| | Week | M | T | W | T | F | Weekend |
|---------|------------------------|--|------------------------------------|------------------------------|---------------------------------|------------------------------|------------------------------|
| March 8 | 10 8/3-14/3 | Preparation | Survey (contingency) | Build Upper Frame | Setup work | No access (UPR DSO test) | Contingency |
| | | Instal. Tracker | | EN-CV inst. | EN-CV inst. | | |
| | | Survey | Upper frame | EN-CV inst. | EN-CV inst. | | |
| March 8 | 11 15/3-21/3 | EN-CV installation | Install Trk on- board elect. | Cable ST1 (test in night) | Cable ST2 (test in night) | Cable ST3 (test in night) | Remote running (Trk) |
| | | | | | | | |
| March 8 | 12 22/3-28/3 | Cable Calo/Scint (test in night) | Debugging system (inc. TDAQ) | | | | Remote running (Combined) |
| | | | | Det. Grounding (TBC) | EP-SO electrical insp. (TBC) | | |
| April 2 | 13 29/3-4/4 | HSE electrical inspection (TBC) | Finalizing system | | | | |

Updated of FASER installation timeline

| | Week | M | T | W | T | F | Weekend |
|-------------------------|---------------------------------|--|------------------------------------|------------------------------|---|------------------------------|------------------------------|
| March 8 | 10 8/3-14/3 | Preparation | Survey (contingency) | Build Upper Frame | Setup work (install on-det electronics) | No access (UPR DSO test) | Contingency |
| | | Instal. Tracker | | Upper frame | | | |
| | | Survey | | | | | |
| March 11 | 11 15/3-21/3 | EN-CV installation | EN-CV installation | Cable ST1 (test in night) | Cable ST2 (test in night) | Cable ST3 (test in night) | Remote running (Trk) |
| | | Cable Calo/Scint (test in night) | Debugging system (inc. TDAQ) | | | | Remote running (Combined) |
| Det. Grounding (TBC) | EP-SO electrical insp. (TBC) | | | | | | |
| April 2 | 13 29/3-4/4 | HSE electrical inspection (TBC) | Finalizing system | | | | |