



ELENA and AD commissioning status



- ELENA transfer line:
 - Started commissioning of LNE05 line (longer ASACUSA line)
 - Beam quickly thread to the last monitor despite one monitor missing
 - One monitor mounted with **twice vertical** grid!
 - Quad connection corrected in LNE02, installation of last monitor electronics on-going
 - Beam commissioning end of this week, before bake-out (needed to reach users request)



- Elena ring commissioning:
 - Continue working on acceleration/deceleration cycle and e-cooler studies
 - B-train setting-up
 - Low filed marker trigger level adjusted, high field probe to be adjusted
 - Observation of cycle to cycle history
 - FGC start cycle trigger problem identified and new FGC version deployed

- HW commissioning in AD:
 - Nominal water pressure in stochastic cooling kicker → **repaired!**
 - DSO tests performed, HW permit signed for AD main magnets
 - But EPC tests postponed to 27/04 because of experts availability
 - E-cooler test on-going to check electron beam performance to decide on gun exchange