

# LHeC Implementation Considerations



Presentation based on input from:

Helmut Burkhardt

Edmond Ciapala

Brennan Goddard

Friedrich Haug

Miriam Fitterer

Volker Mertens

John Osborne

Louis Rinolfi

Daniel Schulte

Davide Tommasini

F. Zimmermann and  
the LHeC team

O. Brüning

# Strategy for this presentation

## Collect critical time scales for the main LHeC components

- Civil engineering and installation work
- Magnet development & production
- Cavity development & production

## Scale from experience with past projects

- LEP, LHC and CLIC
- Look at their need for prototyping and test stand and production time

## General considerations of LHC exploitation

- Current schedule - planning
- upgrade plans and LHC lifetime

## Compare LHeC timing needs with current LHC schedule



# LHeC Components considered in this exercise

## Civil engineering:

- 70 GeV Energy recovery linac
- Bypass construction for the Ring-Ring option

## Main magnet system

- Ring-Ring
- Linac-Ring

## RF system

- Parallel development of key components
- Parallel construction

## Summary of experience from other machines

# Civil Engineering Requirements

Numbers based on input from John Osborne

## Energy recovery linac option for linac-ring design:

total tunnel length of ca. 14km (similar to 500 GeV CLIC option):

- 4 years for civil engineering
- 2 years of service installation (piping, cabling, EL general services)
- 2 years of actual machine installation
- Total of 6 years with partial overlap of some of these activities

## Bypass for ring-ring option:

Total tunnel length of ca. 2km (ca. 500 on either side of experiment)


But also requires two access shafts (safety)

Requires dedicated alcoves for Klystrons and RF system

- perhaps slightly shorter intervention time as for Linac-Ring options
- Total of 5 years with partial overall of some of these activities  
(Civil engineering for injector complex not considered here)


# Energy-Recovery Linac Layout

Drawing from John Osborne




# Overall Layout and Bypasses

ATLAS (bypass inside):  $\Delta = 39$  m



CMS (bypass outside):  $\Delta = 22$  m



by J. Osborne GS/SEM


## Properties (Version 6):

- estimate for additional synchrotron radiation losses:  $\Delta P_W = 3.3$  MW
- separation  $\Delta = 37.1$  m
- path length difference of  $\Delta s = -5.46$  m

## Properties:

- no additional synchrotron radiation losses
- separation  $\Delta = 22.0$  m
- path length difference of  $\Delta s = 2.25$  m

e-p/A experiment could be at IP2 (shown), IP8 or ...



## Bypass design:

- shutdown time
- cost for tunnel
- match LHC and eRing circumference
- extra shafts being discussed

# Main Magnet System

Based on input from V. Mertens, B. Godard, D. Tommasini, M. Fitterer

## Magnet design and prototyping:

Conventional magnet technology – industrial experience:

→ 2-3 years for generating specification for magnet production

## Production time:

-Ring-Ring: ca. 4000 magnets (3000 dipole & 1000 quadrupoles)

-Dipole design could be optimized for 1500 11m long elements?

-Linac-Ring: ca. the same number of magnets for ER option!

→ LHC transfer lines (ca. 6km); 350 warm magnets in 3 years (10/month)

→ LHeC magnet production requires industrial production

→ requires several contractors and production lines: pre-series and QA!

→ assume 40 magnets / month (4 \* TL) → 8 years

→ 1 year pre-series; 6-10 years production

Total of 10 to 15 years for magnet production time!!!

# Energy-Recovery Linac Layout

Ring-Ring magnet numbers from Miriam Fitterer

## *10 GeV Linac + TL + 60 GeV Ring*

	Dipoles				QF			QD		
	<i>Number</i>	<i>Radius</i>	<i>Field</i>	<i>Mag Length</i>	<i>Number</i>	<i>Gradient</i>	<i>Mag Length</i>	<i>Number</i>	<i>Gradient</i>	<i>Mag Length</i>
LINAC										
TL										
RING (total)	3080	curved	0.076	5.35	465	<17.5864	1	465	<11.670 8	1
RING (Insertions+BP)					97	<17.5864	1	97	<11.670 8	1
RING (ARC)					368	10.2807	1.000	368	8.39947	1.000

*Units: meter (m), Tesla (T), T/m*



# Cavity Development & Production

Based on input from Edmond Ciapala

■ Cavity design and prototyping:

→ 2-3 years for prototype development and testing?

■ Test stand operation:

→ 4-5 years from LEP and LHC experience?

■ Production time:

-LEP: 8 years from proto type to final installation of 73 4-cavity modules

-LHC: ca. 6 years from proto type to final installation of 4 modules

-LHeC ER linac requires ca.  $2 \times 80$  modules of 6 700 MHz 5-cell structures

→ ca. 1000 structures; ca. 13 times the number of LEP structures

→ LHeC RF production requires industrial production: pre-series and QA!

→ requires several contractors and production lines: pre-series and QA!

Ca. 6 to 10 years for magnet production!!!

# LHC Schedule and Upgrade Plans

## Initial LHC commissioning (now to 2013):

- commissioning and operation at 3.5 TeV from 2010 until 2011 (2012?)
- 1 year shut down for splice consolidation

## Nominal exploitation (2013 to 2020):

- commissioning and operation at 3.5 TeV from 2010 until 2011 (2012?)
- 1 year shut down for splice consolidation
- commissioning to 7 TeV and L production
- 1 year shut down for LINAC4 connection and experiment upgrade
- operation until performance plateaus (expected around 2020)

## High Luminosity operation:

- 1 year shutdown for LHC upgrade to  $L = 5 \cdot 10^{34} \text{ cm}^{-2} \text{ sec}^{-1}$
- aim for  $250 \text{ fb}^{-1}$  per year during high luminosity production operation
- goal of  $3000 \text{ fb}^{-1}$  per year can be reached between 2030 and 2035

# LHeC Requirements



LHeC installation should be compatible with 5-10 years operation:

- assume LHC end of lifetime reached in 2030-2035 (radiation damage)
- LHeC operation start required by 2025 (at latest)
- start production of key components (magnets & RF) by 2015
- prototype development (magnets & RF) launched by 2012

LHeC installation time:

- Magnet installation for Ring-Ring option only possible during long LHC shutdown → 2016, 2020, (2025?)  
LEP installation into empty tunnel took ca. 1 year!
- Only one scheduled long shutdown if LHeC can not profit from 2016 shutdown

# CERN plan for coming years



Stop INJ in 2012  
No shutdown in 2015  
to maximize Physics

Nobody will be surprised if installation of HL equipment will shift 1 year...

# Not Considered here

## Kicker and dump development:

- required 50 MW beam dump for both options
- rough estimate of 10 years for design & production (B. Goddard)

## Injector complex:

- LEP: 6 years from ground breaking to operation 1989 (H. Burkhardt)
- LIL: 7 years from construction (surface) to operation in 1986 (Rinolfi)
- Assume that installation is in the shadow of the main LHeC systems

## Sources for the Linac-Ring option:

- required challenging development and test stands
- Assume development can be done in the shadow of the main systems

## Vacuum:

- 50 MW of synchrotron radiation in ring-ring
- ion instabilities for linac-ring option

## Cryogenics:

- Linac-Ring requires ca. 30 MW cryo power for 2 linacs with total length of 2 km (comparable to LHC cryo system)



# Conclusion

Keeping an LHeC option open for the LHC requires:

- launch of R&D and design activities for key components (magnets, RF) needs to start very soon
- planning the installation of the ring-ring option requires careful synchronization with LHC operation schedule (assume minimum of two long shut downs for installation)
- Civil engineering must start before 2018

Requirements:

- The above work can not be done with the current arrangement and requires a focused team and sufficient resources

Conclusion:

- Decision on LHeC option should be taken by 2012