

ISOLDE Beam Dump Replacement Study (IBDRS) – Preparatory project

92nd ISOLDE Collaboration Committee meeting
05.11.2021

AP.Bernardes SY-STI on behalf of the IBDRS team

Acknowledgements:

SY-STI: M.Calviani, K.Kershaw, JM.Martin Ruiz, S.Marzari, J.Vollaire

SCE-DOD: E.Perez-Duenas, R. Cunningham

HSE-RP: E.Aubert, A.Dorsival, F.Pozzi, A.Formento

EN-HE: C.Bertone, JL.Grenard

EN-ACE: A.Pardons, M.Lazzaroni

SY-ABT: M.Fraser

BE-OP: S.Mataguez, E.Siesling



Agenda

1. Introduction

2. IBDRS organisation

3. IBDRS Status


4. Next steps

5. Conclusion


Introduction

INTRODUCTION



- Current ISOLDE configuration dates to 1991-1992 (ISOLDE 4)
- Beam dumps were designed for a proton beam of 1 GeV and lower (?) intensity
- Current max beam 1.4 GeV/c at 2.0 μA is **2.8 kW on dump**



INTRODUCTION



Molten material?



Large uncertainty on the heat conduction coefficient

- Signs of corrosion, condensation and molten material on the visible face
- Unknown condition (neither access nor monitoring)
- **Dumps already operate at their limit in terms of temperature and mechanical stresses**
- Coupled FLUKA/thermo-mechanical analyses (EDMS 1277863, 1308217) are showing that the **dumps already operate at their limit in terms of temperature and mechanical stresses** → dangerous to go higher
- **Need for shielding improvements around the target areas and beam dumps (EDMS 1142606)**

INTRODUCTION

- PS Booster (PSB) beam upgraded during LS2 at 2 GeV (LIU Project)
- ISOLDE is the only facility at CERN which cannot profit from PSB upgrade because of:
 - **Dump limitation** (Energy deposition → higher beam power dissipation requires air- or water-cooled dump)
 - BTY line upgrade

First step to 2 GeV protons beam at ISOLDE is the ISOLDE Beam dump Replacement

LS2 Report: Beams circulate in the PS Booster

The PS Booster successfully received its first beams from Linac4 in December. The PSB team is now preparing the machine for acceleration

12 JANUARY, 2021 | By Anaïs Schaeffer





A view of the PS Booster after its metamorphosis. (Image: CERN)

INTRODUCTION



Beam dump exchange is challenging – Current design not planned to be dismantled (Buried in earth). Covered with activated earth

INTRODUCTION




RP Survey – May 2021 after 2 years cooling
Acknowledgement A. Dorsival, F. Pozzi HSE-RP

(Manual handling)

INTRODUCTION

Dump
Replacement is
only possible
during a LS
(a long LS!)



IBDRS Organisation



05.11.2021

AP.Bernardes - 92nd ISOLDE Collaboration Committee meeting

10

Organisation

Project Management Plan EDMS 2469313

IBDRS Study funded by the ACC-CONS budget

CERN
CH-1211 Geneva 23
Switzerland

EDMS NO.	REV.	VALIDITY
2469313	0.3	DRAFT

REFERENCE

ISL-PM-MG-0001

Date: 2021-03-10

PROJECT MANAGEMENT PLAN

**ISOLDE Beam Dump Replacement Study
Project Plan and Work Packages Description**

ABSTRACT:
The current document describes the Project Management Plan, the work packages and details organizational matters for the execution of the ISOLDE Beam Dump Replacement Study Project, foreseen from mid 2020 to end of 2023. The aim is to prepare a Project Proposal to be submitted to CERN Management for the approval of the execution phase of the Dump Replacement Project, proposed to take place during LS3.

<p style="font-size: x-small; margin: 0;">DOCUMENT PREPARED BY: M. Calviani [SY/STI] J. Voltaire [SY/STI] AP.Bernardes [SY/STI]</p>	<p style="font-size: x-small; margin: 0;">DOCUMENT TO BE CHECKED BY: E. Grenier-Boley, K. Kershaw, J.M. Martin Ruiz, S. Marzari [SY/STI] S. Mataguez, J.A. Rodriguez, E. Siesling, R. Steerenberg [BE/OP] JF. Fuchs, H. Mainaud Durand [BE/GM] C. Bertone, JL. Grenard, C. Colloca [EN/HE] E. Aubert, A. Dorsival, G. Dumont, F. Pozzi, S. Roesler, Heinz. Vincke [HSE/RP] Y. Loertscher, S. Marsh, O. Williams [HSE/OHS] S. Kleiner, S. Schadegg [HSE/CEN] I. Bejar, J. Osborne, E. Perez-Duenas, R. Cunningham [SCE/DOD] M. Battistin, S. Deleval, JP. Rodary, I. Ruehl [EN/CV] N. Bellegarde [EN/EL] M. Di Castro, A. Masi [BE/CEM] JP. Tock, Y. Muttoni, A. Pardon [EN/ACE] A. Funken [SY/DHO], F. Pirotte [SY RSO] M. Brugger, M. Lazzaroni [BE/EA]</p>	<p style="font-size: x-small; margin: 0;">DOCUMENT TO BE APPROVED BY: S. Gilardoni [SY/STI]</p>
---	--	---

DOCUMENT SENT FOR INFORMATION TO:
M. Capeans [SCE], B. Goddard [SY], J.M. Jimenez [TE], R. Jones [BE], K. Foraz [EN], G. Neyens [EP-SME]

1.2.1 KEY REQUIREMENTS FOR REPLACEMENT DUMPS

The key requirements for replacement dumps can be summarised as follows:

- **Meet current as well as future operational needs**; this would allow reliable and safe operation with the current beam parameters at 1.4 GeV, but would also guarantee the possibility for ISOLDE to operate at 2 GeV with increased current;
- **Meet modern radiation protection standards**; this would include proper ground shielding around the dumps and **soil and air activation minimization**. In addition, the new dump works will allow reduction of the stray radiation on the



REFERENCE
ISL-PM-MG-0001

EDMS NO.	REV.	VALIDITY
2469313	0.3	DRAFT

Page 6 of 19

Meyrin site, resulting from the dump operation. Exchange of the dump would also potentially allow reduction of backscattered radiation into the ISOLDE Target area;

- The design shall consider **final decommissioning and disposal of the new dumps** – in particular their removal from the facility, transport to a suitable storage area and requirement for the elimination to the final repository.

1.2.2 DESIGN OPTIONS

The Study phase will allow the study of different design options: these are ranging from just an exchange of the HRS and GPS dump cores without changing the shielding design, to a **broader scope that would also include the revision of the ISOLDE target area shielding**.

Organisation

- 7 Work packages identified [EDMS 2469313](#)

WP1 – Project Management – A.P. Bernardes [SY-STI]

WP2 – Project Safety Management - S. Mataguez [BE-OP]

WP3 – Handling and transport - C. Bertone [EN-HE]

WP4 – Beam dump core design including supports – J.M. Martin Ruiz [SY-STI]

WP5 – Shielding and infrastructure: lifecycle handling and integration - S. Marzari [SY-STI]

WP6 – Civil Engineering Study– E. Perez-Duenas [SCE-DOD]












WP7 – Radiation Protection– F. Pozzi [HSE-RP]

Introduction

IBDRS Work packages

Ente

- IBDRS coordination meetings every two weeks- [Indico 12446](#)
- EDMS structure

- ▾  ISOLDE Beam Dump Replacement Project
 -  IBDRS Project Management
 - ▾  IBDRS Work Packages
 -  WP1 - Project Management
 -  WP2 - Project Safety Management
 -  WP3 - Handling and Transport
 -  WP4 - Beam Dump Core Design including Supports and Handling
 -  WP5 - Shielding and Infrastructure
 -  WP6 - Civil Engineering
 -  WP7 - Radiation Protection
 -  Hardware Baseline Links

There is one event in the future. [Show](#)

November 2021

 17 Nov [ISOLDE Beam dump coordination meeting - WP1](#)

September 2021

 22 Sep - 04 Nov [ISOLDE Beam dump coordination meeting - WP1](#)

August 2021


 04 Aug - 30 Sep [ISOLDE Beam dump coordination meeting - WP1](#)

June 2021

 28 Jun [Price enquiry study for CE dismantling Study - RP aspects](#)

 09 Jun - 01 Aug [ISOLDE Beam dump coordination meeting - WP1](#)

Organisation



IBDRS Status


Dump design parameters

- Requested to meet current as well as future operational needs
 - Parameters to be considered for the **DUMP** design are **under discussion**

Table 1: Energy and intensity for the ISOLDE beam dump upgrade [1] compared to present day operation (maximum) receiving an average of 50% of available proton pulses from PSB.

Scenario	Energy [GeV]	Particles per ring [10 ¹²]	Maximum particles /pulse (4 rings) [10 ¹²]	Intensity [μA]	Shortest repetition period [s]	Average duty factor [%]	Power [kW]
Upgrade	2.0	25	100	13.4	1.2	100	26.6
Today	1.4	~ 8	33	2.2	1.2	50	3.1

Acknowledgement M.Fraser/SY-ABT ([EDMS 2583793](#))



Shielding design parameters

- Meet current as well as future operational needs
 - Parameters to be considered for the **SHIELDING** design **under discussion**

Table 6 – Beam parameters for shielding radiation studies

Scenario	Energy [GeV]	Maximum particles /pulse (4 rings) [10 ¹²]	Shortest repetition period [s]	Average duty factor [%]	Intensity [μA]	Hours of ISOLDE operation per year [h]	Protons on each dump/year [p]
Upgrade	2.0	100	1.2	50	6.7	4000	3 · 10 ²⁰

Acknowledgement J. Vollaire and J.M. Martin Ruiz ([EDMS 2583793](#))





Tableau récapitulatif

Nature du blindage	Volume [m ³]	Masse [T]	Activité [GBq] *	Act. spécif. * moyenne [Bq.g ⁻¹]
Béton	18,71	43,98	0,175	3,97
Acier	45,53	358,3	1462,2	4,08 · 10 ³


* Activité à la date du mois de juin 1991

In addition 8 to 10 meters of earth shielding


Concepts

Following 6 months brainstorming session – 2 concepts have been selected to be studied in parallel:

- BASIC concept (Reduced cost)
- FLEXI Concept (Higer CAPEX but would allow cheaper future ISOLDE upgrade)





Basic shafts Concept



FLEXI Concept

BASIC concept


Acknowledgement: JM.Martin Ruiz SY-STI



Dumps are not buried in earth. Removable shielding installed inside shafts – Outside the shafts, shielding will remain buried in earth. Boris tube to be replaced

BASIC concept – Bridge option

Acknowledgement: JM.Martin Ruiz SY-STI




BASIC Concept with a “Bridge” Option to access the dumps in case of failure.
ALARA solution as it allows remote-handling operation

BASIC concept and HRS

HRS access not part of the BASIC concept. Not approved & not funded. Could be part of a future target area consolidation request.

...but money could be saved if the HRS shaft is approved and founded at the same time as the IBDRS project

HRS magnet and beam line will remain non accessible if nothing is done



Option HRS: Access to HRS magnet and line

BASIC concept




All the work should be achieved during LS3

- New dump and cooling
- New technical cooling station
- New shielding
- New Boris tubes (large impact on HV room)
- If 'Bridge option' chosen, new permanent handling access to the dump and ALARA solution as it allows remote-handling operation

ISOLDE PHYSICS

Preliminary



Concept Basic Shafts

→ W 31 16 W Limited physic in 2026


Option Bridge

→ W 34 7 W No physic in 2026

FLEXI concept

Acknowledgement: S.Marzari SY-STI


- New building on top of the target stations GPS and HRS
- Surface 350m², 12...15m high
- Full shielding, dump and Boris tube remain accessible
- Shielding modification is possible at anytime



FLEXI concept


Acknowledgement: S.Marzari SY-STI

- **New maintenance philosophy:** Replace -> Repair -> Reuse
- Reduce **radioactive waste**
- Move FE to new building through the material gallery
- FE handling with overhead crane
- **Intermediate FE storage** for decay




FLEXI concept


Consolidation after LS3 could take place depending resources and budget – Waiting from target consolidation upgrade feed-back and Front-end upgrade study in 2022 – Not part of the IBDRS study



Consolidated Boris tube possibility





Move vacuum pump from target area to FLEXI building (Supplier of radiation hard vacuum pump is stopping production)




FLEXI concept and HRS

Acknowledgement: S.Marzari SY-STI

- HRS separator and beam line accessibility (upgrade – alignment)



No opening is foreseen in the FLEXI concept anymore but possible later




FLEXI concept

Phasing is possible – All the work is not performed during LS3

FLEXI final status at end of LS3:

- New building
- New dump and cooling
- New shielding
- New technical cooling station

BORIS tube and target area are not modified during LS3 allowing an easier restart





Next steps

Next steps

- Dismantling phase is the more critical part of the project
- Consultancy technical specification under circulation

First feed-back from consultant interviews is that we are **underestimating the time needed for the dismantling phase**



European Organization for Nuclear Research
Organisation européenne pour la recherche nucléaire

EDMS No.: 2640967

Document Ref.: XXXXXXXX

Group Code: SCE-DOD

DO-33018/SCE

Price Enquiry

Technical Specification

for the Provision of Civil Engineering Consultancy Services for the IBDR Project Site Dismantling and Reinstatement

Abstract

This technical specification concerns the provision of civil engineering consultancy services (related to detailed designations surrounding the dismantling and safe reinstatement a “clean” work-site) for underground and surface works at the CERN’s Meyrin Site (French side) for the ISOLDE Beam Dump Replacement (IBDRS) Study.

This document provides an overview of the project. It is anticipated a contract will be awarded for this work to start in Q1 2022.


Next steps

Acknowledgement: A.Formento HSE-RP


- Cost estimation of the shielding layout for BASIC and FLEXI options after Fluka simulation from HSE-RP
- Cost estimation of waste disposal to be finalised by HSE-RP

Project management Board beginning 2022 to be foreseen

Prompt dose rate comparisons 1/3



Prompt dose rate comparisons 1/3




06/10/2021 RP analysis - new IBDRS configurations EDMS 2642463

14

Next steps

Coring campaign on top of the shielding hill to be performed at ISOLDE after beam stop – December 2021 - **Critical activity for the study**



Conclusion

Conclusion

- First step to 2 GeV protons beam at ISOLDE is the ISOLDE Beam dump replacement
- IBDRS can be done only during an LS
- 2 Concepts BASIC and FLEXI have been identified to be further studied
- Preliminary planning estimation shows that **2 years** are needed for this project – **Physics will be impacted by the IBDRS project if approved (LS3 duration may not be enough) but changing the dumps is an investment for ISOLDE.**
- Dismantling consultancy technical specification should be circulated soon
- Shielding sizing and cost for waste disposal should be available soon
- Corings campaign results will be an asset for the progress of the IBDRS study

Thank you for
your attention!

