

Update from the LS2 schedule meeting

LS2 schedule update meeting – ATS sector and experiments – main outcome:

- **Beam test** shifted by 3 weeks to **weeks 42-43** (18.10.2021 – 01.11.2021)
- Similar shift of the machine restart in 2022:
 - **Machine checkout** start on **18.02.2022** → caverns closed.
 - **Beam commissioning** start on **07.03.2022**
 - **Next LS2 schedule update meeting on 01.11.2021**

Update from the LS2 schedule meeting

Milestones ahead of beam test

Safety test of the LHC access safety system:

- **LHC DSO tests:** machine and experimental caverns → **16-17.09.2021**
 - **Entire machine and exp caverns patrolled and closed.**

SPS-LHC beam transfer tests:

- **TI 2 transfer line beam test:** beam to the downstream dump → **01-02.10.2021**
 - **ALICE cavern must be closed.**
- **TI 8 transfer line beam tests :** beam to the downstream dump → **08-09.10.2021**
 - **LHCb cavern must be closed.**

