



Vacuum Update

C. Pasquino on behalf of TE-VSC contributors to WP4


11th HL-LHC Collaboration Meeting – CERN, Switzerland, 20th October 2021



Outline

- DQW operation in SPS in 2021 and outlook
- WP12 to WP4 contributions:
 - Overview
 - Status of the contributions for RFD @ UK, STFC
 - Lessons learnt from production
 - Lessons learnt from assembly
- Next Steps

DQW operation in SPS in 2021 and outlook



Reminder:


- Y chamber and pumping units are aC coated;
- BPMs and CWT are not;
- Vacuum conditioning shall be expected due to the presece of unconditioned surfaces;



Chiara Pasquino, TE-VSC

DQW operation in SPS in 2021 and outlook





DQW SPS Test Stand in 2021



Several warm ups during the year:

- Mid March → cooldown after LS2
- 29/03-31/03 → cryo issues: induced temperature rise to 130 K
- 24/06 → cryo issues: induced temperature rise to 4.5 K
- 25/08 → pressure drift: decided to warm up to 50K (recycling)
- 28/09 → pressure spike, RF unstable, warm up to 50 K (recycling)
- 11/10 → pressure spike, RF unstable, warmup to 50 K (recycling)

DQW operation in SPS in 2021 and outlook



- Very reproducible pressure peak at 10^{-6} mbar;
- Most likely H_2 dominated;
- Are we really efficient in pumping these gas quantities out of the beamline with a 50K warm-up?
 - RGA to be performed during YETS;
- Scrubbing with beam and cavities at RT (or cryo + warm-up) is highly recommended;
- Possibility to install a fix RGA on the SPS-RFD under study.

TE-VSC To WP4 contributions


What is planned to be installed:

- SPS – LSS6 : 1 X RFD – LHC type cryomodule;
- LHC – LSS1 (L+R) : 4 (2 + 2) DQW cryomodules;
- LHC – LSS5 (L+R) : 4 (2 + 2) RFD cryomodules;

What is planned for production:

- SPS – LSS6 : 1X RFD;
- LHC: 5 (4 + 1 spare) DQW; 5 (4 + 1 spare) RFD;
- Spares: 6 Plug In Modules, 2 vacuum modules, 2 beam screens;

WP12 to WP4 contributions



Project & quality management

- ✓ Workflows for each component;
 - ✓ MTF structure in place;
 - ✓ Updated following the RFD experience;
- ✓ Follow-up on costs and expenditures (e.g. unit price for PIMS) to anticipate on possible budget issues;
- ✓ EVM reporting;
- ✓ Monthly internal reporting about the project status.

The screenshot displays the EDMS interface with a sidebar showing a tree view of equipment folders. The main content area shows the 'Equipment Folder: Manufacturing Workflow' for 'HCVMACAA_T001-CR000001 - Extremity Vacuum Chamber'. It includes a 'Workflow Diagram' section with a table of 'Workflow Steps'.

Step ID	R/E	Other name	Description	Status	Result	INC
10	0		Raw material Procurement	Done	OK	
20	0		Production RF shield	Done	OK	
30	0		RF Shield Cleaning	Done	OK	
40	0		RF Shield Vacuum Acceptance Test	Done	OK	
50	0		Vacuum chamber production	Done	OK	
60	0		Screws and washers procurement	Done	OK	
70	0		Screws and Washers UHV Cleaning	Done	OK	
80	0		Preparation for Shipping	Done	OK	

WP12 to WP4 contributions: status

- RFD components:
 - First delivery to UK (27th September 2021):
 - 6xPIMS
 - 4xVacuum modules
 - 4xValves
 - Beam vacuum instrumentation, ancillaries and ion pumps.
 - Second delivery to UK (foreseen by end October 2021):
 - Gauges and safety valve for insulation vacuum.

WP12 to WP4 contributions: status

- Beam screen production:
 - 14 RFD beam screens produced/ 11 are pressure tested;
 - 2/14 carbon coated and **inserted** in RFD1 and RFD2 cavities;
 - DQW beam screens are under production (half shells ready).
- Bellows procurement for HL-LHC:
 - Blanket contract being put in place (November 2021) for the future procurement for bellows for HL-LHC. First bellows delivery expected for June 2022.

Lessons learnt from production

- Very difficult bellows procurement:
 - Raw material derogation (1.4441 to 1.4404);
 - Modification of the end collars to ease production both at CERN and at the company;
 - Blanket contract will be crucial for a smooth and timely supplying of these items for the remaining of the project.

Lessons learnt from assembly

- Beam screens are ISO7 before assembly → PIMS of the non crabbbed line assembled outside of the clean room;
- Plasma cleaning is very efficient for HydroCarbons removal from the cold bore;






Figure 10. Mass scan of substances with masses between 1 and 100 present in the system before the etching process start (blue), and after finishing the etching process (red).

Lessons learnt from assembly

- PIMS of the crabbed line have been rinsed and UHV cleaned several times before finding the correct sequence that lead to ISO4 compliance before assembly:
 - Cleaning of the bellows with detergent + Ultra Sonic bath;
 - Rinsing with water and alcohol;
 - Particle counting.

Lessons learnt from assembly

- Tooling for assembly outside and inside clean room was crucial: it needed some adjustments (mechanical tolerances, centering pins..) on the run.



Next Steps

- Wrap up on the first assembly experience and define a final procedure for beam screen and PIMS assembly;
- Study the vacuum layout for the integration of the RFD in the SPS;
- Study the feasibility of installing an RGA in LSS6;
- Evaluate the impact of the LHC LSS1 and LSS5 crab cavities integration modification on the vacuum layout;
- DQW PIMS design approval and production;
- Beam screen production follow-up.



***Thanks to all VSC, RF, MME
colleagues that made this first
assembly possible!***

