



LQXFA/B Cryo-assembly Test

Guram Chlachidze
Fermilab


11th HL-LHC Collaboration Meeting
CERN 19-22 October 2021



Horizontal Test Facility at Fermilab

- The only test facility in the USA capable to test the HL-LHC AUP Q1/Q3 cryo-assemblies
 - Previously used for testing the present LHC inner triplet quadrupoles at Fermilab in 2001-2006
- Project scope includes horizontal test of 12 cryo-assemblies - 2 pre-series, 8 series production and 2 re-works
 - First pre-series cryo-assembly test is expected to start in March 2022

Stand 4 layout for cryo-assembly test





Horizontal Test Stand (Stand 4) Upgrades

- Major Stand 4 upgrades were completed and then successfully commissioned during the zero-magnet test in Oct-Dec 2020
 - Cryogenic Feed-Box/End-Box modifications
 - Design and fabrication of the Adapter Box between the Feed-box and the cryo-assembly
 - Cryo-assembly supports, lifting fixture
 - Interconnects, vacuum adapters
 - Controlled cool-down/warm-up system, new external cryogenic lines
 - Power bus refurbishment, new water-cooled flexible power leads
- Warm-finger (anti-cryostat) assembly with 100 mm inner diameter
- Process Controls upgrade at the horizontal test stand
- Quench Protection and Monitoring Systems
- Development and assembly of magnetic measurement systems


Major Cryo-mechanical Upgrades

- Important addition to the stand - new Adapter Box designed and built as an interface between the existing cryogenic feed box and the new cryo-assemblies
 - Making use of old components, including the feed box, the feedbox insert (Top plate), vapor-cooled power flags



New location of the Lambda plug

- Separation between the 4.5 K and 1.9 K temperature levels moved from the Feed box to the Adapter box
 - A proven CERN lambda plug design was modified for the Horizontal test stand
- Shorter pump-down times and less liquid helium usage
- We can reproduce LHC tunnel conditions after quench
 - High Pressure up to 17 bar
- Lesson learned from testing old LHC magnets - due to limited maximum test pressure (~4.5 bar) some cryo-assembly components failed at CERN under higher pressure test



Controlled cooldown

- Maximum temperature difference between the ends of the cold mass must not exceed 50 K
- Controlled cooldown is accomplished in two stages: for temperatures above and below 80 K
 - For 300 K to 80 K cooldown, helium gas is cooled in a liquid nitrogen bath and then mixed with the 300 K helium
 - For further cooldown, 80 K helium gas is mixed with 4.5 K liquid helium




Vessel with the liquid nitrogen

Mass flow controller manifold

Zero-magnet test configuration

- Most upgrades have been installed at the Horizontal test stand and successfully verified during the zero-magnet (shorted bus) test in Oct-Dec 2020



Zero-Magnet Test

- Zero magnet test was a critical milestone for the Horizontal Test Stand Upgrade Project




Zero-magnet Test Results

- Functionality of the upgraded systems were successfully verified
 - New transfer lines, U-tubes
 - New adapter box, Feedbox to Adapter box Interconnects
 - Insulating vacuum
 - Cooldown and safe operation (including new lambda plug) at high pressure (17 bar)
 - High Voltage Withstand Levels passed at room and cryogenic temperatures (300 K, 4.5 K and 100 K)
- Controlled cooldown and warmup procedures verified
- Main vapor-cooled power leads verified up to 18.5 kA
 - The middle power lead achieved 17.6 kA which is sufficient for training individual magnets up to the ultimate current
- New Quench Protection and Monitoring Systems

Zero-magnet Test Results (2)

- New Process Controls system was successfully used during the zero-magnet test
 - Additional automation capabilities were added
 - Control loops for feed box liquid helium level, return end liquid helium level, feed box pressure control, and thermal shield pressure control were tuned
- It was the first for many years successful cooldown at Stand 4



Test Stand overview screen – zero-magnet test


Quench Protection and Monitoring

- Full commissioning of the QPM system



**CERN HFU and CLIQ
In Zero-magnet test**


- Real quench was successfully detected



Quench monitoring GUI

LQXFA quench simulations

- Peak voltage-to-ground calculated during a LQXFA quench at Stand 4
 - Simulations performed using the STEAM (CERN) framework, as well as LEDET and PSPICE software (V. Marinozzi with E. Ravaioli's help)
 - CLIQ failures simulated for various protection scheme



- No Dump, No CLIQ failures, 12 V bypass diodes on Q3a
- No Dump, Q3a CLIQ failure, 12 V bypass diodes on Q3a
- No Dump, Q3a CLIQ failure, 12 V bypass diodes on Q3a (Q3a diode resistance is 200 mΩ instead than 115 mΩ)
- No Dump, No CLIQ failure, no diodes on Q3a
- No Dump, Q3a CLIQ failure, no diodes on Q3a
- 30 mΩ Dump, No CLIQ failures, 12 V bypass diodes on Q3a
- 30 mΩ Dump, Q3a CLIQ failure, 12 V bypass diodes on Q3a
- 30 mΩ Dump, No CLIQ failure, no diodes on Q3a
- 30 mΩ Dump, Q3a CLIQ failure, no diodes on Q3a
- 2.5 mΩ Dump, No CLIQ failures, 12 V bypass diodes on Q3a
- No Dump, Q3a CLIQ failure, no diodes on Q3a, magnet midpoint grounded
- 30 mΩ Dump, Q3a CLIQ failure, no diodes on Q3a, magnet midpoint grounded
- 15 mΩ Dump, No CLIQ failures, 12 V bypass diodes on Q3a
- 15 mΩ Dump, Q3a CLIQ failure, 12 V bypass diodes on Q3a
- 30 mΩ Dump, No CLIQ failures, 12 V bypass diodes on Q3a, 10 ms dump delay
- 30 mΩ Dump, Q3a CLIQ failure, 12 V bypass diodes on Q3a, 10 ms dump delay

- Extra warm diodes are required to protect magnets in case of a single CLIQ failure
- No dump operation is recommended

Vittorio Marinozzi



| | CASE | Peak Q3a Magnet Voltage To-ground [V] | Peak Q3b Magnet Voltage To-ground [V] | Peak magnet midpoint voltage To-Ground [V] | Peak Q3a diodes current [A] | Peak current to-ground [A] | Hot Spot Temperature [K] (a/b) | Energy dissipated into dump resistor* [%] |
|-------------|------|---------------------------------------|---------------------------------------|--|-----------------------------|----------------------------|--------------------------------|---|
| No Dump | 1 | 459 | 459 | 100 | $26 \cdot 10^{-3}$ | $0.6 \cdot 10^{-6}$ | 233/233 | N/A |
| | 2 | 434 | 481 | 300 | 1200 | $0.25 \cdot 10^{-6}$ | 279/246 | N/A |
| | 2b | 435 | 480 | 300 | 1100 | $0.25 \cdot 10^{-6}$ | 279/246 | N/A |
| | 3 | 459 | 459 | 100 | N/A | $0.6 \cdot 10^{-6}$ | 233/233 | N/A |
| | 4 | 1238 | 1227 | 1238 | N/A | $0.25 \cdot 10^{-6}$ | 263/271 | N/A |
| 30 mΩ | 5 | 764 | 462 | 462 | 500 | $0.4 \cdot 10^{-6}$ | 215/229 | 6.94 |
| | 6 | 671 | 466 | 671 | 700 | $0.3 \cdot 10^{-6}$ | 239/241 | |
| | 7 | 1042 | 768 | 768 | N/A | $0.5 \cdot 10^{-6}$ | 231/239 | |
| | 8 | 1744 | 1240 | 1240 | N/A | $0.2 \cdot 10^{-6}$ | 237/250 | |
| 2.5 mΩ | 9 | 480 | 460 | 120 | 0.1 | $0.6 \cdot 10^{-6}$ | 231/232 | |
| As. As. 4 | 14 | 1044 | 1033 | 1044 | N/A | $0.35 \cdot 10^{-6}$ | 263/271 | |
| As. As. 4 | 18 | 1512 | 1009 | 1500 | N/A | $0.4 \cdot 10^{-6}$ | 237/250 | |
| 15 mΩ | 25 | 612 | 463 | 230 | 270 | $0.4 \cdot 10^{-6}$ | 224/232 | 3.58 |
| | 26 | 444 | 468 | 444 | 900 | $0.35 \cdot 10^{-6}$ | 258/244 | |
| 30 mΩ 10 ms | 35 | 515 | 459 | 459 | 440 | $0.4 \cdot 10^{-6}$ | 223/233 | 6.37 |
| | 36 | 703 | 467 | 250 | 800 | $0.3 \cdot 10^{-6}$ | 247/243 | |

Magnetic measurement systems

- Rotating coil and Single Stretched Wire Systems will be used for alignment, field strength and harmonics measurements
- Two identical SSW systems are assembled and ready for operation
 - SSW1 successfully used in the first pre-series cold-mass measurements
 - SSW2 has been comprehensively tested and cross-checked



Warm finger assembly




Warm finger assembly (2)

- Warm fingers assembly tested at Stand 4 with the upgraded probe drive system
 - Laser tracker used for precise location of the magnetic measurement probe



Probe drive cart and the shaft



WF with the measurement probe inside

Pre-series Cryo-assembly Test Preparation

- Upgrade of some components was completed after Zero-magnet test
- Quench recovery line assembly
- LCW (cooling water) system re-work at Stand 4 significantly improved cooling of the flexible power leads
- Quench Protection and Monitoring System for the production test
 - More DQD and AQD channels for the magnet test
 - Production Quench Monitoring System (Tier-III)
 - Upgraded current control and FO readout systems
 - Active Ground Fault System
- Reusable piping spools for cryo-assemblies
 - These components are required for Horizontal Test at Fermilab and will be removed before sending cryo-assembly to CERN

New Coldbox

- New liquefier will increase total LHe make rate to 600 ltr./hour and total liquid storage volume to 14,000 ltr.
 - Current cooling capacity: CTI-1500 liquefier with liquefaction rate up to 300 ltr./hour and 10,000 ltr. storage dewar
 - New liquefier is expected fully functional next spring



Other Off-project Improvements

- Various improvements have been made to improve overall reliability of the cryo-plant and power system at Fermilab's Magnet Test Facility
 - Full stream purification system helps to control contamination level
 - Four 30,000-Gal tanks were added to the existing six buffer tanks for storage of helium gas
 - Mycom Compressors added to the Warm Compressor System
- Combination of higher liquefaction and LHe storage capacities will significantly increase throughput in magnet and SRF cavity testing
 - Practically no downtime due to cryo-plant maintenance
- Existing 30 kA power system will be used for Q1/Q3 cryo-assemblies horizontal test
 - All water hoses and fittings were replaced recently
 - Dump switch charging circuits upgraded
 - Additional LOTO test points implemented

Cryo-assembly Test Plan & Documentation

- Documents of four different types will be under revision control
 - Test Plan
 - Test Procedures
 - Test parameters, conditions and results
 - Test checklist
- Every cryo-assembly will have a separately approved Test Plan
 - Describes most of the steps to be executed in detail
 - Essential parameters are explicitly written in the plan
- Test procedures describe various tests and equipment setup to be executed prior or during the test
 - More general documents without specifying test values
- Test parameters, conditions and results are consolidated in a single Excel spreadsheet
 - Describes all the test parameters required in Test Procedures, as well as detailed test conditions and results

Cryo-assembly Test Plan & Documentation (2)

- Test checklist
 - Guides the test step-by-step
 - Sign off is required for critical steps
 - Simplified Traveler
- Cryo-assembly Test plan is drafted
 - Full thermal cycle is planned for the pre-series cryo-assemblies and for the last two cryo-assemblies with magnets trained at Fermilab
- Magnetic measurement plan development still in progress
- Most of the test procedures were developed and successfully used during Zero-magnet test
 - Minor modifications are required for the cryo-assembly test
- Test reports will be generated for each cryo-assembly

Summary

- Functionality of the upgraded Horizontal Test Stand components were successfully verified during Zero-magnet test in Oct-Dec 2020
 - Quench recovery and 1.9 K cooldown of magnets will be verified only during the pre-series cryo-assembly test
- New Process controls system was successfully tested
 - Few more instrumentation will be added for the pre-series cryo-assembly test: the magnet and warm finger temperature sensors, quench line pressure and temperature sensors
- Quench Protection and Monitoring system for the production cryo-assembly is under integration tests
- Commissioning of SSW systems is complete, Rotating coil measurement system integration tests will be carried out in Oct-Nov
- Need to obtain Operation Readiness Clearance for the production cryo-assembly test
- Production test preparations are close to completion