



# AUP Coil Fabrication Status at FNAL

Fred Nobrega

11<sup>th</sup> HL-LHC Collaboration Meeting at Fermilab – 19-22 October 2021



# Acknowledgment

- US HL-LHC Accelerator Upgrade Project (AUP)
  - Fermilab Coil Fabrication Team
    - ❖ Engineering:  
A. Bracero, S. Krave, F. Nobrega, M. Parker, M. Yu,
    - ❖ Quality inspection:  
O. Lira, R. Riley
    - ❖ Technician's:  
A. Coon, P. Fox, C. Korleski, M. Walls, C. Cuautle, L. Flores,  
M. Cook, S. Homer, S. Ransom, M. Vallejo

# Coil Fabrication at FNAL

- Scope
- Schedule
- Peak production
- Coil status

# FNAL Coil Fabrication Scope

- Fabricate 51+1 coils (QXFA108-158+QXFP106)
  - Fabrication includes winding, curing, impregnation, CMM, and shipping.
  - Insulated cable and coil parts provided by another AUP team.
  - Completed coils shipped to LBNL.



# FNAL Coil Fabrication Schedule

- Production start Oct 2017 – May 2023
  - Coil production on schedule.
  - Coil production is more than 50% complete.
  - 85-day duration per coil.
  - Peak rate of 1 coil every 18 days.
  - Currently on schedule at peak production rate, started July 2020.

# Peak Production

- Production based single shift, 8 hours long.
- Selva Spirex machine used at project start. The second coil winder was the rotating table and now is the main winder.

| Coil Production vs. Tooling and Tech Crew (per site) |                 |               |                  |                      |                      |                                  |                 |               |                  |                      |                      |               |                      |
|--|-----------------|---------------|------------------|----------------------|----------------------|----------------------------------|-----------------|---------------|------------------|----------------------|----------------------|---------------|----------------------|
| Tooling/Infrastructure Quantities                    |                 |               |                  |                      |                      | Tooling/Infrastructure Occupancy |                 |               |                  |                      |                      |               |                      |
| Winding Machine                                      | Winding Mandrel | Reaction Oven | Reaction Tooling | Impregnation Station | Impregnation Tooling | Winding Machine                  | Winding Mandrel | Reaction Oven | Reaction Tooling | Impregnation Station | Impregnation Tooling | Tech Crew FTE | Rate (days per coil) |
| 1  | 1               | 1             | 1                | 1                    | 1                    | 53%                              | 85%             | 24%           | 100%             | 12%                  | 68%                  | 5.4           | 34                   |
| 1  | 1               | 1             | 2                | 1                    | 1                    | 62%                              | 100%            | 28%           | 59%              | 14%                  | 79%                  | 6.4           | 29                   |
| 1  | 2               | 1             | 2                | 1                    | 1                    | 78%                              | 63%             | 35%           | 74%              | 17%                  | 100%                 | 8.0           | 23                   |
| 1  | 2               | 1             | 3                | 1                    | 2                    | 100%                             | 81%             | 44%           | 63%              | 22%                  | 64%                  | 10.2          | 18                   |
| 2  | 2               | 1             | 3                | 1                    | 2                    | 60%                              | 97%             | 53%           | 76%              | 27%                  | 77%                  | 12.3          | 15                   |

Peak Production

# Peak Production

## Design specific tooling

- 2 winding mandrels
- Curing mold
- 3 reaction fixtures
- 2 impregnation fixtures
- Coil lifting fixture
- 3 coil shipping fixtures
- 5 coil storage mandrels

## Lab supported infrastructure

- Winding station (s)
- Curing press
- Reaction oven
- Impregnation vacuum tank

# Coil Winding & Curing



Selva Spirex coil winding

- 28-day duration
- 2 technicians



QXFA rotating table coil winding



FNAL curing press



QXFA Coil



# Reaction & Impregnation


- 56-day duration
- 2 teams of 2 technicians



Reacted Coil



Reaction Tooling & Oven



Vacuum Tank & Impregnation Tooling

11th HL-LHC Collaboration Mtg – FNAL Coil Fabrication S



VPI Coil

# Shipping and Handling



Coil Lifting Fixture



Coil Shipping Fixture

# FNAL Coil Status

- Coils 'In Fabrication'
  - A133, A136 – A140
- Coils 'Rejected'
  - A108 – multiple shorts from excess binder. Reduced volume of binder as corrective action.
  - A118 – cable damage from Selva boom height
  - A120 – Selva tensioner caused cable damage and taken out of service as part of the corrective action. Coil winding parts recovered, Backup winding system, rotating table, put into service. Winding system validated with coil QXFP06.

| Coils at FNAL Summary |    |
|-----------------------|----|
| Accepted              | 22 |
| In Fabrication        | 6  |
| Rejected              | 3  |
| On Hold               | 4  |
| Total                 | 35 |
|                       |    |
| Remaining             | 17 |

# FNAL Coil Status

- Coils 'On Hold'
  - A109 – saddle to coil short developed after shipping, chipped plasma coating at tip one leg. It is thought to be repairable. Likely caused by swapping flexible end saddles with ridged saddle after coil curing. The swapping process ended with this coil. Redesigned flexible saddles are cured with and remain with the coil.
  - A121 – reacted coil lead displaced about 18 mm hard way bend while removing mandrel blocks. Extent of damage, if any, is unknown. Plan is to recreate issue and inspect for broken filaments. Process revised and tooling added to removed mandrel blocks after reaction.
  - A125 – midplane epoxy flash filing exposed cable. Repaired with Stycast. Team discussion and additional training implemented to prevent future occurrence.
  - A127 – S2 glass bead caused heater to coil hipot failure. Glass bead removed and coil went thru 2<sup>nd</sup> impregnation cycle and passed all electrical measurements and tests including hipot. Preventive measures included tuning the laser cutter prior to each use. Cloth visual inspection and shaking of fabric.

# Conclusion

- AUP coil fabrication at FNAL is at peak production and  $> 50\%$  complete.
- Preventative measures implemented with each lesson learned.
- Coil fabrication is scheduled to finish in May 2023.

Thank you!