



Status Report on D1 Magnets

Tatsushi NAKAMOTO, KEK

**On behalf of CERN-KEK Collaboration for
D1 Construction for HL-LHC**

Acknowledgement

- KEK (in particular)

M. Sugano, K. Suzuki, Y. Arimoto, R. Ueki, Y. Ikemoto, H. Kawamata, N. Okada, R. Okada, H. Ohhata, A. Terashima, H. Ikeda, K. Tanaka, N. Ohuchi, T. Ogitsu.

- Univ. of Tokyo

N. Kimura.

- CERN (in particular)

E. Todesco, H. Felice (WPE), [A. Musso \(WPE\)](#), H. Prin, D. Duarte Ramos, C. Scheuerlein, [B. Almeida Ferreira](#), A. Devred.



- Hitachi

A. Horikoshi, T. Chiba, K. Takayama.

- Fusac Technologies

T. Ichihara.

Japanese Contribution to HL-LHC: D1 magnets




- Beam separation dipole (D1) by KEK
 - Design study of D1 for HL-LHC within the framework of the CERN-KEK collaboration since 2011.
 - 150 mm single aperture, 35 Tm (5.6 T x 6.3 m), Nb-Ti technology.
 - Development 2-m long model magnets (3 units) at KEK
- Deliverables for HL-LHC
 - *1 full-scale prototype cold mass (LMBXFP)*
 - *6 series cold masses (LMBXF1-6)*

7 units x 7-m long cold masses

Status Report on D1 Magnets, T. Nakamoto, KEK

Design parameters

	A series production (7m) MBXFS3 (2 m)	
Coil aperture	150 mm	
Field integral	35 T m	9.5 T m
Field (3D)	Nominal: 5.60 T, Ultimate: 6.04 T	
Peak field (3D)	Nominal: 6.58 T, Ultimate: 7.14 T	
Current	Nominal : 12.11 kA, Ultimate 13.23 kA	
Operating temperature	1.9 K	
Field quality	$<10^{-4}$ w.r.t B_1 ($R_{ref}=50$ mm)	
Load line ratio (3D)	Nominal: 76.5%, Ultimate: 83.1% at 1.9 K	
Differential inductance	Nominal: 4.0 mH/m	
Conductor	Nb-Ti: LHC-MB outer cable	
Stored energy	Nominal: 340 kJ/m	
Magnetic length	6.26 m	1.67 m
Coil mech. length	6.58 m	2.00 m
Magnet mech. length	6.73 m	2.15 m
Heat load	135 W (Magnet total) 2 mW/cm³ (Coil peak)	
Radiation dose	> 25 MGy	



Large-aperture single layer coil →

Mechanical support of a coil is challenging


Production magnet: 7 m-long

Three 2 m model magnets was developed at KEK.



Full-scale D1 Prototype

- Magnet technology developed through 2m-long model magnet program (2011-2019) by KEK has been transferred to Hitachi.
- **Objective:** *Validation of design, manufacturing procedure and performance of a full-scale magnet constructed by Hitachi.*
- Cold test of the D1 prototype magnet at 1.9 K at the 9-m deep vertical cryostat at KEK is underway.




D1 magnet for vertical cold test (Yoked magnet w/ shell, end-ring)



D1 cold mass to be delivered to CERN

Manufacturing of D1 Prototype




- Coil fabrication (LPT-1 and LPB-1 coils) started October 2.



- Azimuthal coil size measurement (evaluated as σ_{pole})
 - Top: L 113 MPa, R 112 MPa
 - Bottom: L 109 MPa, R 111 MPa
- The prototype coils achieved the coil size consistent with the model magnets and the sufficient pre-stress at the assembly can be expected.
- Dimension check: OK
- Electrical test: OK

Manufacturing of D1 Prototype

- QPH and 1L & 2L insulations covered on the Top Coil.
- The Top Coil set on the collaring mandrel.



Manufacturing of D1 Prototype

- Collaring mandrel with Top Coil set on insulated Bottom Coil.




- 3L & 4L insulations and brass-shoe covered on the coils.




Manufacturing of D1 Prototype

- Collaring process



- Collared coil set on Bottom Yoke




Manufacturing of D1 Prototype

- Yoking process



- Removal of collar-mandrel from the yoked magnet



Manufacturing of D1 Prototype

- Shell welding




- Welding of alignment markers, end-ring




Manufacturing of D1 Prototype

- Axial compression on SC coils




- Splice work and bus-leads




Manufacturing of D1 Prototype

- Completed D1 prototype magnet



Testing of D1 Prototype at KEK


- Lifting up the D1 magnet



- Insertion into vertical cryostat



Training Performance






- The magnet needed 3 training quenches to reach the nominal (12.11 kA).
- The maximum current was 12.87 kA which was limited by allowable terminal voltage of DCCB.
- The magnet safely operated at 12.75 kA (105% nominal) for 4 hours.




Good performance in training behavior.

Field Quality

DC loop at magnet center



Z-scan at I=12.11 kA




- A large offset in b_3 (~40 unit) was observed in 2-m D1 models, but significant improvement was confirmed in the prototype.
- Based on the field measurement results of the prototype, fine tuning of the coil cross section has been applied to a series production magnets to achieve much better field quality.


Flow of D1 Cold Mass Production

PV: Pressure Vessel


HITACHI




KEK




HITACHI



KEK




CERN





D1 Magnet Cold Mass

RE side
IP side



LE side
NIP side













Design Parameters

- Nominal current and field, field integral: **12110 A, 5.58T, 35 Tm**
- **Pressure vessel in accordance with PED Safety Requirement**
- Design pressure and operating temperature: **2.0 MPa, 1.9 K**
- Pressure test at 2.5 MPa
- He leak rate below 1×10^{-10} Pa m³/s
- Cold mass length and distance between saddles: **7370 mm** and 3900 mm
- Outer diameter: <math>< 630 \text{ mm}</math> ➔ **Shell OD: 570 mm + markers**
- The detail of extremities given by CERN
 - Two He/HX pipes in line with MQXF (**X1, X2**)
 - Two He/H conduction lines (**L1, L2**)
 - Bus bars interconnection line (**M**)



Opera
COMMISSION

Concept of Cold Mass Assembly (Non-IP Side)






SC Bus Leads and “Spider”

- Technical support by KEK for the D1 cold mass manufacturing at Hitachi.
- Design of SC bus leads and “Spider”.
- Vtap installation and wire routing.



Spider for centering the bus-leads in Line M




Components delivered from CERN

	Item Code	0	1	2	3	4	5	6	7
		SC cables	QPH Laminate	Cold bore tube	End-cover	HX tube	Extremity parts	Cryo Heaters	Thermometers
Until Dec. 2019		19	14	0	0	0	0	0	0
March, 2020	ID 8294098, delivery on August 18	0	0	1	0	0	9 IFS pipes (obsoleted)	0	0
April, 2020	ID 8302253, delivery on July 3	0	14	0	3	0	3 ⁴ (obsoleted)		8
Oct., 2020	ID 8455728, delivery on Nov. 4	0	0	0	11	0	3 ¹⁰ (obsoleted)		20
Dec., 2020	ID 8477112, delivery on Jan. 12, 2021	0	0	3	0	4	6 IFS pipes	0	0
Aug., 2021	ID 8842597, delivery on Aug. 6, 2021	0	4	0	4	0	3	2	
Dec., 2021		0	0	4	0	10	*	12	0
Total # (unit, set)		19	18	8	18	14	9	14	28

- EDMS 2326071 v.1.0, EDMS 2209761 v.1.0
- KEK already received 5 shipments from CERN.
 - New “conformed” HVEs (9 units) and QPH laminates (requested in July) were delivered in this August.
- The extremity parts list needs to be confirmed.(*).
 - KEK is preparing a new amendment of MOU Addendum #2: revision of extremity parts.

Procurement Schedule



Note: this schedule is based on the latest manufacturing plan of Hitachi (ES21-HL-LHC-0205) but still tentative. Further detailed planning with KEK be needed.

- A **multi-year contract** was given to **Hitachi** at May 2019 to the end of JFY2024 by an open-tender.
 - Covering 1 prototype & 4 series cold masses.
- For remaining 2 cold masses, **discretionary contracts** will be given to **Hitachi** as well.
- Optimization of coil cross section will be applied to the 1st series magnet and **some time-gap is need to start the manufacturing**.
- Production schedule is stretched due to a “flat” budget profile of KEK and limitation of tooling & HR availability at Hitachi.
- 4 units of series cold mass will be delivered by the end of 2024.

Summary

- The D1 prototype magnet (MBXFP1) was manufactured by Hitachi and delivered to KEK at the end of May 2021.
- The cold powering test of MBXFP1 at KEK vertical cryostat showed;
 - A good training behavior while the ultimate was not achieved due to limitation of the test facility,
 - Lack of training memory after thermal cycle that could be probably attributed insufficient training in the 1st test cycle,
 - a significant improvement of b_3 .
- Horizontal warm field measurement and alignment study of MBXFP1 is being performed at KEK. After that, final assembly of D1 prototype cold mass will be started in November.
 - Detail of transportation is being discussed by the Technical Coordinators.
- A series production of D1 magnets will be started soon.
 - Based on the field measurement results of MBXFP1, fine tuning of the coil cross section has been applied to a series production magnets to achieve much better field quality.
- Ownership of the D1 cold mass was discussed at the 2nd D1 Steering Committee (EDMS 2564308). Some work still needs to be done to convince the government about ownership...
- D1 model magnet #3 (MBXFS3) was shipped to CERN in March for inter-calibration of the field measurement systems. The magnet is also planned to be used for the HTS coil development as generating backup field.