


SF (String Facility) Section 2021




Visiting the P5L

M. Bajko

for the TE-MPE Annual Meeting 2021 Dec



String Facility Section



The String Facility section (SF)

- responsible for the coordination of the activities related to the integration, installation, commissioning and operation of the HL-LHC Inner Triplet (IT) String Facility in SM18.
- makes sure that the procedures, test program and required documentation are prepared timely and that the facility is equipped in accordance to the specificities of the measurements and experiments to be conducted.
- guarantees the implementation of the safety requirements both in terms of personnel and equipment, all along the different phases of the installation.
- performs a detailed follow-up of the superconducting magnet circuits during its lifetime cycle, ensuring the adequacy of the applied powering and protection engineering, as well as the required instrumentation and controls systems.



Sebastien BLANCHARD



Davide BOZZINI



Nicolas HEREDIA
GARCIA

Samer YAMMINE

Julian ZAWILINSKI

Alvaro SANTIAGO FERRER



* Alvaro started in 2021 Sept as with main activity on the MCF

HL-LHC Inner Triplet String




HL-LHC IT **STRING** will deliver **the first complete experience** of installing and operating the IT zone


Scope of the HL-LHC IT STRING is to represent, as best as reasonably achievable in a surface building, the various operation modes to **STUDY and VALIDATE the COLLECTIVE BEHAVIOUR** of the different systems of the HL-LHC's IT zone : magnets, magnet protection, cryogenics for the magnets and the superconducting link, magnet powering, vacuum, alignment, interconnections between magnets and the superconducting link.

Main Achievements in 2021

Integration of the HL-LHC IT String in SM18




HL-LHC IT String Zone Preparation




Previously

Zone was **Vacated, Cleaned, Painted and Referenced** for the major elements with a Virtual machine reference of IP5.


Work completed in collaboration with TE-
MSC, SCE-SAM, BE-GM and EN-ACE.




As of 2021



Preparation of the Handling for Cold and Warm Powering



Overhead Crane was installed and tested in 2021 in collaboration with EN-HE



HL-LHC IT String Control Room





String Facility Technical Note

Edms: [edms.cern.ch/document/2503636/](https://cds.cern.ch/document/2503636/)

Version No.: 1.3

Web: string-mi8.web.cern.ch/ctrl/ctrl/specs/

MIDocs Git: gitlab.cern.ch/string/web

Created: 2021-06-10

Modified: 2021-10-14

String Control Room (2173-1-S06) Specifications

Abstract

This document describes the specifications for the extension and equipment of the String Control Room (2173-1-S06). It includes specification for the preparation works, the civil works (extension and windows installation), the HVAC works, the electrical/Ethernet/video cables and sockets installation, the furnitures and the equipment (computers, screens,...) procurement and installation.

Prepared by

Sebastien Blanchard (TE-MPE)

Checked by


Davide Bozzini (TE-MPE), Samer Yammine (TE-MPE), Mirko Pojer (TE-MPE), Nicolas Heredia Garcia (TE-MPE), Antoine Kosmicki (EN-ACE), Patrick Viret (TE-MSC)

Approved by

Marta Bajko (TE-MPE)



Distribution List

Andreas Herty (BE-GM), Antoine Kosmicki (EN-ACE), Patrick Viret (TE-MSC), Gabriella Rolando (TE-CRG), Willemjan Maas (TE-VSC), Mirko Pojer (TE-MPE), Hugues Thiesen (SY-EPC), te-dep-mpe-sf@cern.ch






Control Room modification has started in 2021, target delivery date: March-April 2022

HL-LHC IT String Metallic Structure




Metallic Structure was challenging from the integration and design point of view, but quite standard in terms of manufacturing. Work in collaboration with SCE-SAM-CE.

Racks, AC Infrastructure, Control Cabling





Installation of the switchboards has been completed in collaboration with EN-EL and the installation of the AC Infrastructure to be pursued in 2022.

Warm Powering and Water Cooling



Major advancements have been made in the **Warm Powering System Interfaces** including the Power Converters, Circuit Disconnectors, Water-Cooled Cables, and Water-Cooling Systems in collaboration with EN-EL, EN-CV, EN-ACE, SY-EPC.

Integration layout differs from the HL-LHC. Ad-hoc studies are therefore necessary.




HL-LHC IT String Cryogenic Infrastructure



Proximity Cryogenics are installed in 2021 and the SQXL will be installed and tested in 2022 by TE-CRG in collaboration with EN-ACE and EN-HE.



D1-DFX Service Module





Jumper Assembly



Preparation of the HL-LHC IT String Validation Program


No.	Test Name	HWC or String Specific	Time Duration
1	Protection System IST	HWC	2 w
2	PIC Tests at Zero Current (PIC1)	HWC	1 w
3	Powering Tests for 120A Circuits (I_{nom})	HWC	2 w
4	Powering Tests for RCBX + RQX3 Circuits (I_{nom})	HWC	3 w
5	Powering Tests for RD1 Circuit (I_{nom})	HWC	2 w
6	Powering Tests for RQX Circuit (I_{nom})	HWC (8w) and String Specific (3w)	11 w
7	Powering of Grouped Circuits	HWC	1 w
8	Bayonet Heat Exchanger Test	String Specific	1 w
9	Cross Talk Studies	String Specific	4 w
10	Operation Powering Cycles	String Specific	3 w
11	Flux Jump Measurements	String Specific	3 w
12	Powering beyond Nominal	String Specific	3 w
13	Thermal Cycle (EIQA and Alignment Tests included)	N/A	13 w
14	Protection System IST	HWC	2 w
16	PIC Tests at Zero Current (PIC1)	HWC	1 w
17	Powering Tests for 120A Circuits (I_{nom})	HWC	1 w
18	Powering Tests for RCBX + RQX3 Circuits (I_{nom})	HWC	1 w
19	Powering Tests for RD1 Circuit (I_{nom})	HWC	1 w
20	Powering Tests for RQX Circuit (I_{nom})	HWC	4 w
21	Powering of Grouped Circuits	HWC	1 w
22	Powering beyond Nominal	String Specific	1 w
23	Final EIQA Tests at Nominal Conditions	HWC	1 w
24	Warm-up (EIQA and Alignment Tests included)	N/A	5 w

Sequential Tests at Cold (including the Thermal Cycle)

 		EDMS NO. 2664290	REV. 0.1	VALIDITY DRAFT
REFERENCE : LHC-XMS-ES-0020				
TEST PLAN				
HL-LHC INNER TRIPLET STRING HL-LHC IT STRING VALIDATION PROGRAM				
Abstract The HL-LHC Inner Triplet (IT) String is a test stand for HL-LHC, whose goal is to validate the collective behaviour of the IT magnets and circuits in conditions as similar as possible to operational. This document will be concerned with grouping the tests requested by the different WPs involved in the HL-LHC IT String. It will also show a proposed test sequence and a time estimation of the different tests that make up the HL-LHC IT String Validation Program (SVP).				
TRACEABILITY				
Prepared by: M. Bajko, N. Hieredias Garcia, M. Pojer and S. Yammine				Date: 2021-11-18
Verified by: M. Bednarek, S. Blanchard, D. Bozzini, G. D'Angelo, G. Daniluk, L. De Mallac, R. Denz, J. Fleiter, D. Gamba, M. Giovannozzi, N. Grada, A. Herty, W. Maan, M. Modena, A. Perin, E. Ravaioli, G. Rolando, S. Seshadri, J. Steckert, H. Thiesen, A. Verweij and J. Zawilinski				Date: 20YY-MM-DD
Approved by: V. Baglin, O. Brunning, M. Bajko, A. Ballarino, P. Chiggiato, S. Claudet, A. Devred, P. Fessia, B. Goddard, H. Garcia Gavela, J.M. Jimenez, H. Mainaud Durand, M. Martino, A. Masi, V. Montabonnet, T. Otto, M. Pojer, F. Rodriguez Mateos, J. Serrano, A. Siemko, L. Tavian, E. Todesco, R. Tomas Garcia, J. Wenninger, D. Wollmann and M. Zerlauth				Date: 20YY-MM-DD
Distribution: K. Foraz, R. Jones, HL-LHC SVP members				
Rev. No. 0.1	Date 2021-11-18	Description of Changes (major changes only, minor changes in EDMS) First issue		

EDMS no. 2664290

Outlook for 2022 and Beyond



Today

2022: String
Infrastructure
Installation

2023-2025: String Magnet Installation
and Validation Program