




# Development of Mech. Moving Systems for WCTE


### WCTE Collaboration Meeting @ CERN

Oliver Jeremy o.jeremy@imperial.ac.uk

Topics

- Moving the Detector into T9
- Moving Between Beamlines
- Central Deployment System





WCTE detector lifting requirements:

Ø3960 mm


3500 mm high


Mass ~12,000 Kg (TBC)

(for this instance, we are lifting without lid)

# 4 Row Version







A reminder of the T9 space and wall restriction:

Wall + Cable Tray = 4500mm

Hook Height = 9200mm (45t) PR-39

Hook Height = 9000mm (25t)

## Hook heights and shielding of T9&T10

• PR-39:

Loads max: 45t

- Hook height from the ground: 9200mm
- PR-67:
  - Loads max: 25t
  - Hook height from the ground: 9000mm



Adjustable spreader beam

Can be used for detector / mPMT structure / lid / etc


https://www.pfeifer.info/out/assets/PFEIFER\_LIFTING-TURNING-DEVICES\_PPEN.PDF





1 Adjustable spreader beam with low construction height Cross beams on top for low heights, cross beams can be used individually. Carrying capacity 15,000 kgs.

















#### Alternative lift into T9?

















Possibly remove x4 blocks





Summary of lifting:

- Possible gap in cable tray meaning a 4050mm wall to clear, lifting over the control room
- Custom lifting frame needs to be designed and manufactured
- CERN crane drawings to be investigated and models to be produced
- The findings from today to be discussed with transport group, Abubakar / Catarina in coming weeks



Topics

- Moving the detector into T9
- Moving between beamlines
- CDS


The transition of the detector from tertiary to secondary beam position is to be done by a set of mechanical rollers moving along a rail system

The force to move the ~51,000Kg is to be generated by a manual 'wire rope puller',

The detector mounted on 3 rails, shown in the tertiary position. At either end of the rails are a pulley and anchor point




- A floor mounted bracket that is fastened to the concrete foundation by specialist bolts
- This provides the position to which one end of the wire rope is attached




- A hand operated wire rope puller, a telescopic leaver is used to mechanically pull the wire rope through the device
- Keeping a tension on the rope and pulling the detector along the rails




- This allows the wire rope to be directed through 90 degrees, allowing the system to fit inside T9 experimental area
- Again, fastened to the floor with bolts




- X3 steel rails 150mm wide by 60mm thick bolted to the floor of T9, manufactured from steel, along which x9 skates will move.
- Each skate has cylindrical rollers that move over the rail
- Rails fastened to floor with multiple bolts
- Final length of rail TBD






- Figure, right, shows the underside of the detector
- The x9 skate positions can be seen affixed to the detector vessel by means of a reinforce steel fabricated structure,
- With cross beams to strengthen the underside of the vessel.



- There is a fixed point on the base of the detector and a 16mm diameter wire rope is connected at this point as shown
- The wire rope passes around the pully and into the rope pulling machine, which is in turn connected to the anchor point.
- When the lever on the rope puller is operated the wire is pulled through the system and thus the detector vessel moves along the rail.




- Removal of floor blocks as shown in diagram
- X2 layer of concrete and x1 of iron shielding
- Floor to be assesses and bolts type to be identified
- Floor loading to be checked
- Room measured at 8045mm



Summary of Moving:

- Work needs to be done to fit, <8000 wide to fit T9
- 3D model of collimator / Tof / other apparatus to be updated
- From this the linear distance can be determined
- Work alongside CERN engineers to complete system
- CERN have recently moved a similar mass along rails



Topics


- Moving the detector into T9
- Moving between beamlines
- CDS


Design around 85% complete

Prototype around 60% complete

Testing and evaluation in Q1 2022

Manuf. Final version Q2 2022








#### 3 Axis System


- X Laser ball from vertical center line, radially to edge
- Y Rotation around tank +/- 180 degree
- Z Laser Ball vertical +/- in tank

In Water part of CDS: From CL radially out Axis X










Delrin Umbilical Plain Guide





- Bearing Material: SS Deep groove Ball BRG or Polymer Plain Bearing
- Gears SS
- Currently we have a regular steel chain, for WCTE we could:
- A custom made 316 chain
- Polymer / SS
  Chain






Soak testing underway


A further x5 tests have been added


And more to follow


Details of test setup and equipment used to be reviewed in further meetings, but suitable equipment has been sourced













- Trialing Thor Labs <u>FT061PS</u> Furcation tubing for umbilical
  - Coating still needs to be verified by soak test (ON TEST)
  - Ø6.1 mm Stainless Steel Tubing inside
  - Dynamic bend R19 mm (empty tube)
  - Dynamic bend of fibre ~R40 mm



















CDS prototype setup near completion

Waiting for delivery of gearbox to begin arm axis testing





Summary of CDS

- Axis X and Z to be tested ASAP
- Y axis currently being manufactured
- Encoders are awaiting delivery (IC shortages holding these up)
- Make cables to enable us to connect to the lab PC

