


# **Status of the FMCM Installation and Production**


**&**




# **Some First Test Results from CNGS**

Acknowledgements: A.Dinius, R.Genand, K.Fischer, M.Jonker,  
J.Wenninger, A.Gomes Alonso and many others...



- ➔ Three FMCM units (DESY version) out of the final 25? (see future presentation of A. Gomes Alonso) have been installed and commissioned in the last weeks for CNGS operation
- ➔ Covering the most critical circuits, namely the extraction septa, the switching magnet and the main dipole chain
- ➔ First encouraging test results






(Light) Green: Dump signal towards the CIBU  
 Dark Blue: U<sub>pc</sub> out  
 Light Blue: I<sub>sim</sub> (Calculated & filtered)  
 Magenta: I<sub>diff</sub> sim (Calculated & filtered)




# MBG 4101M – Current Step of -1% on Flat Top





### CIBC-TT

Record Text

FMCM on MBS6 <B> goes from TRUE to FALSE
FMCM on MBS6 <A> goes from FALSE to TRUE
FMCM on MBS6 <B> goes from FALSE to TRUE
FMCM on MBS6 <A> goes from TRUE to FALSE
FMCM on MBS6 <B> goes from TRUE to FALSE
Timing marker detected <67495>
FMCM on MB6 <A> goes from FALSE to TRUE
FMCM on MB6 <B> goes from FALSE to TRUE
FMCM on MB6 <A> goes from TRUE to FALSE
FMCM on MB6 <B> goes from TRUE to FALSE
FMCM on MB6 <A> goes from FALSE to TRUE
FMCM on MB6 <B> goes from FALSE to TRUE
FMCM on MB6 <A> goes from TRUE to FALSE
FMCM on MB6 <B> goes from TRUE to FALSE
FMCM on MB6 <A> goes from FALSE to TRUE
FMCM on MB6 <B> goes from FALSE to TRUE
FMCM on MBS6 <A> goes from FALSE to TRUE
FMCM on MBS6 <B> goes from FALSE to TRUE
FMCM on MBS6 <A> goes from TRUE to FALSE
FMCM on MBS6 <B> goes from TRUE to FALSE
FMCM on MB6 <A> goes from FALSE to TRUE
FMCM on MB6 <B> goes from TRUE to FALSE
FMCM on MB6 <A> goes from TRUE to FALSE
FMCM on MB6 <B> goes from FALSE to TRUE
FMCM on MBS6 <A> goes from FALSE to TRUE
FMCM on MBS6 <B> goes from FALSE to TRUE
BPL record found (0x4006788)
FMCM on MB6 <A> goes from TRUE to FALSE
FMCM on MB6 <B> goes from TRUE to FALSE
BPL record found (0x7707718)
BPL record found (0x40077F8)
BPL record found (0x40077F8)
FMCM on MBS6 <A> goes from TRUE to FALSE
FMCM on MBS6 <B> goes from TRUE to FALSE
FMCM on MBS6 <A> goes from FALSE to TRUE
FMCM on MBS6 <B> goes from FALSE to TRUE
FMCM on MBS6 <A> goes from TRUE to FALSE
FMCM on MBS6 <B> goes from TRUE to FALSE
Timing marker detected <67496>






Machine Protection WG, MZ, 09th June 2006



- Same Test as for MBG performed (with 3% current step)
- Current change of  $0.4A / 3069$  detected (equals  $1.3E-4$ )
- Reproducible enable signal from one extraction to the next one





- FMCM functionality validated for cycling magnets
  - CERN solution of Voltage Divider and Isolation Amplifier validated
  - Drawback are multiple extraction enables during ramp up (BIC history)
  
- Reproducible extraction windows for all three installations
  
- MBG and MBSG have low noise level, thus very tight windows possible
  - Results with current threshold 0.1‰ for MBG (0.6 ‰ required)
  - Results with current threshold 0.13‰ for MBSG (1.0 ‰ required)
  
- MSE noise comparable to MBG and MBSG, but cycle not yet optimized
  - Positive offset limits the threshold window to 0.4 (factor 2 to gain)
  - Results with current threshold 1.5‰ for MSE (2.0 ‰ required)




- Cabling requests done with too short notice – cables had to be put by ourselves
- Voltage pickup misplaced in first installation (before passive filter) – difficult to get data on ,old‘ power supplies
- After installation one of the wires in the cable FMCM-Voltage Divider was in open circuit
  
- Timing signals from MUGEF
  - pps pulse and extraction pulse needed by the FMCM for PM aquisition; not yet clear if enough free channels to provide these signals
  - Timing channel only with extraction pulses (PM of inhibited extractions)
- CNGS ramps and MSE ripple
  - Cycles and extraction pulses have been changed by PO with respect to specification – more noise and offset at extraction
- Cabling for future installations
  - Preparation of LHC and remaining SPS installations have started
  - Some integration questions remain open and might require some further simulations in collaboration with PO (D1 magnet)

Power Converter on Surface  
 Long Distances of pickups  
 Radiation

....

Some first ideas to be further discussed with PO



JUMPERS QRL  
 À L'AXE FAISCEAU  
 FAISCEAU ET AXE TUNNEL = 350mm

COUPE A-A

LES LIGNES QRL VIENN  
 À 10 METRES DES DFB.

- Production of Voltage Dividers and Amplification Amplifiers at CERN well advanced (15 units of HV and 20 units of LV type)
- Re-design completed according to the specification delivered by CERN
- DESY workshop has started the layout of the new board
- Official offer for the re-design and production at DESY should reach CERN any day
- To be integrated in the draft of the [Collaboration agreement](#)
- Finalization of the design and Agreement during a possible visit in July