

DFHX cryostat SM18 integration sequence

Different scenarios proposals





14/04/2022

Scenario 1

Phase 0: Cable insertion

- SC Link cryostat: 74.5m
- MgB2 extension: 5m
- Winch pulleys attached on the frame (draft design)





Two main corridors almost fully occupied




Phase 0: Cable insertion

- SC Link cryostat: 74.5m
- MgB2 extension: 5m
- Winch pulleys attached on the frame (draft design)

Two main transport corridors almost fully occupied




Phase 1: Spool removal




Phase 2: Temporary storage during assembly (SC1)

-Storing the SCLink in the area reserved for Cluster F2




Phase 2: Temporary storage during assembly (SC1)

-Storing the SCLink in the area reserved for Cluster F2




Phase 2: Temporary storage during assembly (SC2)

-Temporary storage during DFHx assembly-> Occupying a percentage of the intermediate corridor




Phase 2: Temporary storage during assembly (SC2)


-Temporary storage during DFHx assembly-> Occupying a percentage of the intermediate corridor



Phase 3: DFHX Cryostat+SCLink rotation




Phase 4: DFHX Cryostat+SCLink rotation




Phase 5: DFHX Cryostat+SCLink rotation

-No interference of the DFHx while turning





Phase 6: DFHX Cryostat+SCLink rotation




Phase 7: DFHX Cryostat+SCLink rotation

-Possibility of facing issues with the floor level while exiting&entering the building




Phase 8: DFHX Cryostat+SCLink rotation

-Possibility of facing issues with the floor level while exiting&entering the building



Phase 9: DFHX Cryostat+SCLink rotation




Scenario 2


Phase 0: Cable insertion

- SC Link cryostat: 74.5m
- MgB₂ extension: 5m
- Winch pulleys attached on the frame (draft design)

Two main transport corridors almost fully occupied




Phase 1: Spool removal




Phase 2: DFHx assembly

Space of 7m left between the DFHx frame and patch panel -> Provide enough space for assembly




Phase 2: DFHx assembly

Space of 7m left between the DFHx frame and patch panel -> Provide enough space for assembly



Phase 2: DFHx assembly



Sum up

Scenario 1:

- Spool will be removed after the cable insertion
- Additional 5m of spare MgB2 cable will be available.
- Both main building corridors will be almost totally blocked during cable insertion process. (2m space left)
- More difficult and time consuming manipulation of the whole subassembly -> Orientation should be changed
- DFHx need to exit SM18 bldg. -> probably facing issues with floor level between the inner and outer area of the bldg

Scenario 2:

- Spool will be removed after the cable insertion.
- Additional 5m of spare MgB2 cable will be available.
- Both main building corridors will be almost totally blocked during cable insertion process. (2m space left)
- Subassembly correctly oriented comparing to the final installation stage -> Easier and faster manipulation

-Scenario 2 seems easier, faster and more feasible plan.


SPARE SLIDES



Few questions:

- Is the spool represented 3m or 4m ? – the individual cryostat and cable have max 3m spool. Probably good to also represent the spooler we have in 927. **OK**
- Is the cryostat length correct – 74 m ? **74.5m**
- The space occupation of the cable chain at the DFX isn't required during the DFHX/DSHX assembly phase. **To be removed**
- Could the winch cable guides be directly mounted to the DFHX frame ? **OK (Draft design)**
- For scenario 2 – is there a solution with the spool adjacent to the cryo helium reservoir – would require a non-parallel route along the long corridor – this could avoid blocking the transport at the opposite end ? **To be designed**

74.5m



74m

