




UPPSALA
UNIVERSITET



12th HL-LHC
Collaboration Meeting
Uppsala - Sweden

HL-LHC Status and Perspectives WP9 Cryogenics


S. Claudet, *on behalf of WP9-Cryo project team*

19th Sept 2022



[indico#1161569](#)

HiLumi-WP9-Cryogenics, Global scope overview





P1-P5: 2 new cryoplants (~14 kW @ 4.5 K incl. 3.25 kW @ 1.9 K) and 2 x 750m cryo-distribution for high-luminosity insertions

P4: upgrade (+2 kW @ 4.5 K) of an existing LHC 18 kW @ 4.5K cryoplant

SPS-BA6: SRF test facility with beam primarily for Crab-Cavities



To provide adequate cooling for:




Other test facilities related activities are not part of this WP9-Cryogenics

Cryogenics for HL IT String part of WP16, See talk by A. Perin

Deliveries completed up to now




SPS-BA6, see talk by K. Brodzinski



=> Equipment in operation, working as expected, available for support if needed

Agenda for Cryogenic scope at P1-P5

- Review of cooling requirements & global scheme
- Refrigerators and Cryogenic distribution line
- Other activities or sub-systems
- Schedule, staff
- Summary



HL-LHC P1/P5 Cryogenic architecture


QSRG : Compressor station providing gaseous helium **20 B**

QSRG : 4.5K refrigerator providing supercritical helium at **3 bara** and **4.6 K**

QPLG : Vertical transfer line (~100 m height)

QURCG : Cold compressor box providing cooling capacity at **1.8 K**

Users at tunnel level




QXL : Distribution line distributing C,E and returning B,D,F

- 70 m for the common branch
- 270 m for the long branch
- 60 m for the short branch

RM/JM : Return module and junction module at extremities for transient handling and back-up

From cooling requirements to refrigeration capacity




Parasitic loads
Hydrostatic losses
Heat loads
Friction losses

- 1 Evaluation of Heat loads at User level **considering**
- 2 Parasitic loads from distribution to be taken into account



Limits of supply for Refrigerator delivery




- 3 Proper evaluation of Refrigerator supply to proceed with Call for Tender.


Heat Load Review, major outcome

Methodology



- Design cooling capacity Q_{design} is calculated for each temperature level taking into account an uncertainty factor F_{un} applied only on the static heat loads and an overcapacity factor F_{ov} applied only on the Nominal conditions (7 TeV and 5L0).
- According to the design status (conceptual, detailed or advanced) the F_{un} factor could vary from 2 to 1.25.
- The installed local capacity should be at least as high as the design capacity.



V.Gahier - CRG-TM - Heat Load Internal Review for HiLumi Cryogenics Highlights & Recommendations, 28Jun21




Design heat loads for one IT + D1 @ 1.9 K



V.Gahier - Heat Load Internal Review for HiLumi Cryogenics Highlights & Recommendations, 28Jun21

Heat Loads on D2

The following graphs summarise the heat loads on the cryogenic circuits of the D2, including the uncertainty and overcapacity margins which have been applied.



V.Gahier - CRG-TM - Heat Load Internal Review for HiLumi Cryogenics Highlights & Recommendations, 28Jun21

The total design heat load at 1.9 K is very close to the limit of the installed local cooling capacity for all users

All parties involved shall be aware of the situation





It is time to freeze the configuration and commit on these figures considering fabrication and installation phase

=> 2 x 14kW@4.5K, including 3.25kW@1.9K

Sectorisation: safety and operation modes

- HiLumi magnets/users can be cooled by :
 - Adjacent sectors
 - New Refrigerators which will be installed
- Several considerations :
 - *HiLumi baseline is to cool-down both LSS at the same time*
 - *Due to access constraints during cooldown, at **this stage**, LSS/sector have to be in same state.*
 - *Periodic testing configuration shall be covered*




All modes known today with LHC will be possible (*Pressure tests, lock-out, cool-down or warm-up, stable operation at 80K, 20K, 4.5K, 3K, 1.9K, IT@20K-LSS/ARC@nominal*)
 As well as special configurations with LSS cold & sectors warm, warm-up of one LSS, ...

16 combinations


Agenda for Cryogenic scope at P1-P5

- Review of cooling requirements & global scheme
- Refrigerators and Cryogenic distribution line
- Other activities or sub-systems
- Schedule, staff
- Summary



Helium Refrigerators at LHC P1 and P5 for HL-LHC

P1-P5 Cryogenic Architecture



Helium Refrigerators

2 x 14kW @4.5K, including 3.25kW @1.9K



LHC Helium Refrigerators
 similar capacity required for P1 and for P5, in addition to 8 existing

Compressor station (100t, 4MW input power)



Cold boxes from world wide leading industries (>100t, Heat exchangers, expansion turbines, valves, controls)

HL-LHC Helium Refrigerators



Civil Engineering @ LHC P1 Sept. 2022






SHM – Compressor Station



SD – Refrigerator Cold Box




US – Cold Compressors Box



CERN HL-LHC Refrigerators Conceptual Design
14kW@4.5K including 3.25kW@1.9K

Cryogenic distribution line at P1 and P5




~145 t per point

Cryogenic Distribution Lines

2 x 750 m, 5 process pipes, vacuum insulated
(Diam 40 to 273, 650 to 800mm)




LHC Line




Tendering process Q1-Q2_2022,
Proposal for adjudication FC_Sept'22

Cryogenic line, integration & last interfaces

Baseline




Towards alternative proposal



Work on-going with WP3-Magnets & WP15-Integration for a solution solving identified issues

Global integration could look nice (and small!)



but issues identified for local cooling capacity, jumper mechanical design & interconnection

Cryogenic line: CERN (to be) supplied items

Very specific items qualified for LHC following developments, qualification of alternatives & selection, working fine so far

- Sub-cooling heat exchangers for Cryogenic line (Very Low Pressure for return gas at 2K)
- Quench valves (protection of magnets against overpressure)
- Control valves for current leads (Gaseous helium at 300K, small flow)



~ 20 x 30 cm

=> Procurement (as LHC spares) to start early 2023

Collaborations with CEA-Grenoble for D2 heat exchangers

KE5016/TE/HL-LHC with CEA-Grenoble

WP1, Cu measurements
(Kapitza resistance)

On tracks !

WP2, pre-series unit received
series fabricated with one to be
tested/measured at 1.9K Aut'22

cea UGA Université Grenoble Alpes SBT

DIRECTION DE LA RECHERCHE-FONDAMENTALE
Institut de Recherche Interdisciplinaire de Grenoble-IRIG
Unité mixte CEA-UGA
DÉPARTEMENT 400-SYSTÈMES-BASSES-TEMPÉRATURES

2021-12-15


Final Report on copper thermal properties and performance assessment of multi-tube He II/He II heat exchangers using a single tube sample

WPI - Deliverable D1.2
KE5016/TE/HL-LHC - ADDENDUM No. 1
to FRAMEWORK COLLABORATION AGREEMENT KN373

B. Rousset, F. Millet
SBT-CT-21-63_Final_Report_WP1_Kapitza_Measurements_V01.Docs
DSBT/CT21-63 - Version 0.0

	NOM	SIGNATURE
Préparé par	Bernard ROUSSET Responsable scientifique HX-D2	
Vérifié par	François MILLET Chef de projet HX-D2	

Ce document est la propriété de CEA/DSBT. Toute information qu'il contient peut être utilisée publiquement sans la permission de CEA/DSBT.
This document is the property of CEA/DSBT. Any information contained therein can be published without the permission of CEA/DSBT.



Procurement of storage tanks and piping

Industrial sub-systems, illustrations from LHC existing similar equipment



GHe 250 m3



GHe 80 m3



Industrial stainless steel piping





LN2 existing 50 m3

GHe storage tanks: Market Survey ready to be dispatched, tendering to follow end'22

Industrial piping: detailed interfaces to match refrigeration needs, then MS - IT to follow

Usage of Dismantled QRL Sub-Assemblies

- ⇒ 'Reused' sub-assemblies (HL-LHC total = 12) will be reinstalled in a new position.
- ⇒ All other sub-assemblies (HL-LHC total = 58) will be substituted by new equipment.



Collaboration with EN-MME – Custom Cutter


Support wheels

Cutter


Pipe cutter mounted on mockup




Back in timing allocated for QRL removal



Pipe cutter before installation



Cryogenic instrumentation & controls




Supervision
PLC (logic)

(to be allocated)




Agenda for Cryogenic scope at P1-P5

- Review of cooling requirements & global scheme
- Refrigerators and Cryogenic distribution line
- Other activities or sub-systems
- Schedule, staff
- Summary



Prepared with the help of the HL-BSO (Version from Feb'22)

Masterplan of WP9



Post-LS3 schedule for cool-down with LHC: coordination started



HL-WP9-Cryo organisation, Jan'22

WP leadership:

S. Claudet / A. Perin

Project Engineers for Cryo sub-systems

- Refrigerators: E. Monneret
- QXL Cryoline: M. Sisti
- Tanks: A. Suraci - O. Pirotte (G. Ferlin)
- Piping: G. Ferlin => O. Pirotte - A. Suraci
- QRL/DSL refurbishment: A. Lees

Re-inforced & stabilised team(s),
for WP9 proper,
as well as within TE-CRG ME & IC

Coordination:

QA, documentation: N. Grada => New graduate
Heat loads - Process - Cooling Req.
3D models - Integration
Mechanical experts: incl. F. Merli
Instrumentation – Controls – Data Bases
Dismantling - Scheduling

Interfaces:

- IT+D1 cooling: R. v Weelderen + P. Tavares
- IT+D1 techno: M. Sisti
- *11T - connection-cryostats: R.v.W*
- D2: A. Lees
- Crab Cavities: K. Brodzinski + L. Delprat
- Cold Powering: V. Gahier
- Hollow e- Lens: G. Ferlin + A. Lees

Summary

- Cooling requirements reviewed mid 2021, allowing to confirm the refrigeration capacity with final tuning of the global cryogenic architecture
- Major tenders (Refrigerators, cryogenic distribution line) done following process & technical feasibility studies with shared cost risks for post-covid & Ukraine impacts, with continued efforts to get industrial contracts signed in coming weeks and maintained on good tracks
- Few issues identified (at jumper interfaces) being solved with partners
- Procurement of complementary items (gaseous tanks, piping, items as LHC spares, existing QRL cryoline refurbishment) started, to be continued
- Instrumentation and controls activities now well structured and delivering
- Team in place to implement WP9 scope for LS3 to start in 2026




Complements



Some typical cases illustrated (4/4)

Possible


HL-LSS cold stand-by, arcs warm (LS?):



(and if later 1 LSS has to be warmed-up, 2nd will follow as 1 Ref. = 1 mode)

To be kept in mind: HL refrigerator will need 2-3 months maintenance as well (independent from the proposed simplification)

Intervention on 1 HL-LSS:




(No need for QUIG for that, the 1+2 valves in QURCG could do the job)


Tuning for technical solutions

1. Too high pressure drop measured in existing subcooling HX1 [25 g/s]
2. Identified bottleneck for "installed local capacity" in cryogenic equipment rather than being higher than magnets proper
3. Possible distribution issue with supply lines for 2 bayonets
4. Some concerns with medium term quality control in case of change with the heat exchanger manufacturer from LHC (long qualification)

=> Evaluation of alternatives, from increased piping wherever possible, to parallel lines of LHe and GHe return piping



~ 20 x 30 cm





Recent progress & Perspectives

Revisiting distribution line & interfaces

Parallel HX scenario studied to overcome:

- pressure drop issue on VLP
- capacity of cooling loop (bayonets of the magnets and not cryo equipment)
- distribution (parallel CY-bayonets)




Study asked to original manufacturer (LHC, 20 yrs ago), now with modern numerical tools:

- Confirmed "jet" at inlet cone-HX
- possibility to shorten outlet cone


IT side: potential pipe routing

No show-stopper identified, being further studied with WP3-MSK team



HL-LHC QXL Jumper Interfaces


Baseline concepts




! thermal contractions !

Too many big pipes for required (longitudinal) adjustments, + Interconnection works?

Tentative design, **would not work !**



Tolerance & Alignment




Current IT jumper design outcomes

- Pipes flexibility is a critical issue for all the configurations:
 - the use of DN65 lines does not allow to accommodate the design displacements.
 - the use of DN50 lines may allow to accommodate the design displacements using gimbals.
- Accessibility for the interconnection is a critical issue for all the configurations.
- Vacuum Barrier heat load is above the specification for all the configurations, but likely to be acceptable.
- VJ flexibility is not a critical aspect, but reaction forces are significantly above the specification:
 - review of margins with stakeholders is needed.
 - Could be mitigated using super soft bellows if needed.

ITEM	XB2 lines	VJ flexibility	Pipes flexibility		Vacuum barrier	Interconnection
			Hose	Gimbal		
Short Jumper	DN65	V ¹	X	X	V ³	X
	DN50		X	V ²		
Long Jumper	DN65	V ¹	X	X	V ³	X
	DN50		X	V ²		

Notes:

1. Pending verification of acceptability of forces and moments on the magnet's cryostat
2. Very limited margins, high risk to loss margins with manufacturing tolerances.
3. Pending design optimization to avoid condensation. Design requirements to be confirmed.



New IT jumper design proposal

Baseline design


DN450
gimbal joint




DN400
double gimbal joint

New design

DN400
gimbal joint



DN400
double gimbal joint



IT+D1



! thermal contractions !

New IT jumper design outcomes

New design provides valuable solutions for:

- accessibility for the interconnection:
 - Different solutions can be envisaged
 - Final decision to be agreed with stakeholders
- pipes flexibility
 - Detailed verification to be performed

The design of the vacuum barrier is still to be optimized to meet the design requirements, but this is not considered a showstopper.



including 1 hose per tube per segment

ITEM	XB2 lines	VJ flexibility	Pipes flexibility	Vacuum barrier	Interconnection
Current Jumper	DN65	V ¹	X ²	V ⁴	X
New Jumper	DN65	V ¹	V ³	V ⁴	V


Notes:

1. Pending verification of acceptability of forces and moments on the magnet's cryostat.
2. Very limited margins, high risk to loss margins with manufacturing tolerances.
3. Pending detailed verification.
4. Pending design optimization to avoid condensation. Design requirements to be confirmed.


To be completely checked with WP3 team for feasibility & impact

QXL Service Module in front of Q2B example

Baseline



towards alternative proposal







Feasibility of integration probed, mostly impacts with survey tubes/wires, not easy but no serious showstopper so far


Technical interfaces, way forward

- An alternative design double HX and jumper identified in order to:
 - Avoid limitations in cryo circuits (capacity, pressure drop) to match "installed local capacity"
 - Ensure proper distribution of LHe in both bayonets in parallel
 - Allow mechanical design of process pipes and vacuum jacket in jumpers
 - Provide feasible volume for interconnection work (activity not yet allocated, or to be confirmed)
- If supported, to be further reviewed with WP3-cryostat and WP15-integration, to allow establishment of an ECR
(for completeness, detailed study to be done for D2 and CC's, does not appear as critical due to extensions already in baseline)
- DFX-DFM jumpers: request received to shorten-lower them: will be studied, with no assurance so far considering work done for IT+D1...
- Recent identification of a possible cooling limitation between D1 and DFX_plug area, being investigated


QRL Dismantling Constraints P5



QRL – HL-LHC Configuration



DSL Schematic



Key

- Untouched LHC splice
- Reinstalled LHC splice
- New HL-LHC splice


NOTE: LHC Q4 shares cryostat with D2, HL-LHC Q4 will be standalone

Radiation tests and check at cryolab, IFS (no crosstalk verification, connector/pin count & list


Irradiation tests performed at external facility
(Expected 1.5 MGy, tested OK up to 5 MGy)



Industrial electrical heater



CERN designed flex heater





Electrical heaters tested with LN₂
before & after irradiation
(>30 thermal cycles, 2 days testing)



~2500 connectors and 25000 pins
needed to acquire the signals



Connector bodies




Electronic cross-talk measurements inside IFS tubes (3403 mm) .
Impact of EH PWM mode on Voltage-taps

Instrumentation laboratory - Temperature sensors

Electronic designs and production



CERNOX instrument laboratory



CERNOX sensors
assembled and wired on blocks



Long block



Short block

Electronic cards production needs:

- 700 x Temperature/Pressure
- 130 x Electrical heater
- 100 x Liquid helium level
- 50 x Communication
- 40 x Power
- 50 x Regrouping cards
- 50 x Digital input/output cards
- 40 x Crates



140 KCHF of component have been ordered.
Dedicated storage area and database ongoing.

As defined Dec'21

WP9-Cryo Goals 2022

- BA6 & P4+: continued smooth operational results, performance & availability
- Heat extraction revisited, first lessons learned from prototype & pre-series (MAG, Cav, DF-DH)
- Dynamic simulations (CD, WUP, Qch, ...) revisited
- Refrigerators: Contract signed (mid'22) and PDR passed
- Distribution: Contract signed (mid'22) and PDR passed at least for Ph1 (UR's)
- QRL+DSL dismantling/refurbishment: From preliminary studies to Tech Specs for tender
- Piping and tanks: From studies to tendering in 2022, possibly FC passed
- CERN supplied items (Qch_V, QXL_HX, CL_V): From studies to tendering in 2022
- Instrumentation (tunnel): defined (sensors to feedthroughs), ready for batch deliveries
- Cabling & controls: From concept to preliminary studies with reinforced CRG-IC

Dynamic team fully committed, re-inforced for contract follow-up,
with multi-years goals towards LS3!!!