




DQW Couplers fabrication & status

eric.montesinos@cern.ch, on behalf of all colleagues involved, a huge thanks to all of them

12th HL-LHC Collaboration Meeting, Uppsala, Sweden, 19-22 September 2022

Couplers master schedule (Sept 2022)


- ◆ Delivered CERN
- ◆ Delivered UK
- ◆ Delivered Canada



DQW couplers production scope

HOM Couplers, Feedthroughs, Field Antennas HF-HOM and FPC for **all LHC-series DQW crab cavities** are being manufactured at CERN Main Workshop, i.e. quantities for 8 cavities including spares

Beautiful items, at the state of the art, and even beyond that...



Design Specificities & Challenges

SRF performance highly dependant on geometry and surface quality

Final tolerances in few tens of millimetres after many assembly steps

Machined and welded RF surfaces, specific parameters

RF ancillaries are made of specific and expensive materials

Extra-pure niobium, OFE copper, titanium grade 23 (TA6V ELI), stainless steel 316LN



Fabrication process definition & follow-up

Complex intertwining of techniques with high added-value subcomponents

Multiple activities and actors in parallel in different groups

Advanced follow-up to fulfil HL-LHC quality standards


PED-related normative, MTF steps, traceability



DQW HOM Coupler




DQW RF Antenna




From Prototypes to Series Production

Many lessons learned thanks to DQW & RFD prototypes programmes
Design changes and geometry optimization have been implemented to ease assembly processes



SPS-DQW HOM Coupler



LHC-DQW HOM Coupler

Raw material procurement

316LN stainless steel, OFE copper

CERN “standard” materials, no shortages expected as of today (procurement anticipated, thanks to MME colleagues)



Titanium Grade 23

Received and available for remaining production

RRR300 Niobium

320 kg of ordered in 2021 (rods, plates, sheets)

Delivery partially delayed due to many circumstances until Q4-2022, but should not impact delivery of “pre-series” DQW-HOM couplers (for 4 cavities)



RF Field Antennas status

Bulk-machined OFE copper hook welded to a “standard” 25 Ω RF brazed feedthrough



Brazed feedthrough with EBW RF clamp



EB weld tooling for last weld





Final assembly

3 x Field Antennas fully assembled, metrology ongoing, remaining 9 x units under last assembly phases

HF-HOM couplers status

New process for Niobium-Copper welds fully qualified


Macrograph



Final EB weld



Metrology before final assembly



X-rays µ-computed tomography




3 x HF-HOM couplers fully assembled, metrology ongoing, remaining 9 x units under last assembly phases

Feedthroughs status

Robust design fully qualified for series production

Fixed flange (too high strains)


Rotatable flange (much less strains)



Vacuum brazing



Vacuum brazed




EB weld of RF clamp

6 x HOM feedthroughs fully assembled, metrology ongoing, remaining 9 x first set under last assembly phases
Production of 21 x second set already started

HOM couplers status

Recent developments for hook machining & drilling (200 mm in Nb!), 15+ electron-beam welding steps



Vacuum brazing St. Steel to Nb
Stainless Steel jacket welding



Nb machined Hooks (before and after BCP)





Nb Body with brazed 316LN flange




EB Weld Hook to Nb Collar

HOM couplers status




Hook weld of the highest quality

HOM couplers status




Final EB weld to close helium vessel




3D-scan of final assembly

HOM couplers status



EB weld of DN40 extremity



Welding tool for helium vessel assembly

HOM couplers




8 x HOM couplers fully assembled and ready for installation,
remaining 7 x first set under last assembly phases
Production of 21 x second set already started

RF lines status

We simplified the external tube from 3 parts to 1 part


We also improved the conductivity of the line without changing the thermal transmission by the application of a copper coating on the internal side of the external line and the external side of the internal line

The new 25 Ω 90 degrees elbow, connecting the cables to couplers are machined in copper, bronze, and Shapal, then surface treated with silver-plating, these are small parts with hard-to-machine internal shapes and fine tolerances




Cryomodule exit line status


In order to connect the “air-side” to the Feedthrough of the internal RF lines we need to change the impedance from 25Ω to 50Ω , same challenges, machined in copper, bronze, stainless steel, and Shapal and then surface treated with silver-plating , and hard-to-machine internal shapes and fine tolerances




Cryomodule Exit Line assembly



Cryomodule Exit Line assembly cross-section





Limited space (86.6mm)




Bottom side DQW (8 lines)

RF lines status




6 x DQW lines fully assembled and ready for installation,
remaining 6 x DQW lines under last assembly phases

Fundamental Power Coupler (FPC)




Vacuum brazing of FPC main vacuum bodies

Final EB weld of FPC coupler's antenna



Water cooled inner antennas

Metrology of DQW hooks



DQW FPC antenna



DQW & RFD air side




5 x DQW and 5 x RFD couplers ready for assembly and then RF conditioning
Remaining 9 x and 9 x couplers under last assembly phases

eric.montesinos@cern.ch, 12th HL-LHC Collaboration Meeting, Uppsala (Sweden), 19-22 September 2022

Metallic transport boxes

The transport box of the FPC (no wood) has been designed to reduce the vibration given to the FPC vacuum chamber by having some traction springs that absorbs the force from all directions



Test load

Quality & Documentation

Strong commitment from WP4 teams to fulfil HL-LHC quality standards

MTF, EDMS, Non-Conformities Reports... but also technical documentation

90+ assets to be followed-up, from materials traceability to all inspections and controls up to last steps

Challenging but of paramount importance! (especially in case of difficulties)

Equipment Folder: Manufacturing Workflow

Equipment Identifier: HCACFHC002-CR000006
Other Identifier: None
Description: DQW HOM Couplers (Variant #2)

Step	R/E	Description	Status	Result	INC
1	0	Metrology Control before welding (HOOK Nb parts 1 and 2)	Accepted	Ok	
1.2	0	Welding inspection W010 (HOOK Nb parts 1 and 2)	Accepted	Ok	
1.3	0	Metrology Control after welding (HOOK Nb parts 1 and 2)	Cancelled		
2	0	Metrology Control before welding (DN63 Nb parts 4 and 5)	Cancelled		
2.1	0	Welding inspection W020 (DN63 parts 4 and 5)	Accepted	Ok	
2.2	0	Welding inspection W030 (DN63 parts 4 and 5)	Accepted	Ok	
2.3	0	Metrology Control after welding (HOOK Nb parts 1 and 2)	Cancelled		
2.4	0	Leak tightness test (DN63- Nb part 4-part 5-S.S flange)	Accepted	Ok	
2.5	0	Ultrasonic Inspection (*)	Accepted	Ok	
3	0	Welding inspection W050 (DN63: Nb part 4-5-flange - HOOK: Nb part 1-2-3)	Accepted	Ok	
4	0	Metrology Control before welding (DN35 Nb parts 6 and SS flange)	Cancelled		
4.1	0	Welding inspection W110 (DN35 parts 6 and SS flange)	Accepted	Ok	
4.2	0	Metrology Control after welding (DN35 Nb parts 6 and SS flange)	Cancelled		
4.3	0	ULTRASONIC INSPECTION (*)	Accepted	Ok	
5	0	TTH Bellows Stiffener	Done	Ok	
6	0	Welding inspection W120 (Bellow-DN35 Flange)	Accepted	Ok	
7	0	Welding inspection W080 (BODY parts 1 and 2)	Accepted	Ok	
8	0	Welding inspection W090-W090 (BODY-DN63 flange)	Accepted	Ok	
9	0	Welding inspection W090	Accepted	Ok	
10	0	Welding inspection W100 (BODY parts 1&2 and 3)	Accepted	Ok	
11	0	Welding inspection W130 (DN63 part 5-DN35 part 6)	Accepted	Ok	
12	0	Leak tightness test W130 (DN63 part 5-DN35 part 6)	Cancelled		
13	0	Visual inspection W140 (Bellow-BODY part 4)	Accepted	Ok	
14	0	Final Metrology control (HOM)	Cancelled		
15	0	Final leak tightness test (HOM) (*)	Accepted	Ok	
15.1	0	Flash BCP	Accepted	Ok	
16	0	Manufacturing and inspection plan (record)	Accepted	Ok	
17	0	Welding Book (record) (*)	Accepted	Ok	

CERN Accelerating science

EDMS Home Favourites Inbox Caddie

Navigator: CERN-000181778 Public access
DQW Crab Cavities Cryomodule (LHC)

No active tags.

- Crab Cavities & RF (WP4)
 - Deliverables
 - Milestones
 - Activity Reports
 - Other
 - Internal doc (temp)
 - Minutes
 - Presentations
 - Administration
 - RF Parameters
 - Links for the collaborations WP4
 - LHC Crab Cavities Cryomodule
 - Engineering drafts & notes
 - DQW Crab Cavities Cryomodule (LHC)
 - RFD Crab Cavities Cryomodule (LHC)
 - External Supports
 - WP4 Interfaces
 - Transport
 - LHC-ACF_A-ES-0001 (v.1.0) Engineering S...
 - 2043016 (v.0.1) HL-LHC LHC CRAB CAVITE
 - 2113974 (v.1) HL-LHC LHC CRAB CRYOMO
 - 2156301 (v.1) HL-LHC LHC CRAB CRYOMC
 - 2210316 (v.1.0) Sizing of release office for

- Fabrication, Assembly and Verification drafts & notes
- DQW Crab Cavities Cryomodule (LHC)
- RFD Crab Cavities Cryomodule (LHC)
- External Supports
- Installation & Commissioning drafts & notes

Lessons learned

Many techniques intertwined

advanced coordination and follow-up for fabrication, but also for all related services, such as NDT, metrology, chemistry, ...

Fragile and high added-value components require specific processes for handling and storage, especially for series production


Additional constraints for logistics, packaging, transport... to be tackled as soon as possible



Conclusion: we are on track!

- ◆ Delivered CERN
- ◆ Delivered UK
- ◆ Delivered Canada

Some devices are even already ready



RF power stations (RFPS)

Given the international situation, we decided to go for IOT stations, our first baseline

- Shortage of solid state devices

- Obsolescence is too quick with transistors, especially LDMOS

- Thales, our IOT provider, agreed to guaranty 10 years of production

We still have to work out the linearity at low power, we plan 3 directional couplers spaced $\lambda/6$ to get rid of directivity with reflection, ...

We are working an option to have IOT stations provided by an In-Kind from Japan

All RF power lines, circulators and loads, and waveguides would also be covered by this In-Kind

More news to come soon...



They did not know it was impossible... so they did it
[Mark Twain]

Thanks to Rama and Ofelia (WP4 leaders), to RF management, to SY management and to HL-LHC management for supporting us all along despite the difficulties encountered

Special thank to Sebastien, (Said, now MME Group Leader), Marco (taking over after Said) and Simon for managing this project

Thanks to all SY-RF-AC team and to all MME colleagues involved

We are not at the state of the art level, we are defining the new state of the art in many domains!
(I am so proud working with such fantastic teams, thank you very much)