



RFD Testing & HOM Status

Naeem Huque – Jefferson Lab


12th HL-LHC Collaboration Meeting. – Sep. 19th–22th 2022



Outline

- Scope
- Interfaces
- Prototype Fabrication
- RFD Cavity Testing
- Prototype Validation
- Procurement Status
- Schedule
- QA/QC
- Summary

JLab Scope of Work




- Fabricate sets of RFD Cavity Ancillaries
 - Prototype: 3 sets (FY21/FY22)
Complete
 - Pre-Series: 3 sets (FY22/FY23)
 - Series: 8 sets (FY23/FY24)
- RF design is provided by AUP
- All activities are in full compliance with CERN Engineering Specification Document (EDMS 1389669 v2.6)
- Develop manufacturing drawings and strategy
- Develop brazing and welding processes and formal documents
- Share production information with the CERN MTF

JLab Scope of Work: Interfaces

- Interfaces are defined in LHCACFDC0001 - CERN EDMS 2420659
- Drawings for JLab scope have been approved by CERN


VHOM
DN40 CF



HHOM-FT
DN40 CF



HHOM
DN100 CF





RFD Cavity




Pick-Up
DN40 CF

Prototype Fabrication: HHOM

- The HHOM Damper is constructed primarily of Nb, with 316LN Stainless Steel flanges brazed on, and a 316LN helium jacket
- The full assembly also includes a feedthrough installed on the top flange





Prototype Fabrication: HHOM





Prototype Validation: HHOM RF Tests

- Warm RF measurements are used to validate the HHOM fabrication
- A test box designed in collaboration with ODU, SLAC, and CERN was used to take the measurements
- The S₂₁ curve must meet the following requirements:
 - S₂₁ in the 390 – 410 MHz range must be below < -61 dB
 - S₂₁ in the 0.1 – 2000 MHz must be within CERN and AUP mask




Prototype Validation: HHOM RF Tests

- The three HHOMs were tested using the test box before and after final BCP
 - BCP was not found to affect the results greatly
 - Several rotations of the HHOM-FT were tested to account for manufacturing deviations
- The HHOM-FT (originally oversized) was trimmed to improve results
 - Trimming was not required for HHOM-2, but it further improved the results



Prototype Validation: HHOM RF Tests

- HHOM-2 and HHOM-3 passed the acceptance tests as-built
- HHOM-1 (which had known dimensional deviation) did not pass, and is off the mask at ~600 MHz (green line)
 - HHOM may meet spec with a trimmed FT





Prototype Fabrication: Ceramic Feedthroughs

- FTs refer to the HHOM-FT, VHOM and Pick-Up
- Each assembly has a copper probe brazed into the center of a ceramic, which in turn is brazed into a 316LN flange
 - A copper ring is located between the ceramic and 316LN flange



Prototype Fabrication: Ceramic Feedthrough



Prototype Fabrication: Ceramic Feedthrough

- CERN uses a rotatable titanium flange on the ceramic feedthroughs (below right)
- JLab uses a copper interface ring between the ceramic and a 316LN non-rotatable flange (below left)
 - The JLab design will be qualified by the same process as CERN
 - The two designs have been developed in parallel with the possibility of a future down-select

JLab Design



CERN Design




Prototype Validation: Feedthrough Cold Tests

- Earlier CERN iterations of the design found cracks in the ceramic after cold shocks
- JLab cold shocks involved immersing parts in LN2
- The process was changed to line up with the CERN process
- The ceramic is cooled via conduction while installed in an evacuated chamber
- JLab feedthroughs passed leak check after 5 thermal shocks using this process



Cavity Vertical Testing

- The HOMs were installed on RFD-2 at FNAL for vertical testing
- The assembly passed warm leak checks, but leaked at 4K
 - The issue was found to be the VHOM and Field Antenna feedthroughs
- Bagged leak checks determined that the CF gasket seals were the cause of the leaks
- The ceramics on the feedthroughs were still intact and leak tight
- The ancillaries were returned to JLab to test the knife edge seals



Prototype Validation: Cold Sealing Tests

- Hardware and torquing scheme were developed to allow seals on the cavity
- HHOM/HHOM-FT assembly was sealed and leak checked in LN2 to prove the seal is not susceptible to cold leaks
- Tests were repeated on other ceramic feedthroughs; all were found to seal when cold
- The RFD 2 Cavity has been sent to JLab for testing in the VTA



Recent Achievements

- Three sets of prototype ancillaries have been fabricated. The yield was as follows:
 - 3 out of 3 HHOMs
 - 3 out of 3 HHOM-FTs
 - 2 out of 3 VHOMs
 - 1 out of 3 Field Antennas
- All Pre-Series drawings and work control documents have been approved by CERN and are ready for execution
- The Production Readiness Review (PRR) was held in May 2022
 - The project was given the go-ahead to begin Pre-Series fabrication
 - Fabrication of Pre-Series parts has started

Lessons Learned: Feedthrough EBW - 1


Issue: The EBW on the connectors to the probe damaged the copper/ceramic braze on some assemblies



Lessons Learned: Feedthrough EBW - 2

Solution:

- **VHOM and HHOM-FT:**
 - The weld is moved further away from the braze joint
 - An additional benefit is that ceramic shielding is no longer required
- **Pick-UP:**
 - The connector and the rod are now a single, machined part



Lessons Learned: HHOM EBW

Issue: EBW parameters developed on representative samples were not transferrable to production parts

- EBW tooling acted as heat sinks, and welds required additional passes leading to excessive shrinkage and other defects

Solution:

- EBW parameters will be recalculated using representative parts that can interface with tooling




Lessons Learned: HHOM EBW

Issue: EBW on Nb parts created large underbeads and excessive shrinkage/distortion due to additional passes

- The wall thickness used on the JLab design is at the limit of practical full-penetration EBW welds

Solution:

- The wall thickness will be reduced from ~3.5mm to 2.6mm, pending successful stress analysis
- New drawings will take shrinkage from representative samples into account




Lessons Learned: HHOM EBW

Issue: EBW distortion of upper flange weld (Nb Can Lid) lead to concentricity of the HHOM-FT port to be out of tolerance

- The nominal design has the probe of the HHOM-FT concentric to the hook
- Note: due to limited access, this measurement is difficult to accurately measure on the CMM and so is only taken as a reference

Solution:

- Reducing the wall thickness of the weld will reduce distortion. The EBW tooling for the weld will be revised and requalified prior to use
- SN-02 and SN-03 passed RF tests



Concentricity	
SN-01	0.3
SN-02	0.9
SN-03	0.5

Procurement Status

- All raw material for Pre-Series has been ordered and delivered
- Due to the long lead time, high-RRR Niobium and OFE Copper has also been purchased for Series units
 - Niobium is due at JLab in March 2023
 - Series OFE Copper has been received at JLab
- Part fabrication, both internal and external to JLab, is treated as a procurement
 - Pre-Series part fabrication has started
 - Where possible, prototype vendors are being used for Pre-Series contracts




Schedule

	2022							2023		
	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
Qualifications										
Part Fabrication										
Assembly										
Acceptance										


Manufacturing Inspection Plans (MIPs)

- A separate MIP is developed for each ancillary component
- The MIPs are based on the design, required standards and the CERN engineering specification
 - The MIP is the master document that lists all the fabrication and inspection steps
 - The MIP defines the structures of the individual travelers
- Each assembly is tracked with a traveler in the JLab Pansophy system
- The travelers collect relevant data during production e.g. test reports and dimensional inspection results
 - The travelers also collect sign-offs that particular operations have been carried out
- The information from the travelers are transferred manually to the CERN MTF



Upcoming Work

- Fabrication of parts has started in the JLab Machine Shop and external vendor
- Welding and brazing documents (WPQRs, BPQRs etc.) are in progress
 - Strategy documents outlining the welding/brazing tests have been approved by CERN
 - Assembly work will not begin until the relevant process documents are approved



Summary

- Prototype ancillaries were fabricated at JLab
 - Issues were encountered for the Field Antennas; they are understood and have been addressed in the Pre-Series design
- Drawings and process documents are complete and approved by CERN for Pre-Series fabrication
- Raw material procurement for Pre-Series is complete
- Production Readiness Review gave the go-ahead to move forward with Pre-Series
 - Production has started at JLab

Thanks to the RFD Ancillary Team

- **Fermilab** – Paolo Berrutti, Manuele Narduzzi, Colin Narug, Leonardo Ristori
- **ODU** – Suba De Silva, Jean Delayen
- **SLAC** – Zenghai Li
- **CERN** – Nuria Valverde Alonso, Adria Gallifa Terricabras, Eric Montesinos

Back-Up Slides



Safety

Safety processes leverage JLab's work planning and control system as well as ESH Manual for program guidance

Expectations Established:

- Line Management Responsibility for Safety
- R2A2
- PEMP Metrics
- Policies
- Procedures
- Key Performance Indicators
- Training

Performance Measured:

- Performance Evaluations
- Independent Assessments
- Management Self-Assessments
- Safety Observations



Director's Safety Council feedback informs Lab's ES&H programs, policy, procedures, performance metrics, and other expectations.

All committees and programmatic support groups routinely report new requirements, issues and resolutions to the Director's Safety Council.

Worker Feedback:

- Electronic Work Planning Tools
- Safety Observations
- Telephone Hot-Line
- Pre-Job Briefs
- Job Hazard Walk-Downs
- Post-Job Reviews
- Employee Concerns/Suggestions
- Safety Meeting Actions
- Employee Committee Actions
- Safety Warden Work Area Inspections

Safety
Quality
Schedule

