

Hi-Lumi RFD CM Project P455

Bob Laxdal

TRIUMF Hi-Lumi Technical Coordinator

Hi-Lumi Collaboration meeting

September 2022

Uppsala






Discovery, accelerated

RFD Cryomodule Project at TRIUMF - General Scope

TRIUMF will:


- receive 10 dressed RFD resonators produced and qualified in AUP
- re-qualify the cavities in a cold test at 4K and 2K
- assemble the ten cavities into five cryomodules
- qualify the cryomodules through cold testing at TRIUMF
- Prepare and package the cryomodules for shipping to CERN





Pre-series and series strategy

- As part of the quality assurance TRIUMF will build a pre-series module, TCM0
- AUP has agreed to ship one or two cavities to TRIUMF for assembly into TCM0 with delivery expected in spring 2023
- TRIUMF will fabricate parts and assemble TCM0 for cold test within 2023
- TRIUMF will follow up with the series production, TCM1-4, following receipt of the series cavities from AUP
- TCM5 will be a reworked TCM0
- Series production will span 2024-25






TRIUMF Project milestones

Progress within TRIUMF Project Gating system.

	Project Milestone	Proposed date	Hi-Lumi input
1	Gate 1	Dec 2019	Conceptual design review, preliminary scope def'n
1	Gate 2	Aug. 2020	Final scope def'n, detailed budget
1	Gate 3A TCM0	May 2021	TCM0 design review, released drawings and specifications
	Tech review	Dec 2022	Launch long lead procurements
	Gate 3B TCM1-4	Feb 2023	Final design review, released drawings and specifications





Cavity Re-qualification at TRIUMF

- CERN acceptance of AUP cavities will happen at TRIUMF
- Acceptance criteria are established in a document from AUP in consultation with TRIUMF
- We will receive qualified cavities under vacuum and with test coupler and vacuum diagnostic on board – a traveler form will be delivered with each cavity
- The acceptance document itemizes a series of warm and cold measurements to confirm that the cavity has not been degraded during transport and is acceptable to be installed in the CM.
- The tests will be done with TRIUMF and AUP staff.
- TRIUMF has diagnostic equipment and a multipurpose test cryostat with 2K capability
- Each test will take about a week with technical support from TRIUMF SRF and cryogenics group.





US HL-LHC Accelerator Upgrade Project

RFD DRESSED CAVITY ACCEPTANCE CRITERIA
PART B

Prepared by:


Paolo Berrutti, US HL-LHC AUP Deputy RFD Level 2 manager, FNAL

Approved by:

Leconardo Ristori, US HL-LHC AUP RFD Level 2 manager, FNAL Ruben Carcagno, US HL-LHC AUP Deputy Project Manager, FNAL Giorgio Apolinari, US HL-LHC AUP Project Manager, FNAL CERN HL-LHC

TRIUMF SRF Infrastructure

- TRIUMF hosts two SRF linacs (ISAC-II heavy ion lionc and the ARIEL electron linac) and SRF supporting infrastructure.
- Activities range from student R&D on test resonators to work for others (prototyping cavities and components) and to full cryomodule assemblies
- US cleaning tanks, HPWR area, cryomodule assembly area (clean room for hermetic string assembly and larger CM assembly space in adjacent hall), chemical etching lab (BCP), rf testing
- Cryogenics: LHe and LN2 on tap with 40W@2K capability















Preparations at TRIUMF

TRIUMF is preparing through

- Clean room upgrades
 - Additional particulate diagnostics
 - Upgraded garments
 - Dedicated pumping equipment
 - Reviewing pumping and venting criteria
- Enhancing capability for cavity testing at 2K
 - Doubling 2k pumping capacity to 40W at 2K
 - Completed a new 4k/2k cryo-insert for the multi-purpose test cryostat
- Initiating procurement for assembly fixtures and tooling









Cavity testing status

- 4k-2k unit complete and ready for testing – test plan completed
- Gives us capability of jacketed tests of RFD cavity at 2K
- Will test the system on a dummy load this fall
- First cavity scheduled (presently) to arrive from AUP in spring 2023
- New 2k pumps installed in test area – 40W at 2K




Cavity Design Changes for TRIUMF Testing




Manufacturing to be Completed at TRIUMF

After cold test, 5mm will be machined from tube stubs effectively returning the cavity to its original design state.

A removable plug will be used to ensure machining debris and coolant will not contaminate the helium space.









TCM0 fabrication

- Launching procurements for
 - Hermetic string assembly cart
 - OVC (Outer vacuum chamber)
 - Mu metal
 - Thermal shield
 - Top assembly frame
 - MLI
- Requesting CERN scope delivery dates
- CERN has agreed to bulk purchase the sector valves and the vacuum equipment for the collaboration
- Initiating design/fabrication of dummy cavity



TCM0 Tank Manufacture


- Tender specification written for the outer vacuum chamber (OVC) – in review
- Drawing package completed in review
- Issue 1
 - Interpreting European PED for North American vendors who are used to ASME
 - TRIUMF acts as contractor (to CERN) and vendor acts as sub-contractor to TRIUMF
- Issue 2
 - Low Co 316L stainless is hard to find In North America (and globally)
 - We have one quote from Industeel ArcelorMittal for 150 tons minimum order – they recommend 316LMo
 - Consider derating to 304 low Co (readily available for nuclear industry) or CERN considers a bulk order







TCM0 Manufacture

- Next up
 - Drawing package and specification for thermal shield and mu metal
 - Will launch procurement in Fall 2022









TCM0 manufacture - Dummy cavity

- AUP anticipates only one TCM0 cavity in Spring 2023
- TRIUMF is planning to build a Dummy cavity
 - Identical LHe volume and mass as the actual cavity
 - Identical beam and helium interfaces as the RFD cavity
 - Identical support interfaces
- Will be used for testing prior to cavity delivery and during assembly of TCM0






Cryomodule Qualification/Commissioning at TRIUMF



- Hardware checks
 - Check the operation of diagnostics at room temperature
 - Leak check and pressure test all volumes
 - Measure warm rf frequency, alignment
- Qualify at 77K
 - Cooldown to 77K
 - leak check, alignment check, frequency check
- Qualify at 4K
 - Cooldown cold mass to 4K
 - Check alignment
 - Check rf frequency
 - Check operation of tuner
 - Power each cavity independently to check gradient and Q
 - Check static load to 4K based on falling level



The testing will be done in the SRF test area.


A CM test is expect to take 4 weeks with 1 week of preparation, 2 weeks of testing and 1 week of warm-up and removal.

The amplifier will be supplied by CERN

TCM0 manufacture – CERN deliverables

- Spring 2023 Cavity string
 - FPC x1 (based on Leonardo's projection)
 - Beam screen
 - Extremity chamber type 1 with Rf insert
 - Extremity chamber type 2 with Rf insert
 - Cavity cold warm transition long with RF insert
 - Cavity cold warm transition short with RF insert
 - Beam screen cold warm transition long with RF insert
 - Beam screen cold warm transition short with RF insert
 - Inter cavities chamber with RF insert
 - Inter beam screen chamber with RF insert
 - Sector valves x 4 and vacuum equipment
- Summer 2023 Cryomodule assembly
 - RF Internal Lines (HOMs, pick-up, FPC outer tube)
 - FSI Cavity Alignment System
 - Cryogenic Instrumentation CERNOX
- Fall 2023 Cryomodule testing
 - RF system for cold test in Canada at TRIUMF







Collaboration

- TRIUMF Hi-Lumi team visited Daresbury from Sept 5-7
- Reviewed string assembly
- Presented a `Lessons Learned' session for the clean room assembly and worked through the complete assembly steps
- Many thanks to UK colleagues for a very productive visit






Collaboration – VECC (Kolkata)

- TRIUMF recently completed a heavy ion SRF cryomodule for VECC
- Now being prepared for shipping
- This will be the second CM shipped to India





Parts Delivery (AUP/CERN)

TCM0 dates

Latest schedule has one TCM0 cavity delivered spring 2023

Dates for delivery of equipment from CERN need to be nailed down

Hermetic string parts need to be at TRIUMF spring 2023 – FPC, beam screens and chambers

Top assembly parts Summer 2023 Fall 2023 – require 20kW amplifier for CM test





TCM0 - we are making plans to assemble TCM0 with only one real cavity and one dummy cavity

AUP Delivery Projection – Sep.2022											
Cavity Pair	Module	Early dates	Late dates								
Pre-series Cavity	TCM0	Spring 2023									
Series 1 and 2	TCM1	Mar.2024	Feb.2025								
Series 3 and 4	TCM2	Jun.2024	May.2025								
Series 5 and 6	TCM3	Jul.2024	Jun.2025								
Series 7 and 8	TCM4	Sep.2024	Aug.2025								
Series 9 and 10	TCM5	Oct.2024	Sep.2025								

		2018 2020 2021 2022				2022 2023						24		2025					20	2026										
				Q4			Q4	Q1	Q2 Q3	Q4	Q1			Q4	Q1			Q4	Q1 (Q4	Q1			Q4	Q1		Q3	C
1117																														Г
UK	RFD Cryomodule Proto																													T
		Design																												Ī
		Procure																												
		Cavity arrives								*																				T
		Build																												
		SM18																												Г
₹		SPS Beam Test																												
•		validated													7	*		*	*											T
Canada															1															Г
Janaaa	TRIUMF CM Proto								1																					Т
		Gate 3A							*						1															Т
		Cavity arrives													*															T
		Procure proto																												\mid
		Build proto																												
		cold test proto						1																						\vdash
																			-											t
	TRIUMF CM series	Gate 3B													*															T
																														\vdash
		procure Cav 1	receive						+		-	-						1	4				1							+
			pre-assemble																*				×							H
			cold mass																											H
			complete																											H
			complete cold test																											H
			ship																											H
			receive								+	-								4										+
			pre-assemble																		(<u> </u>			\star						H
																														H
			cold mass																											-
			complete																											-
			cold test																											H
			ship												-															_
			receive																		*	1		7						H
			pre-assemble																											H
			cold mass																											₩
			complete																											-
			cold test																											\vdash
			ship					<u> </u>																	_					+
			receive																											-
			pre-assemble																											1
			cold mass																											-
			complete																											1
			cold test																											-
			ship		<u> </u>																		↓							
			receive																			*			7					1
			pre-assemble																						· ·					
			cold mass																											
			complete																											
			cold test																											L
		CM5	ship												1								<u> </u>							\perp
	End of project																										7	T		

Summary

- 4k/2k unit completed for testing in Oct. 2022
- Upgrades to 2K pumping completed
- Launching procurements for TCM0 reviewing TRIUMF OVC drawing package and sourcing material –> mu-metal, thermal shield
 - TCM0 cavity spring 2023
 - Dummy cavity in design
- Assuming the following delivery dates for CERN deliverables
 - Hermetic String spring 2023
 - CM equipment summer 2023
 - CM testing equipment Fall 2023
- AUP production delivery dates incorporated into planning last CM delivered in early



