



Cold mass assembly at CERN

H. Prin



12th HL-LHC Collaboration Meeting, Uppsala
<https://indico.cern.ch/event/1161569/>

22/09/2022

Outline

- CERN Cold masses charge for HL-LHC WP3
- New requirements for the MQXF magnets:
 - Purpose
 - Review for the MQXFB proposal
 - Implementations
- Welding quality improvements
- LMQXFB01 Assembly (First Q2)
- Status as of today
- Cold masses geometry and mass roll angle
- Summary

CERN Cold masses charge for HL-LHC WP3

Construction:

- *LMQXFB (Q2) :* 2*+10
- *LMQXFBT (temp. cm to test MQXFB magnets):* 7*
assembly and disassembly
- *LMBRD (D2):* 1*+6
Two cylinders butt welded
- *LMCXF (CP):* 1*+5
- *LMQMT (Q10 with MS):* 4
- 36

Finishing and preparation for cold tests:

- *LMBXF (D1):* 1*+6
*prototype

**Developments on 11T are not considered
in these numbers**

New requirements for the MQXF magnets


- After the cold test of the first two prototypes, showing performance limitations, among the many steps taken to mitigate the risks of MQXFB, it has been decided to **reduce further the mechanical coupling between Al structure and SS shell**

Two main effects:

- Revision of the welding specification and the developed length of the SS shells
- Design of the fixed point to withstand requirements in transport and in operation

INTERFERENCE BETWEEN MAGNET AND STAINLESS STEEL SHELL


- When welding the stainless steel shell around the Al structure of the magnet, we should minimize the mechanical coupling between the SS shell and the Al segmented shells
- Requirement:
 - The magnet to stainless steel vessel average circumferential interference shall be lower than 0.25 mm ($\Delta C_{Average} \geq -0.25$ mm, where ΔC is defined as the difference of the inner circumference of the stainless steel vessel and the outer circumference of the aluminium cylinder of the loaded magnet). This corresponds to a coil pre-load increase in the pole of 4 MPa and SS vessel membrane stress of 20 MPa. In short spots, for possible local receipt, the circumferential interference can be up to 0.5 mm ($\Delta C_{Local} \geq -0.5$ mm), which corresponds to a coil pre-load increase in the pole of 8 MPa and SS vessel membrane stress of 40 MPa



- So the present target on the increase of stress in the coil at room temperature is 0^{+8} MPa
- Before the test of MQXFBP1 and MQXFBP2, the requirement was less stringent, imposing a target of 8±8 MPa

FIXED POINT

- Requirement due to transport (valid at room temperature): maximum acceleration of 0.5 g
 - Corresponds to a force of 55 kN
- Requirements due to operation at 1.9 K see EDMS 2675955
 - Two aspects:
 - The pressure wave that can be induced by the quench of D1 magnet
 - Pressure waves induced by operation




Pressure wave across LHC string1 [R. van Weelderden, et al.]

- This gives a requirement on the fixed point to be able to withstand 4 bar for the MQXFB magnet
 - Corresponds to a force of 96 kN


Mechanical coupling reduction

⇒ SS shell dev. length adjustment



≥ 1928.9mm ⇒ 1929mm

Ex: LMQXFBT04 cold mass
with MQXFBP3



Magnet to Cold Mass Interference

LMQXFBT04 (MQXFBP3)









LMQXFB01 (MQXFBP2+MCBXFBP1)

LMQXFBT05 (MQXFB02)

Shell dev length

Root gap



Weld contraction




$$Ldev_{Cold\ mass} = Ldev_{Shells1} + Ldev_{Shells2} + Root\ gap_A + Root\ gap_B - Shrinkage_A - Shrinkage_B$$



MQXFB fixed point necessity and design




Plug weld according to EN 1993-1-8 : 2005(E)



Middle yoke plate machined for MQXBP2 and 3

Middle yoke plate new design for the series



Fixed point implementation


MQXFBP3
machined inside
LMQXFBT04



Middle yoke plate
machined for
MQXBP2 and 3
(45mm)




MQXFBP2
machined inside
LMQXFB01



MQXFB02
Assembled in
LMQXFBT05



Middle yoke plate
enlarged design for the
series (91.4mm)



Welding quality improvements

Implemented



- Parameter refinements within the WPS range to improve weld profile and repeatability
- Tooling to eliminate the gap between the upper shell and the backing strip (0.5mm max)
- Pre-tack shims to maintain root gap consistency along the weld
- Modification of the program for the root pass to reduce the heat input and thus the weld contraction
- Trials conducted to validate tack up without filler material (to eliminate variables between technicians)
- Gaseous protection trailers serviced and gas flow optimized

Ongoing

- Measuring probe automation
- Protection boxes around the TIG welding torches for welders' safety, they will be replicated on the MIG torches
- Weldeye software to monitor continuously the welding parameters (Amperage, Voltage, heat input, estimated speed) implement on the MIG sources, TIG system integration to follow

Proposed

- System to mark the shells for torch and welding alignment



LMQXFB01 Assembly

The first Q2 cold mass (for the string)



1/2




Quad. and corr. Alignment on the assembly bench



Magnet yoke measurements with the laser tracker




Backing strip installation and welding to the fixed points and alignment blocks




Busbars installation and splicing to the quad. lead



Corrector leads shaping and insulation



Cold bore and heat exchanger tubes installation



Busbars shaping in the extremities



Shell installation and alignment



Shell tack welding to the backing strips

LMQXFB01 Assembly

The first Q2 cold mass (for the string)

2/2



Transfer to the rotation bench



Rotation upside down




Transfer to the welding press conveyor





Magnet yoke measurements with the laser tracker



Thermometers installation



Upper shell alignment, tack welding to the backing strips. Welding shrinkage blocs measurements installation



Longitudinal welding: 1st pass TIG + 2 MIG filling passes



Mag. measurement to orient the field to gravity
Welding of the supports



Shell extremity cutting and welding preparation
machining for the end covers



End covers alignment
and welding

NEXT ACTIVITIES:

- Interfaces alignment in the extremities and welding
- FSI positioning
- N-lines assembly
- IFS capillary install. & forming
- CLIQ leads connection
- Final elect. tests, mag. meas.
- Pressure/leak tests

End of Oct. 22

Status as of today


LMQXFBT



LMQXFBT01 (MQXFBP1)
07/2019 → 02/2020



LMQXFBT02 (MQXFBP2)
10/2020 → 12/2020



LMQXFBT03 (MQXFBP3)
02/2021 → 04/2021



LMQXFBT04 (MQXFBP3)
04/2022 → 06/2022



LMQXFBT05 (MQXFB02)
08/2022 → 10/2022

LMQXFB (Q2)



LMQXFB01
(MQXFBP2+MCBXFAP1)
06/2022 → 10/2022

LMBRD (D2)



LMBRD01
(MBRDP1+MCBRDP1b+MCBRDP2)
09/2021 → 05/2022


LMCXF (CP)




LMCXF01 (MCBXFAP1)
+MQXFS02+MCTXF2+MCTSXF1
+MCDXF01b+MCDXF02b+MCOXF03
+MCOXF04b+MCSXF01b+MCSXF02)

Cold masses geometry


LMQXFBT01 (MQXFBP1)




LMQXFBT05 (MQXFBO2 before welding the end covers)




LMQXFB01 (MQXFBP2 + MCBXFBP1 before welding the end covers)





LMQXFBT02 (MQXFBP2)





LMQXFBT03 (MQXFBP3)



LMQXFBT04 (MQXFBP3)




- 9.6%-10.0%
- 8.8%-9.6%
- 8.0%-8.8%
- 7.2%-8.0%
- 6.4%-7.2%
- 5.6%-6.4%
- 4.8%-5.6%
- 4.0%-4.8%
- 3.2%-4.0%
- 2.4%-3.2%
- 1.6%-2.4%
- 0.8%-1.6%
- 0.0%-0.8%




Machining defaults inside the cold bore tube are visible
 Cold bore tube straightness plays a role in the geometry
 But it is mainly dominated by the magnet shape which can change from one cold mass to another (MQXFBP2) or not (MQXFBP3)

Cold mass roll angle towards gravity

Courtesy of C. Petrone and P. Rogacki



- Roll angle at ambient temperature by means of calibrated rotating-coil scanner.
- Calibration in-situ by measuring the magnet from both directions. and calculating the intrinsic offset of the scanner



ϵ - probe offset (constant)
 α - true field orientation (side dependent)
 Φ_1, Φ_2 - measurement results.

Angle (w.r.t gravity)




Angle (w.r.t gravity)



Angle (w.r.t gravity)



Angle (w.r.t gravity)



— Full scan (Apr-21) — After alignment

- LMQXFBT01 (first Q2): Roll angle at ambient temperature by means of stretched wire magnetic measurements method
 $0.1 \pm 0.2 \text{ mrad}$ average


Summary

- Out of the 36 cold masses to be built 4 were completed, 2 will be finished by the end of October and the first CP is under construction.
- A great deal of knowledge was gained from the disassembled cold masses.
- The changes proposed during the review in March 2022 for the MQXFB magnets received very positive feedback from the review panel. They were successfully implemented on the last 3 cold masses. Applied changes to shell developed lengths alongside welding improvement have ensured no interference between the cold mass and the magnet assembly as requested.
- The first Q2 cold mass assembly is close to completion, procedures developed on the LMQXFBT cold masses are well defined and mastered. Activity durations are inline with the defined schedule.
- Cold bore tube alignment showed promising alignment measurements on cold masses with a single quadrupole magnet, to be confirmed once associated to the corrector.
- The first D2 prototype was completed on May 22, junction between the two cylinders will be enhanced for next cold masses.
- The first Corrector Package cold mass assembly will restart when the MCBXFA is delivered. HO corrector magnetic measurements showed good alignment results.
- No major showstopper on the components, tooling and assembly procedures identified. Issues with CBT insulation and HX installation are being treated.



Spare Slides






	Magnet construction	M	Mirror or single coil test	C	Test at CERN
	Vertical test	S	Slice (mechanical model)	B	Test at BNL
	Cold mass assembly	T	Contract signed	F	Test at FNAL
	Cryostatting	D	Delivery at CERN	S	Test at Saclay
	Horizontal test	V	Delivery to vacuum	L	Test at LASA
	Available for STRING	Z	Delivery to storage	K	Test at KEK
				F	Test at FREIA
				I	Test at IMP



Work on the D1 cold mass at CERN

Finishing and preparation for cold tests




V line adjustment
V line flanges alignment and welding
Triple interface flanges welding
N lines installation and welding
Preparation for cold tests




Tooling for the two D2 cylinders welding

Positioning and alignment of cylinders

Orbital welding



The first CP cold mass assembly




Fixed point tests at warm and 77K in the MME mechanical measurement lab

<https://edms.cern.ch/document/2711705/>
by O. Sacristan de Frutos




Assembly #1 demonstrated an important flexibility of the lateral plates. This excessive flexibility was judged not representative of the actual mechanical behavior of the system in service.


Assembly #2 was produced as a modification of assembly #1. Stiffeners were included in the design. The tests performed both at room temperature and 77K depict small relative displacements consistent with local adjustment of the different parts, but **no hints of permanent and significant deformation of the materials.**



Horizontal displacement RBMR colormap at 55 kN.



Vertical displacement RBMR in the second ramp of test-protocol 2



load-unload cycles from 1 to 96 kN (load rate of 55 kN/min)

Shell production quality improvements

- Weekly meeting via Zoom since November 2021
- Visit in AP-Tela in June the 30th
 - Aim of the visit: review of the preformed shells in stock, review the measuring devices and techniques, assess the dimensional effect of the local ground marks on the shell profile after shaping and agree a production schedule.
 - Visit report: <https://edms.cern.ch/document/2766233/>
 - Agenda of the visit:
 - Review of the preformed shells in stock,
 - Review of tooling,
 - Review of the measuring devices and techniques,
 - Assessment of the dimensional effect of the local ground marks on the shell profile after shaping,
 - Agree a production schedule,



Developed length measurement tool and calibration checks





Shell developed length measurements



Shell shape template and measurement tool



Manual re-“calibration”



Welding shrinkage measurements on LMQXFBT05 side A

Lower and Upper block position - Side A

