

CERN Computer Centre(s) Network evolution (Part I)



Agenda

Part I:

- Reminder about 2019 status
- Datacentre migration (during COVID19 lockdown 2020)
- Overview of current Datacentre Network
- Evolution of links between Main datacentre and other CERN sites
- Plans for 2023 and new Prévessin Data Centre (PDC)

Part II:

- New tools and/or features we started to deploy
- Main issues faced with new Datacentre Network setup






- HEPiX Autumn 2019 presentation:
 - Datacentre backbone replaced by new Juniper devices
 - Pending migration to new Juniper distribution routers with dual router setup based on VxLAN ESI
 - WIGNER decommissioning and CPU nodes move to LHCb containers
 - Start moving connection between DC and Experiment directly to the DC Backbone routers

https://indico.cern.ch/event/810635/contributions/3592876/









Migration had to be done during 2020 (end of support of old routers)

- Reorganisation due to COVID-19 lockdown:
 - Minimise number of people in the room
 - Schedule intervention (early morning) to lower impact for teleworkers
 - Re-schedule some interventions for critical system



- Total of 48 interventions done between February and December 2020
 - Fibre preparation done in advance by technicians
 - Once fibre ready, on-site intervention for migration (max two persons in the room)
- Afternoon
- Morning (working hours)
- Early morning (6:30-8:00am)










Protections evolutions



Supermoon above CERN DC April 8th 2020 6:08 am —







- LHCb containers (used by CERN IT)
 - 2 containers dedicated for CPU/Batch nodes (total of ~2.400 servers)
 - Link to 513 (main DC) evolved
 - Initial setup: 4x100Gbps (connected to two DC Backbone routers)
 - Jan 2021: 6x100Gbps (connected to three DC Backbone routers)
 - Apr 2022: 9x100Gbps or 12x100Gbps (connected to three DC Backbone routers)
 - Still some peaks due to the nature of traffic not considered as an issue.





- Central Data Recording (CDR) links (between DC and experiments DAQ)
 - All moved to DC Backbone routers and attached to two routers

Site	Former connection	Current Connection
ALICE	4x 40Gbps	2x 100Gbps
ALICE O2	-	24/32x 100Gbps (based on DWDM)
ATLAS	8x 10Gbps	2x 100Gbps
CMS	4x 40Gbps	4x 100Gbps
LHCb	2x 10Gbps	4x 100Gbps
NA61	-	1x 100Gbps (+1x 100Gbps standby)
Protodune NP02+NP04	2x 40Gbps (no redundancy between sites)	2x 40Gbps (redundancy between sites)




ALICE O2 container

- Host an Infiniband setup managed by ALICE team
- DWDM system to build a 2.4 Tbps connection to main datacentre
- Network design evolved:
 - Initial need = 1Tbps → we build 2x 1.2Tbps to provide full redundancy
 - Local 100G servers required → replace the small routers with a QFX10008 chassis
 - Current need: 200GBps = 1.6Tbps redundant → we will increase to 2x 1.6Tbps (add WDM optics)

More details on the dedicated presentation from HEPiX Autumn 2022: https://indico.cern.ch/event/1200682/contributions/5087580/







What's Next

- Prévessin Data Centre (PDC)
- Replace current Backbone routers:
 - Migrate to Juniper PTX10008
 - Support 400G (required for links to PDC)
- Enhance ZTP process: (see details in presentation Part II)
 - merge "campus" and "DC" ZTP process
 - ease "switch replacement"
 - integrate ZTP logs with our configuration tool
- Test "SDN" with Open Virtual Network (driven by IT-CD group)







Architecture view




February 2023








- 2 IT rooms in 2023 (Phase I)
 - Total 4 MW
 - Total of 108 racks for CPU/Batch nodes
 - Total of 48 racks for Business Continuity and other IT Services nodes
- 2 more IT rooms at Phase II (~2026)
- 2 more IT rooms at Phase III (~2029)




















Q&A



