

# ***ATLAS Progress Report***

Collaboration and management

Construction status of the detector systems

(Common Projects and installation:  
see Marzio Nessi's presentation)

Computing and physics preparation

Milestones and schedule

Brief account on other activities

Operation Model

Status of Completion Planning

Conclusions







## ***Collaboration composition***

At the last RRB in October 2005 the Expressions of Interests to join the ATLAS Collaboration of six new groups were announced

Since then the discussions and negotiations for their contributions have been constructive, and the admission procedures have been concluded, they were approved all unanimously by the Collaboration Board on 24<sup>th</sup> February 2006 as new members

This means in particular that in each case necessary technical service tasks and in most cases hardware contributions have been identified, besides involvements in physics

### **Germany, BMBF**

***Institute of Nuclear and Particle Physics, Technical University Dresden***  
(LAr – HV and calibration, computing)

***Institute of Physics II, Justus-Liebig-University, Giessen***  
(Forward and luminosity detectors – Roman Pots fibre tracking)





## U.S.A., DOE

*Physics Department, Oklahoma State University*

(Pixels – Alignment, b-tagging, opto-links for upgrade)

*Physics Department and Center for HEP, University of Oregon, Eugene*

(TDAQ – HLT, level-2, commissioning)

## Argentina, ANPCyT

The Agencia Nacional de Promocion Cientifica y Tecnologica (ANPCyT) is a new Funding Agency supporting the ATLAS Collaboration, and will join the ATLAS RRB

*National University of La Plata*

*University of Buenos Aires*

(Both: TDAQ – HLT, contributions to processor farm, controls and algorithms)

***The RRB is kindly requested to endorse the admission of these six new Institutions in the ATLAS Collaboration***



## Formal Expression of Interest



Following detailed and fruitful discussions, the admission procedure has been initiated for four new groups from the following Institutions, which have submitted formal Expressions of Interest (Eol) letters to the CB of 24<sup>th</sup> February 2006

***DESY (Hamburg and Zeuthen), Germany***  
(HLT, Grid computing, shower simulations)

***Humboldt University Berlin, Institute of Physics, Berlin, Germany***  
(HLT, commissioning, computing, working very closely with DESY)

***New York University, Department of Physics, New York, U.S.A.***  
(HLT algorithms for level-2 and EF, commissioning, power systems for upgrades)

***SLAC, Stanford, U.S.A.***  
(Pixels – hard and software, HLT, simulations)

### Contacts

Several contacts have not been encouraged at this stage to proceed to Eols, these will need further consolidations and negotiations in order to assess the mutual benefits

***No action is requested at this stage from the RRB concerning these Eols and contacts***



# **ATLAS Collaboration**


**(Status April 2006, 158 Institutions, 35 Countries)**



Albany, Alberta, NIKHEF Amsterdam, Ankara, LAPP Annecy, Argonne NL, Arizona, UT Arlington, Athens, NTU Athens, Baku, IFAE Barcelona, Belgrade, Bergen, Berkeley LBL and UC, Bern, Birmingham, Bologna, Bonn, Boston, Brandeis, Bratislava/SAS Kosice, Brookhaven NL, Buenos Aires, Bucharest, Cambridge, Carleton, Casablanca/Rabat, CERN, Chinese Cluster, Chicago, Clermont-Ferrand, Columbia, NBI Copenhagen, Cosenza, INP Cracow, FPNT Cracow, Dortmund, TU Dresden, JINR Dubna, Duke, Frascati, Freiburg, Geneva, Genoa, Giessen, Glasgow, LPSC Grenoble, Technion Haifa, Hampton, Harvard, Heidelberg, Hiroshima, Hiroshima IT, Indiana, Innsbruck, Iowa SU, Irvine UC, Istanbul Bogazici, KEK, Kobe, Kyoto, Kyoto UE, Lancaster, UN La Plata, Lecce, Lisbon LIP, Liverpool, Ljubljana, QMW London, RHBNC London, UC London, Lund, UA Madrid, Mainz, Manchester, Mannheim, CPPM Marseille, Massachusetts, MIT, Melbourne, Michigan, Michigan SU, Milano, Minsk NAS, Minsk NCPHEP, Montreal, McGill Montreal, FIAN Moscow, ITEP Moscow, MEPhI Moscow, MSU Moscow, Munich LMU, MPI Munich, Nagasaki IAS, Naples, Naruto UE, New Mexico, Nijmegen, BINP Novosibirsk, Ohio SU, Okayama, Oklahoma, Oklahoma SU, Oregon, LAL Orsay, Osaka, Oslo, Oxford, Paris VI and VII, Pavia, Pennsylvania, Pisa, Pittsburgh, CAS Prague, CU Prague, TU Prague, IHEP Protvino, Ritsumeikan, UFRJ Rio de Janeiro, Rochester, Rome I, Rome II, Rome III, Rutherford Appleton Laboratory, DAPNIA Saclay, Santa Cruz UC, Sheffield, Shinshu, Siegen, Simon Fraser Burnaby, SM Dallas, NPI Petersburg, Stockholm, KTH Stockholm, Stony Brook, Sydney, AS Taipei, Tbilisi, Tel Aviv, Thessaloniki, Tokyo ICEPP, Tokyo MU, Toronto, TRIUMF, Tsukuba, Tufts, Udine, Uppsala, Urbana UI, Valencia, UBC Vancouver, Victoria, Washington, Weizmann Rehovot, Wisconsin, Wuppertal, Yale, Yerevan

<b>Total Scientific Authors</b>	<b>1650</b>
<b>Scientific Authors holding a PhD or equivalent</b>	<b>1320</b>








# Construction progress of the detector systems

(The Common Projects and installation will be covered by M Nessi)

02/12/06 16:09/97



ATLAS superimposed to  
the 5 floors of building 40



**Diameter**

**25 m**

**Barrel toroid length**

**26 m**

**End-cap end-wall chamber span**

**46 m**

**Overall weight**

**7000 Tons**



## Inner Detector (ID)





The Inner Detector (ID) is organized into four sub-systems:

Pixels (0.8  $10^8$  channels)

Silicon Tracker (SCT)  
(6  $10^6$  channels)

Transition Radiation  
Tracker (TRT)  
(4  $10^5$  channels)

Common ID items





# Pixels




As reported in detail at the last RRB, the Pixel project was affected by a technical problem that required highest priority recovery action:

## Corrosion leaks in the barrel cooling tubes

A repair and replacement strategy was developed which includes production of new staves for the B-layer, repair of bare staves with new cooling lines, and insertion of new cooling tubes in staves already equipped with glued modules

These actions progress encouragingly well along a tight schedule for installation readiness Feb 2007


The installation schedule has been adapted as to accommodate the late availability  
(Note that the Pixel sub-system can be installed independently from the rest of the Inner Detector)



Two bi-staves assembled (final) in the L1 half-shell; L1 and L2 assembly proceed in parallel



## FLEX module production



**The rate for assembled and fully qualified modules meets the needs for a 3-hit system in time (1744 modules needed)**

**Assembly and integration, as well as preparation of the installation tools, proceed according to schedule**

**Shipment of the first complete end-cap is expected for mid-May, followed by cosmic ray tests in SR1**



**Three completed Pixel disks, each with 2.2 M channels**





## Silicon Tracker (SCT)

All four barrel cylinders are complete and at CERN



The pictures show different stages of the integration of the four barrel SCT cylinders

The cylinders have been tested before: 99.7% of all channels fully functional




## End-cap SCT



All disks for the end-caps are finished as well

The first end-cap arrived end of February 2006 at CERN, the second one just last week

A completed end-cap SCT disk



Support cylinder to receive SCT end-cap disks



*(Pictures taken by a famous photographer, P. Ginter, as art-work...)*



## Transition Radiation Tracker (TRT)




The module construction for the TRT is complete


The barrel integration has been finished since about a year, a repair action is still ongoing to replace leaking manifold on cooling lines on the end-faces

The first end-cap side (A and B wheels) has been stacked, the second side will be ready in May 2006, they are now being equipped with services

The first of the two  
end-cap TRTs  
(A and B type wheels)  
fully assembled








**End of February 2006 the barrel SCT was inserted into the barrel TRT, and this component will be ready for the final installation in ATLAS in June 2006 after further commissioning at the surface with cosmics**

**Integrations of the two end-caps (SCT and TRT) are expected for June and August 2006**



## *LAr and Tile Calorimeters*





## Barrel LAr and Tile Calorimeters



Since the last RRB the barrel calorimeters have been moved to their final position at the ATLAS detector centre, and the work has concentrated on the FE electronics and services installations

The final cool-down of the LAr cryostat has started just before Easter, the first *in-situ* operation is planned for end of May 2006

Calorimeter barrel after its move into the center of the detector (4<sup>th</sup> November 2005)





## End-Cap LAr and Tile Calorimeters



The end-cap calorimeters on side C were assembled in the cavern by end of January 2006, and then moved partially into the ATLAS detector centre, in order to free the space under shaft C for muon end-cap installation



The installation of the second end-cap is in full swing



Completed end-cap calorimeter side C, just before, and after, the partial insertion into the detector



## Calorimeter electronics



The installation of the LAr Front End (FE) electronics on the detector, as well as of the Back End (BE) read-out electronics in the control room, is proceeding to plans

A particular concern are still the low and high voltage LAr power supplies, where a large effort is made with the vendors to improve the reliability

(The situation is improving for the LV, but not yet for the HV, for which alternative suppliers are investigated)

For the Tile Calorimeter, a control problem for the low voltage supplies has been understood, and a corrective action is being implemented

25th April 2006


RRB ATLAS Progress Report, CERN







## ***Muon Spectrometer Instrumentation***



The Muon Spectrometer is instrumented with precision chambers and fast trigger chambers

A crucial component to reach the required accuracy is the sophisticated alignment measurement and monitoring system

### ***Precision chambers:***

- MDTs in the barrel and end-caps
- CSCs at large rapidity for the innermost end-cap stations


### ***Trigger chambers:***

- RPCs in the barrel
- TGCs in the end-caps

***At the end of February 2006 the huge and long effort of series chamber production in many sites was completed for all chamber types***



## Barrel MDTs



A major effort is spent in the preparation and testing of the barrel muon stations (MDTs and RPCs for the middle and outer stations) before their installation in-situ

The electronics and alignment system fabrications for all MDTs are on schedule



Installation of barrel muon station









***Just before Christmas:***

***First cosmic muons  
registered in the stations  
installed in the bottom  
sector of the spectrometer***







## *End-cap muon chamber sector preparations*

72 TGC and 32 MDT 'Big-Wheel'  
sectors have to be assembled



**'Big Wheel' end-cap MDT sector**


This work is in full swing in the Hall 180  
where previously the Barrel Toroid and  
the LAr integration and tests were done



**'Big Wheel' end-cap TGC sector**




Mid-April all sectors for the first (of total six) TGC Wheel have been assembled, and 12 out of the 32 MDT sectors are completed



A corrective action, utilizing more manpower, has been implemented to achieve on-time assembly, and complete installation in the cavern of side C by the end of 2006 and of side A by June 2007




# Trigger, DAQ and Detector Control







# ATLAS Trigger / DAQ Data Flow






## Level-1



The level-1 system (calorimeter, muon and central trigger logics) is in the production and installation phases for both the hardware and software

The muon trigger sub-system faces a very tight schedule for the on-chamber components as reported previously, but is now proceeding satisfactorily








Cabling of calorimeter trigger

## Examples of level-1 component installation in the USA15 underground cavern

### CTP and MUCTPI crates





## End-cap Muon Trigger System at TGC Big-Wheel Assembly Site



**19" Mini-rack on M1 wheel**  
HSC Crate  
LV / HV / LV-distributors  
patch-panel for optical fibres

**TGC**  
18 Triplet TGCs per 1/12

**Service  
Patch-Panel**


**ASD**

**PS-Boards**

**HSC Crate**  
Special VME Crate  
CCI – HSC interface  
H-pT Boards  
SSW Boards  
DCS card

**Triplet PS-Pack**  
10 PS-Boards in 5 Al boxes  
Service Patch-Panel Board

25th April





## HLT/DAQ/DCS



The High Level Trigger (HLT), Data Acquisition (DAQ) and Detector Control System (DCS) activities have continued to proceed according to plans

Large scale system tests, involving up to 800 nodes, have further demonstrated the required system performance and scalability


Scalability is particularly important for staging needs during the initial running of ATLAS

A major emphasis was put on all aspects of the HLT and DAQ software developments

### Example of performance optimization


Components of the DCS are in fabrication or already finished (ELMB), and are already widely used, and the s/w components are available

The DCS is one of the first systems already in operation at Pit-1






# High Level Trigger Software







## Trigger/DAQ farm at the surface at Point-1



About 100 racks on two floors in building SDX1 for the Level-2, Event Filter and Event Builder processors

## HLT/DAQ pre-series system in SDX1



EB, EF, file server and monitoring



Level-2 sub-farm, network switches



Almost 1/3 of the final Read Out System (ROS) has been installed and commissioned in the underground control room USA15



The infrastructure at Point-1 is now fully active (including central file server and a number of local service machines with standard DAQ software, system administration, and networking)




ROS racks for the LAr

The pre-series of the final system at Point-1 (10% of final dataflow) mentioned at the last RRB is now in operation at Point-1



# ATLAS Computing Timeline



25th April 2006



*The computing and software suite has progressed on a very broad front, with a particular emphasis to make it as accessible as possible to the user community*



**Examples:**

- GRID production tools
- Software infrastructure
- Detector Description and graphics
- Framework and Event Data Model
- Simulation
- Tracking (ID and Muons) and calorimeters (LAr and Tiles)
- Database and data management
- Reconstruction and Physics Analysis tools
- Distributed analysis

*Computing System Commissioning along sub-system tests with well-defined goals, preconditions, clients and quantifiable acceptance tests*


**Examples:**

- Full Software Chain
- From generators to physics analysis
- Tier-0 Scaling
- Calibration & Alignment
- Trigger Chain & Monitoring
- Distributed Data Management
- Distributed Production (Simulation & Re-processing)
- (Distributed) Physics Analysis
- General 'rehearsal' of TDAQ/Offline data flow and analysis

*ATLAS computing is fully embedded in, and committed to, the LCG framework*



# **ATLAS Production from January – April 2006** **(number of jobs per day)**







## ATLAS Production (January - April 2006)




**Input from 350 k jobs**

**138 sites in 29 countries**





## ***LHCC Milestones as followed-up at the EB***



### **Construction issues and risks ('Top-Watch List')**

***A list of these issues is monitored monthly by the TMB and EB, and it is publicly visible on the Web, including a description of the corrective actions undertaken:***

<http://atlas.web.cern.ch/Atlas/TCOORD/TMB/>







# Luminosity and Forward Detectors



Roman Pot (RP) detectors and LUCID (Cherenkov light luminosity monitor)

- New collaborators for RP
  - Tracker: Lisbon, Giessen, CU Prague
  - Electronics: Orsay and Lund
- New collaborators for LUCID
  - Electronics: Bologna
- Prototypes built both for RP tracker and LUCID
- Beam test of both prototypes at DESY Oct-Nov 2005, and scheduled for CERN in 2006

Both are part of the LHCC Lol, which was encouraged to be worked out towards a TDR


Infrastructure is being prepared for installation

## Zero degree calorimeter

- Welcome collaboration with LHCf
- Interest to complement it with radiation-hard devices for centrality tagging in heavy ion runs (discussions ongoing with new US collaborators)

## Longer term plans

- R&D initiative from ATLAS/CMS physicists for future detectors further away from the IP (FP420) is progressing



10 planes prototype fibre tracker for the RP





## ***ATLAS organization to steer R&D for upgrades***

ATLAS has put in place a structure to steer its planning for future upgrades, in particular for R&D activities needed for possible luminosity upgrades of the LHC (SLHC')

**The main goals are to**

**Develop a realistic and coherent upgrade plan addressing the physics potential**

**Retain detector experts in ATLAS with challenging developments besides detector commissioning and running**

**Cover less attractive (but essential) aspects right from the beginning**

**The organization has two major coordination bodies**

### **Upgrade Steering Group**

**( Existing since June 2004, and now evolving with representatives from systems, R&D projects, and relevant Technical Coordination areas)**

**The present Coordinator (S Tapprogge, Mainz) will end his term of office in May 2006, and N Hessey (NIKHEF) will take over**

### **Project Office**

**(New body, fully embedded within the Technical Coordination)**

**D Lissauer (BNL) has been appointed as PO Leader**





### Areas to be addressed by project office

- overall mechanical design, drawings and layout control
- reviews
- planning of services
- electronics coordination
- installation scenarios, scheduling
- radiation, shielding, activation
- interface to machine

**Engineers/technicians in project office expected to be part-time active in ATLAS operations**

**Define work packages to be taken up by groups outside of CERN (under project office coordination)**

### ATLAS SLHC R&D projects

There is a reviewing and approval procedure in place, and first proposals have been submitted and others are in the pipe-line


There is good communication to CMS upgrade studies to benefit from common approaches

***However, there is no ambiguity, ATLAS' priority is to complete, commission and exploit the TDR detector !***



# ***The Collaboration has endorsed the broad guidelines for an 'Operation Model' for the data-taking phase which is being implemented***

(Details can be found at <http://uimon.cern.ch/twiki/bin/view/Main/OperationModel> )





## ***Steps towards the gradual implementation of the Operation Model (OM)***



**Setting up of the five activity areas:**

<b>Detector operation</b>	<b>Will evolve from the present commissioning organization which is functional and growing</b>
<b>Trigger</b>	<b>Will evolve from the present TDAQ system and physics-related trigger activities, and the TDAQ management changes underway anticipate the reorganization</b>
<b>Computing</b>	<b>Basically existing, OM adaptations being implemented</b>
<b>Data Preparation</b>	<b>Is being set up now, will regroup many present activities</b>
<b>Physics</b>	<b>Basically existing, OM adaptations being implemented</b>

**An important step is the introduction of explicit combined Trigger and Physics Weeks driving this central activity for preparing the data taking era**

**Both the cosmic ray running, gradually starting at Point-1, and the forthcoming large-scale 'Calibration Data Challenge' simulations are seen as important shake-down actions for the OM implementation**

**The Collaboration has also initiated a major effort to define the fair sharing of all operation tasks between all the Institutions, and to review the M&O sharing for the running phase**

**This will include a definition of obligations for new Institutions joining ATLAS in this new phase**





## Cost to Completion, and initial staged detector configuration

### As a reminder from previous RRB meetings:

The Cost to Completion (CtC) is defined as the sum of Commissioning and Integration (C&I) pre-operation costs plus the Construction Completion (CC) cost in addition to the deliverables

The following framework was accepted at the October 2002 RRB (ATLAS Completion Plan, CERN-RRB-2002-114rev.):

CtC	68.2 MCHF	(sum of CC = 47.3 MCHF and C&I = 20.9 MCHF)
-----	-----------	---

Commitments from Funding Agencies for fresh resources (category 1)	46.5 MCHF
--	-----------

Further prospects, but without commitments at this stage (category 2)	13.6 MCHF
---	-----------

The missing resources, 21.7 MCHF, have to be covered by redirecting resources from staging and deferrals

The funding situation will be reviewed regularly at each RRB, and is expected to evolve as soon as further resources commitments will become available

The physics impact of the staging and deferrals was discussed in detail with the LHCC previously

It has to be clearly understood that the full potential of the ATLAS detector will need to be restored for the high luminosity running, which is expected to start only very few years after turn-on of the LHC, and to last for at least a decade





***ATLAS has pursued, since the October 2002 RRB, the initial detector construction within the accepted framework of the ATLAS Completion Plan, CERN-2002-114rev.***

**Many constructive interactions continue to take place with Funding Agencies, and the national communities continue actions to secure the funding required to complete the detector**

**Gradually the overall funding situation has slowly improved, even though ATLAS is still short to meet its initial detector requirements, and therefore will be forced to start up with a significantly staged initial configuration**

**Since the last RRB report (CERN-RRB-2005-088) France IN2P3, INFN Italy, Poland, Russia and Switzerland have made highly appreciated commitments to secure further CtC resources**

**The present status of the Completion Funding planning is given in the updated table (CERN-RRB-2006-027)**

***The Collaboration is very grateful to all the Funding Agencies that have already agreed to the category 1 completion funding and found new resources, and ATLAS hopes very much that the others will be able to support the CtC as well in the future***



# Updated Cost to Completion Funding Planning (all in kCHF, CERN-RRB-2006-027)



Funding Agency	Cost to Completion proposed sharing			Member fee 2004-6 (included in Constr. Comp.)	New funding (category 1) including member fee	New funding requests as prospects (category 2) without commitment from FA
	Total	Constr. Comp.	C&I			Total
Armenia	66	48	18	38	45	
Australia	357	242	115	75	140	238
Austria	67	52	15	38	67	
Azerbaijan	43	38	5	38	38	
Belarus	85	75	10	75	75	
Brazil	64	47	17	38	41	
Canada	2090	1528	562	263	2090	0
China NSFC+MSTC	141	99	42	38	141	
Czech Republic	316	196	120	113	316	
Denmark	422	290	132	38	58	375
France IN2P3	5890	4176	1714	225	5890	0
France CEA *)	1940	1379	561	38	1334	
Georgia	42	37	5	38	38	
Germany BMBF	4531	3250	1281	338	4531	0
Germany MPI	1093	761	332	38	1093	
Greece	261	173	88	113	113	148
Israel	739	497	242	113	739	
Italy	6638	4650	1988	450	6288	
Japan	4362	3029	1333	563	4362	
Morocco	57	47	10	38	41	
Netherlands	1934	1368	566	75	1934	
Norway	581	391	190	75	581	
Poland	136	94	42	75	102	34
Portugal	446	265	181	38	339	107
Romania	140	85	55	38	140	
Russia	2991	1995	996	263	1759	
JINR	1066	660	406	38	521	
Serbia					300	
Slovak Republic	72	53	19	38	82	
Slovenia	223	152	71	38	223	
Spain	1706	1109	597	113	1706	
Sweden	1691	1121	570	150	1691	
Switzerland	2372	1701	671	75	2372	0
Taipei	445	318	127	38	445	
Turkey	85	75	10	75	75	
United Kingdom	4387	3063	1324	450	3133	1254
US DOE + NSF	12245	8438	3807	1238	6200	
CERN	8452	5770	2682	38	13700	
<b>Total</b>	<b>68176</b>	<b>47272</b>	<b>20904</b>	<b>5563</b>	<b>62743</b>	<b>2156</b>

\*) The commitment shown does not include a 1 MCHF additional engineering contribution provided on the initial BT contract (see MoU Annex 8.A)





**The ATLAS Collaboration has proceeded with its project since 2002 within the initially defined CtC envelope**

**With the construction now approaching completion, and with extended experience now at hand for the installation and commissioning efforts needed to meet the schedule, the ATLAS management has started to re-assess the resources needed to have the initial detector ready for turn-on in summer 2007**

**Some corrections to the initial CtC estimates may be required in the areas of the magnet system, the LAr cryogenics, and the infrastructure and installation activities (additional manpower to meet the schedule)**

**At this stage it is premature to state any figure, and to conclude whether these additional costs can be managed within the full 2002 CtC envelope or not**

**The plan is to make a statement, and its possible consequences, at the October RRB**

**There is also a serious issue of cash flow, mainly due to late contributions to the baseline MoU Common Fund construction funding, which will be addressed in the budget discussion later on by Markus Nordberg**

**For the successful implementation of the Completion Plan it is furthermore very important that the funds for deferred items will be made available early on, documented to the RRB based on ATLAS agreements specifying in a transparent way the corresponding accounting**



# Conclusions



**The ATLAS project is proceeding within the framework of the accepted Completion Plan**

**Component construction is (nearly) complete for the sub-systems, and emphasis has shifted further to pre-assembly, integration, installation and commissioning**

**The remaining technical concerns are regularly reported to, and reviewed with, the LHCC referees**

**M Nessi will report on the evident progress for the large Common Project systems, and on the general installation status and activities in the cavern**

**Very major software and computing activities proceed according to plans**

**The detector commissioning has started, and the global planning for the early physics exploitation is well underway with the implementation of an Operation Model**

***ATLAS remains on track for LHC physics in 2007***

***To really make it, a great effort is still required from all partners in terms of financial and manpower resources to complete the project***