



Subcooling HEX Contract Kick Off Meeting

Specification review / feedback on the production of the 1st HEX batch

V. Gahier


CERN, 06/10/2023

Outline

- CERN requirements
- Documentation and planning delivery
- Feedback related to the first order

Function of the sub-cooling heat exchangers

- Helium sub-cooling heat exchangers are used to minimize the helium vapour fraction produced in the final expansion of the 1.9 K loop :



- For a given heat load at the magnet level at 1.9 K, the circulating helium flow is decreased thanks to the sub-cooling heat exchanger and increasing the global efficiency of the system.

HL-LHC P1/P5 Cryogenic architecture


QSRG : Compressor station providing gaseous helium **20 B**

QSRG : 4.5K refrigerator providing supercritical helium at **3 bara** and **4.6 K**

QPLG : Vertical transfer line (~100 m height)

QURCG : Cold compressor box providing cooling capacity at **1.8 K**

Users at tunnel level




QXL : Distribution line distributing C,E and returning B,D,F

- 70 m for the common branch
- 270 m for the long branch
- 60 m for the short branch

RM/JM : Return module and junction module at extremities for transient handling and back-up

Reminder : What needs to be cooled at 1.9 K



Req't for HL-LHC	Total Quantity
HL-HXI (25 g/s)	20
HXD (7 g/s)	12


Objectives of the Requirement/Project

Quality

- Counter flow helium heat exchanger operating in superfluid helium conditions integrated in an insulated vacuum.
- Shall be compact due to integration constraints.
- Pressure drop on the VLP circuit at 1 mbar is crucial in order to operate the magnet heat exchanger at a temperature lower than 1.9 K.
- Material Special Req: the cobalt content for the Stainless Steel shall be as low as reasonably possible and in any case below 0.3% of mass.

Cost and Time

- Shall be available in due time for integration in the service modules of the Cryogenic distribution line (QXL).



7 g/s capacity heat exchanger

	circuit A (SC stream)	circuit B (VLP stream)
Type of fluid	Helium	Helium
Inlet temperature	4.6-5.3 K	Vapour saturated (1.8-1.9 K)
Outlet temperature	<2.2 K	3.2-3.9 K
Nominal flow	7 g/s	7 g/s
Reduced flow	1.3-7 g/s	1.3-7 g/s
Nominal pressure	2.3 – 4.2 bar a	0.0164- 0.023 bar a
Design pressure	20 bar a	4 bar a
Max Pressure drop	20 kPa	100 Pa

25 g/s capacity heat exchanger

	circuit A (SC stream)	circuit B (VLP stream)
Type of fluid	Helium	Helium
Inlet temperature	4.6-5.3 K	Vapour saturated (1.8-1.9 K)
Outlet temperature	<2.2 K	3.2-3.9 K
Nominal flow	25 g/s	25 g/s
Reduced flow	1.8-25 g/s	1.8-25 g/s
Nominal pressure	2.3 – 4.2 bar a	0.0164- 0.023 bar a
Design pressure	20 bar a	4 bar a
Max Pressure drop	20 kPa	100 Pa

Documentation / Delivery planning

- Required Documentation :
 - Timing plan for design, manufacturing testing;
 - Detailed design file;
 - Manufacturing and Inspection Plan;
 - Testing plan;
 - Templates used for reporting the results of the tests;
 - Material certificates and tests report at reception

■ Delivery planning for the tendering contract

	2024												
	Jan	Feb	March	April	May	June	July	August	Sep	Oct			
Batch 1 delivery and acceptance at CERN	■	■	■										
Batch 2 delivery and acceptance at CERN				■	■								
Batch 3 delivery and acceptance at CERN						■	■						
Batch 4 delivery and acceptance at CERN									■	■	■		


First batch order - CERN feedback

- ✓ First batch ordered in Dec 2022
 - ✓ 3 HXD;
 - ✓ 5 HL-HXI.
- ✓ Documentation received:
 - ✓ Detailed drawing and 3D model;
 - ✓ Welding book;
 - ✓ Thermal and mechanical CN;
 - ✓ Reception reports and material certificate.
- ✓ All the pieces received as per the defined planning.
- ✓ CERN visit during the production for intermediate inspection.



First batch order - CERN feedback Inspection report HXD

- Improved quality compared to the HXI batch received for the SQXL.
- HXD production lesson learnt:
 - Fiber present on the VLP circular weld
 - Lack of penetration on the SC inlet and outlet pipe not acceptable according to ISO 5817 level C.
- CERN shared recommendation on welding procedure of the SC inlet and outlet pipe.
- DATE took into consideration feedback and trained to improve quality.
- Problem solved for HL-HXI !
- Repairs in progress in CERN central workshop.



CERN
CH1211 Geneva 23
Switzerland

FORM NO. 2902194	REV. 1.0	VALIDITY Approved
----------------------------	--------------------	-----------------------------

REFERENCE:
LHC D.A.T.E Exchangers (V. GAHIER TE/CRG)

CERN Engineering Department
Date of inspection: 02.06.2023



MATERIALS METROLOGY

Visual Testing Report
LHC D.A.T.E Exchangers
HXD 23001 / 23002 / 23003

EXAMINATION PERFORMED BY: A. Porret EN/MME/MM EN ISO 9712 level: 2 Card n° 802-003799	DOCUMENT PREPARED BY: A. Porret EN/MME/MM EN ISO 9712 level: 2 Card n° 802-003799	DOCUMENT APPROVED BY: G. Arnau Izquierdo EN/MME/MM EN ISO 9712 level: 2 Card n° 802-020101
--	--	--

First batch order - CERN feedback Inspection report HXI

- High level of welding quality.
- Particularity of the HL-HXI : VLP diffusers of 5 mm thick
 - On 2 HXIs, Linear Misalignment (up to 3 mm) on the longitudinal weld.
 - Maximum limit allowed according to ISO 5817 level C is 0.75 mm.
- Two end crater pipe defaults found → Repair will be performed at CERN



CERN
CH1211 Geneva Z3
Switzerland

REF ID: 2920178 REV: 3.0 VALIDITY: Approved

REFERENCE: LHC D.A.T.E Exchangers (V. GAHIER TE/CRG)

CERN Engineering Department Dates of inspection: 21 and 25.07.2023






Visual Testing Report
LHC D.A.T.E Exchangers
HXI 23001 / 23002 / 23003 / 23004 / 23005

EXAMINATION PERFORMED BY: A. Porret EN/MME/MM EN ISO 9712 level: 2 Card n° B02-003799	DOCUMENT PREPARED BY: A. Porret EN/MME/MM EN ISO 9712 level: 2 Card n° B02-003799	DOCUMENT APPROVED BY: G. Arnaiz Izquierdo EN/MME/MM EN ISO 9712 level: 2 Card n° B02-003101
--	--	---

Conclusion

- Collaboration with DATE since LHC construction.
- First batch order allowed :
 - Matching CERN / DATE expectations in term of quality.
 - Establishing efficient communication between the teams.
 - Sharing the lesson learnt to improve the quality and processes for the series batch.
- CERN inspection visit to be planned before batch expedition.

Production steps of one HXD of the single order





Thank you for your attention

