









# Moving a data center keeping availability at the top

D.Lattanzio\*, A.Pascolini, A.Chierici, D.Michelotto, D.Cesini, G.Sergi











#### **Outline**




- Introduction
- What we moved
- How we moved it
- Lesson learned



















#### Introduction

 The focus of this presentation is on computing (farming) and cloud infrastructures

 We will describe how we were able to move all the resources without interrupting the service provided to users









## CNAF - Centro Nazionale Analisi Fotogrammi



National Centre of INFN (Institute for Nuclear Physics) for the information and communication technologies

- Supporting researchers in using available computing resources
- Hosting the italian Tier-1 data center for the WLCG collaboration
- Representing a key computing facility for many experiments, not only for LHC and the physics field











## CNAF - Centro Nazionale Analisi Fotogrammi 🕜



National Centre of INFN (Institute for Nuclear Physics) for the information and communication technologies

- Supporting researchers in using available computing resources
- Hosting the italian Tier-1 data center for the WLCG collaboration
- Representing a key computing facility for many experiments, not only for LHC and the physics field













# The new INFN Data Center at Bologna Tecnopolo








#### INFN-T1 new data center



• INFN-T1 has a new building, part of the «Bologna Technopole»











Switch on of the first WN rack in production at Technopole 19/03/24
























#### Layout of the new location














#### What we moved









## Computing situation before the transfer



- Resources provided by our DC: 662k HS06
  - 112k HS06 are provided by old systems to be decommissioned (5 racks)
  - 139k HS06 are provided by rather new hardware (3 racks)
  - 411k HS06 are provided by nodes hosted at CINECA (7 racks)
  - 60k HS06, 35 GPU, 10 FPGA are provided by hypervisors nodes (3 racks)

- We host our services infrastructure in 3 racks
  - Virtualization cluster based on ovirt
  - Virtualization cluster based on vmware
  - Some stand-alone nodes







#### Computing situation before the transfer



- Resources provided by our DC: 662k HS06
  - 112k HS06 are provided by old systems to be decommissioned (5 racks)
  - 139k HS06 are provided by rather new hardware (3 racks)
  - 411k HS06 are provided by nodes hosted at CINECA (7 racks)
  - 60k HS06, 35 GPU, 10 FPGA are provided by hypervisors nedes (3 racks)


- We host our services infrastructure in 3 racks
  - Virtualization cluster based on ovirt
  - Virtualization cluster based on vmware
  - Some stand-alone nodes

What we moved









#### How we moved it









# Moving company



- We selected the moving company with a public tender
- We agreed to organize the move on a specific number of days
  - we could not switch off and move everything at once like people do with furniture













# Redundancy in first place



- It may sound obvious, but to avoid downtime it's fundamental to implement redundant services
  - HTCondor
  - Spread VMs across different virtualization systems
  - Rely on highly available hardware
  - Openstack, controller node and network node
- This situation was already in place to keep site availability at the top on a daily basis and proved to be effective also during this «challenge»









#### Moving virtualization systems



- Our infrastructures rely on an iscsi storage and several hosts
- Mandatory to have an extra storage
- How to implement the move
  - Move one of the redundant switches to the new computing hall
  - Install and make available the additional iscsi storage on the new computing hall
  - Live migration of disk image of each VM to the new storage
  - Move half of the hosts to the new computing hall
  - Live migrate all the VMs on the hosts in the new location
  - Move the rest of the hosts and switch to the new computing hall










# Moving virtualization systems: initial situation








#### New computing hall














## Moving virtualization systems: step 1














# Moving virtualization systems: step 2














## Moving virtualization systems: step 3





Virtual machines









## Moving computing resources



- As described in a previous slide, we just moved recent computing resources
  - Old resources will be decommissioned at the end of 2024
  - Resources hosted at CINECA DC will continue to run flawlessly
- Moving computing resources is straightforward, since the operation requires downtime
  - We moved one rack at a time, to reduce impact on HS06 provided by the center
- Moving the resources gave us the opportunity to solve the «spaghetti cabling» problem
  - Racks at new hall are wider
  - We labelled all the cables
  - We populated correctly our inventory system (based on OpenDCIM)











#### **HPC cluster RACK**



#### **Before**



#### After











## Moving cloud resources



- Computing
  - VMs on cloud were moved in the same way as virtualization systems
  - Hypervisors with GPU and FPGA were moved shutting down the VMs using the directly attached hardware (30 of 700 VMs)















- Computing
  - VMs on cloud were moved in the same way as virtualization systems
  - Hypervisors with GPU and FPGA were moved shutting down the VMs using the directly attached hardware (30 of 700 VMs)

STEP 1



STEP 2













#### Moving cloud resources



- Computing
  - VMs on cloud were moved in the same way as virtualization systems
  - Hypervisors with GPU and FPGA were moved shutting down the VMs using the directly attached hardware (30 of 700 VMs)













## Moving cloud resources



- Storage: Ceph cluster of 12 nodes with redundant network configuration
  - 1 out of 2 switches was moved to the new datacenter
  - 4 new nodes were installed on the new datacenter and joined to the cluster
  - 1 node at time was drained, moved to new datacenter and rejoined to the cluster (8 times)
  - the second switch was moved to the new datacenter
  - the redundant network connections of all 12 nodes were reestablished










#### Lesson learned



- Moving a computing infrastructure is challenging
- We planned the activity with great attention and this prevented errors
- Network is the base, common layer that needs to be set-up in first place
  - Strong collaboration with network group is crucial
- To avoid downtime it's necessary to implement redundant services
  - but this is the base of a Tier-1 center like ours
- Selecting a moving company is not trivial



# Thanks for the attention



Supercomputing shaping the future