# The new Prévessin Data Centre (PDC) at CERN

2024 CERN openlab Technical Workshop

L. Atzori, W. Salter, O. Barring & E. Bonfillou – March 26th, 2024



## Agenda

Project goal and timelines

Organization and roles

Architecture overview

IT rooms

Cooling and heat recovery

Monitoring dashboard of one IT room

Conclusion



## Project goal and timelines

PDC needed to provide computing needs of HL-LHC, which are expected to be ten times higher than today

PDC hosts servers for physics data processing and "business continuity / disaster recovery" infrastructure

MDC (Meyrin Data Centre) will continue to run in parallel, with a particular focus on data storage







## Organization and roles


The approach has been for a turn-key DC solution:

- → Based on *functional* specifications
- → Including *10-years* operation and maintenance

The project follows the *FIDIC Gold Book standard* for project design, build and operation

CERN specific exceptions to the above:

- → *EN-EL* is responsible for the provision and maintenance of the *HV systems*
- → *EN-AA* is responsible for the operation and maintenance of the *safety systems* (smoke detection and evacuation, video surveillance and access control)





## Architecture overview

#### Total power of 12 MW:

- $\rightarrow$  4 MW per floor
- $\rightarrow$  1<sup>st</sup> phase (now) has 2<sup>nd</sup> floor only
- → 2<sup>nd</sup> phase (HL-LHC) will add 1<sup>st</sup> floor
- → 3<sup>rd</sup> phase will add ground floor

#### Total of 6 IT rooms:

- $\rightarrow$  2 per floor
- $\rightarrow$  2 MW per room

#### 90 racks per IT room:

- $\rightarrow$  78 server racks
- → 12 network racks



Ground print of **2,250 m**<sup>2</sup>:

 $\rightarrow$  70m \* 37m \* 19m

Total surface of **6,400 m**<sup>2</sup>:

 $\rightarrow$  **2,100 m**<sup>2</sup> for IT rooms





## IT rooms (1)


#### Each room contains:

- → 1 network pod (center)
- $\rightarrow$  4 server pods

## Pods are powered by *two separate feeds*:

- → 1 without UPS (25kW/rack)
- → 1 with *partial* UPS coverage (20%, 12kW/rack)

Non-UPS racks are for batch workers
UPS racks are for BCDR and services



UPS covers for micro-cuts ( <~ 15 seconds)

After that, covers only for clean automated shutdown of connected capacity

→ UPS is not designed to cover for extended outages! ←



## IT rooms (2)



#### Rear view of a rack:

- → Hot air *inside* pod
- $\rightarrow$  1 PDU per feed
- → IPMI (green)
- → Data (white)





Front of servers facing outside pod





## Cooling and heat recovery (1)

For 1st phase: 4 \* 2 MW Jaeggi dry coolers on the roof


- → **N+1** redundancy
- → 1 for technical areas (non-IT rooms)

#### For each new phase:

- → 2 \* 2 M W additional dry coolers to be installed
- → All piping work already done

#### Starting from **20°C** outside temperature:

→ Dry coolers in adiabatic mode with water recycling to improve WUE



ightarrow PDC designed for a PUE target of 1.1 (max 1.15 contractually)  $\leftarrow$ 



## Cooling and heat recovery (2)

One 2MW dry-cooler on a truck









Two 2MW dry-coolers on the roof



# Cooling and heat recovery (3)


Each IT room is equipped with large fan-walls:

- → 5 \* 500kW fan-walls made by Schneider
- $\rightarrow$  fan-walls operate in **N+1** redundancy mode
  - → largest fan-walls in Europe

Air circulates in a closed loop

Inlet temperature:

- → **25°C** on average
- → can go up to **32°C** in hot periods



Air-flow in the IT rooms (lateral view)



# Cooling and heat recovery (4)

One half-fan module being moved









Fan walls being installed



## Cooling and heat recovery (5)

Hot water from IT rooms arrive in the heat recovery room

For 1<sup>st</sup> phase, **3M W** will be transferred to the heating plant via **2** \* **1.5 M W** water/water heat exchangers

For 2<sup>nd</sup> phase, **4M W** in total will be transferred to the heating plant via one additional water/water heat exchanger of **1M W** 

This recuperated energy will heat the buildings on the CERN Prévessin site





# Monitoring dashboard of one IT room





### Conclusion

PDC to provide computing capacity for HL-LHC:

- $\rightarrow$  1<sup>st</sup> phase is **4 MW**, 2<sup>nd</sup> phase is **8 MW** and 3<sup>rd</sup> phase is **12 MW**
- → Turn-key solution with a *10-years* operations and maintenance included

Project carried out **on-time** with a particular focus on **energy efficiency** (1.1 < **PUE** < 1.15) 4MW of energy recuperated to heat CERN buildings on the Prévessin site

PDC powered by two separate power feeds

- → One without UPS
- → One with 20% on UPS coverage

→ Technical building, unfortunately no visits are possible ←

