


# Forward Physics Facility Integration

## 7th FPF Meeting


*The presentation is the result of the  
joint work of many experts from CERN  
and collaborative institutes*



February 29th, 2024



*The 3D integration office for the accelerators is responsible for collecting, centralizing, and checking the 3D models provided by CERN design offices such as equipment owners, electrical, civil engineering, metallic structure, transport, handling, cooling, and ventilation services. This office manages 3D space and avoid any interferences before and during the installation phase.*


- Overview
  - Location
  - General layout
  - FPF experiments
- Integration Methodology
- Summary
- Next steps




- To build a new facility to test new physics
- Proposed location:
  - ~617 m from ATLAS IP1 on the French side of CERN land,
  - 90 m depth,
  - **Min 10 m away from the LHC tunnel (critical from RP and civil engineering point of view)**

## Integration model







- Surface building
- Shaft - vertical
- Cavern - // to the LoS (Nominal Beam Axis - NBA)




# General layout (12.2023)

- A 64.6 m long experimental cavern
- An 87.2 m deep access shaft with a 9.1 m internal diameter
- Floor is parallel to Line of Sight, NBA, 1.25% fall
- A cavern with a diameter of 10.5 m, a height 7.7 m
- Safety corridor used as an emergency escape route
- The shaft/cavern design is based on CERN experience with recent underground projects (as the new HL-LHC underground works at point-1/5)




# General layout (02.2024)




- A 64.6 m long experimental cavern + 10 m extension
- An 87.2 m deep access shaft with a 9.1 m internal diameter
- Floor is parallel to Line of Sight, NBA, 1.25% fall
- A cavern with a diameter of 12.5 m, a height 7.7 m
- Safety corridor used as an emergency escape route
- The shaft/cavern design is based on CERN experience with recent underground projects (as the new HL-LHC underground works at point-1/5)




*Proposal by J.P. Corso*




- A 10 m extension allows an additional space for the services (cryogenics, electrical)
- The services do not clash with the transport path
- The services are kept separately from the rest of the cavern
- A radius increase enlarges the transport path and give room for the services inside the cavern (cable trays, pipes etc.)
- A radius increase enlarges the crane movement rate
- *Need to understand effect for cavern placement (keeping minimum distance from LHC tunnel, and effect of LOS in cavern)*







CV building




EXISTING NETWORKS

- Electricity
- Potable Water
- Warm Water
- Rain Water
- Waste Water
- Special Water
- Optical Fiber
- Telephone
- Gas
- Compressed air


LEGEND

- Buildings
- Technical Galleries
- Tunnel
- Fenced


Both service buildings have a 1.2 m deep false floor to allow the services to be distributed into the shaft



- ✓ Transport volume
- ✓ Stairs
- ✓ Pressurized lift and stairs in the concrete module
- ✓ The remaining volume for the services




Plan view - Shaft





5 proposed FPF experiments, diverse detectors for a broad physics program


- FASER2
- FASERv2
- Advanced SND
- FLArE
- FORMOSA





- Experiments centered on the line of sight (except AdvSND), 1.5 m from the cavern floor.
- Trench under the LAr detector to catch any escaped cold gas.



Detectors in progress









## FLArE (Forward Liquid Argon based neutrino detector)

- Neutrinos
- Time projection detector (TPC)



### Challenges

- ✓ To find a compact solution to bring Ar in the cavern
- ✓ For alignment with NBA, cryostat need to be raised from the trench floor
- ✓ Safety:
  - Position of the cryostat and cryogenics away from the main egress and escape route
  - Trench needed under cryostat to catch any argon leaks




### Information required

- The latest detector model
- Services (EL, HE, CV etc)
- Weight of Assy
- The heaviest component to transport
- Assembly sequence
- Auxiliary components

## FORMOSA

Plastic scintillator array for BSM search

The milliQan demonstrator is installed at LHC Point 5 PX56 for Run 3




### Information required

- The latest detector model
- Services (EL, HE, CV etc)
- Weight of Assy
- The heaviest component to transport
- Assembly sequence
- Auxiliary components





## FASER2 (ForwArd SEaRrch experiment)

- To detect high energy neutrinos
- FASER is already installed in TI12



### Initial space reservation



### Challenges


- to find a suitable magnet (off shelf)
- to transport the magnet into the cavern

### Information required



- The latest detector model
- Services (EL, HE, CV etc)
- Weight of Assy
- The heaviest component to transport
- Assembly sequence
- Auxiliary components

## AdvSND (Advanced Scattering Neutrino Detector)

- Consists of two detectors: FAR & NEAR
- Extend the physics case of the SND@LHC
- Electronic neutrino detector



*Initial space reservation*




### Information required

- The latest detector model
- Services (EL, HE, CV etc)
- Weight of Assy
- The heaviest component to transport
- Assembly sequence
- Auxiliary components


## FASERv2 (ForwArd SEaRrch experiment)

- To be placed on-axis at the front of FASER2
- Directly detect collider neutrinos
- Emulsion-based neutrino detector
- FASERv is installed for Run 3




## Transport (EN-HE)

- Volume
- Crane & Rails





## EN-CV

- Smoke extraction
- Ar extraction
- Pressurisation
- Pulsion
- Extraction




## Cryogenics

- Turbo-Brayton cooling unit
- Ar storage tank
- Piping for transporting cryogenic liquid from surface into cavern (N2 and Ar)
  - GAr out 30 cm diameter
  - GAr in 10 cm (vacuum jacket included)
  - LN2 20 cm (vacuum jacket included)
  - LAr 20 cm (vacuum jacket included)
- Dewars on surface: 50m<sup>3</sup> LAr, 10m<sup>3</sup> N2




## EN-EL

- Cable trays
- Cable racks





## CE (SCE-SAM)

- Buildings
- Metallic structures



*Design and cost optimization is in progress*



PM 15

## CAVERN

- Safety corridor used as an emergency escape route
- Main risks and concerns related to FLArE:
  - Trench needed under cryostat to catch any argon leaks
  - Oxygen deficiency is the main risk associated to the LAr TPC
  - GAr and GN2 exhausts released to the surface
  - Position of the cryostat and cryogenics away from the main egress and escape route
  - More than 10 min to fill with warm argon gas at a flow equivalent to the LAr purification
- ODH alarms in cavern with trigger to ventilation system
- Ventilation (push and extraction)
  - Air extraction in the proximity of the cryostat/cryogenics
  - Constant air circulation with alarms if ventilation not working
- Possibly personal ODH required to access the cavern (or the trench) as well


# Integration methodology reminder




Applied integration methodology:

1. New local referential
2. Skeleton
3. Model division & PDM
4. Naming
5. Simplification


- New Local Referential 1184:
  - 'Y' is nominal beam line
  - Tunnel floor is parallel to 'Y'
  - 'X' towards to the center ring of the LHC
  - Shaft is vertical
  - **617300 mm** is distance to IP1 from existing referential 1101 along the LoS.







Skeleton is a file with relevant positions for the main components for the integration:

- A new local referential is created 1184 (in CATIA but not yet officialized), it is our '0';
- Points represent Start and End of a components with respect to our '0';
- Points on the nominal beam axis;
- Planes are perpendicular to the NBA.







## Surface building

- ST1578397\_01 (ST1578397\_01.1) FPF - SURFACE BUILDINGS - 1183 - VERSION 02
- ST1578397\_01

## Shaft


- ST1556851\_01 (ST1556851\_01.1) FPF - SHAFT - 1183 - VERSION 02
- ST1556856\_01 (ST1556856\_01.1) FPF - SHAFT - 1183 - Concrete - VERSION 02
- ST1556858\_01 (ST1556858\_01.1) FPF-SHAFT-1183-Concrete-Lift modules-VERSION 02
- ST1556860\_01 (ST1556860\_01.1) FPF - SHAFT - 1183 - Steel stairs - VERSION 02
- ST1443041\_01 (ST1443041\_01.1) FPF - SHAFT - 1183 - Transport Volume

## In PDM

### Cavern

- ST1781269\_01 (ST1781269\_01.1) FPF - CAVERN - 1184
- ST1781390\_01 (ST1781390\_01.2) FPF - CE - 1184
- ST1781384\_01 (ST1781384\_01.2) FPF - CV - 1184
- ST1781386\_01 (ST1781386\_01.2) FPF - HE - 1184
- ST1781385\_01 (ST1781385\_01.2) FPF - EL - 1184
- ST1781388\_01 (ST1781388\_01.2) FPF - Safety - 1184
- ST1780984\_01 (ST1780984\_01.2) FPF - EXPERIMENTS - 1184
- ST1556849\_01 (ST1556849\_01.1) FPF - CAVERN - 1183 - VERSION 02



## Naming



GUCC Working group in progress to define the methods and a common procedure to follow.

Report is in progress

*Very simple about simplification*



- Integration work is covered in the present talk
  - Fitting experiment CAD models into 3D model of cavern.
  - **The feedback from collaborators is required:**
    - The latest detectors models
    - Services (EL, HE, CV etc)
    - Estimated weight of each detector and its heaviest component to transport
    - Assembly sequence of each detector (important for the transport study)
    - Auxiliary components for each detector
- Several discussions are in progress
  - Discussion with CE experts cost updates for enlarging cavern
    - Need to understand effect for cavern placement (keeping minimum distance from LHC tunnel, and effect of LOS in cavern)
  - Discussion with CERN cryo expert (J. Bremer), best options for FLArE cryo
- Respecting the Integration methodology prevents/avoids some mistakes and increase the quality of the communication and of the 3D models



- Continue optimization of the cavern dimensions and design
  - Challenge: To keep the cavern as small and as compact as possible for the space and the cost optimization reasons
- Integration of the infrastructures/services – *need your feedback*
- Integration of the latest and missing 3D models of the detectors, including auxiliary services (cryo coolers etc..) – *need your feedback*
- Transport study for installation of the largest/most-complicated components into the cavern (FLArE cryostat pieces, FASER2 magnet pieces) – mid May 24 – *need your feedback*

---

# Thank you!

- FASER Collaboration, Abreu, H., Mansour, E. A., Antel, C., Ariga, A., Ariga, T., Bernlochner, F., Boeckh, T., Boyd, J., Brenner, L., Cadoux, F., Casper, D. W., Cavanagh, C., Chen, X., Coccaro, A., Crespo-Lopez, O., Debieux, S., D'Onofrio, M., Dougherty, L., ... Zhang, G. (2022). *The FASER Detector*. <http://arxiv.org/abs/2207.11427>
- Anchordoqui, L. A., Ariga, A., Ariga, T., Barr, A. J., Batell, B., Bian, J., Boyd, J., Citron, M., de Lellis, G., de Roeck, A., Crescenzo, A. di, Diwan, M. v, Feng, J. L., Hill, C. S., Kling, F., Linden, S., Mcfayden, J., Otono, H., Reno, M. H., ... Wu, W. (n.d.). *FORWARD PHYSICS FACILITY*.
- Andreini, M., Arduini, G., Balazs, K., Boyd, J., Bozzi, R., Cerutti, F., Corsanego, F., Corso, J., Elie, L., Infantino, A., Navascues Cornago, A., Osborne, J., Peon, G., & Sabaté Gilarte, M. (2023). *Update on the FPF Facility technical studies*.
- Abreu, H., Antel, C., Ariga, A., Ariga, T., Boyd, J., Cadoux, F., Casper, D. W., Chen, X., Coccaro, A., Dozen, C., Denton, P. B., Favre, Y., Feng, J. L., Ferrere, D., Galon, I., Gibson, S., Gonzalez-Sevilla, S., Hsu, S. C., Hu, Z., ... Zhang, G. (2020). Detecting and studying high-energy collider neutrinos with FASER at the LHC: FASER Collaboration. *European Physical Journal C*, 80(1). <https://doi.org/10.1140/epjc/s10052-020-7631-5>
- Collaboration, T. S. (2022). *SND@LHC: The Scattering and Neutrino Detector at the LHC*. <http://arxiv.org/abs/2210.02784>
- Ball, A., Brooke, J., Campagnari, C., de Roeck, A., Francis, B., Gastal, M., Golf, F., Goldstein, J., Haas, A., Hill, C. S., Izaguirre, E., Kaplan, B., Magill, G., Marsh, B., Miller, D., Prins, T., Shakeshaft, H., Stuart, D., Swiatlowski, M., & Yavin, I. (2016). *A Letter of Intent to Install a milli-charged Particle Detector at LHC P5*. <http://arxiv.org/abs/1607.04669>
- Presentations of CERN experts

- DETECTORS & skeleton
  - <https://cernbox.cern.ch/s/byQMkFSNBPt9Bnm>
- Access to the full model via the new PLM platform
  - CERN Light account is required
  - [https://plm.cern.ch/prod/?StartItem=ST\\_Document:11796331AD5D4FB2CEFEC36143D6E026](https://plm.cern.ch/prod/?StartItem=ST_Document:11796331AD5D4FB2CEFEC36143D6E026)
- Regular Technical meetings: [Technical Meetings · Indico \(cern.ch\)](#)