# Design cooling PP1 and cooling pipe integration in SR1

Emiliano Dané

LNF - 20240201

## ITk PP1 PIPING A-side



# Update on piping in PP1

- Flex Lines
  - New design of the Flex Lines, overall regarding the connection to the Outer PP1 wall
- Temp 4w
  - No more Temperature sensors in contact with the fluid, but only on the surface
- Foot prints
  - Aluminum plates are positioned to the BH in order to fix structure for handling the Electrical breakers
- Bulkheads bolts inside the envelope
- Electrical Breakers
  - Big problem in obtainng the quotation
- Prototytpe
  - Also for the prototype, the company is getting a lot of time to deliver the bent pipes

## Detector's manifolding preparation for the SR1 Assembly

![](_page_4_Picture_0.jpeg)

## IS MANIFOLD (side A)

![](_page_5_Figure_1.jpeg)

![](_page_5_Figure_2.jpeg)

## PP1 Manifold Assembly Procedure

![](_page_6_Figure_1.jpeg)

![](_page_6_Picture_2.jpeg)

![](_page_6_Picture_3.jpeg)

![](_page_6_Picture_4.jpeg)

Not clear to me if will be assembled in SR1 or in USA

![](_page_7_Picture_0.jpeg)

![](_page_7_Picture_2.jpeg)

The use of sleeves is foreseen in order to have 3 shots in case of problems during the assembly in the PIT

# EC Piping Assembly in Production Sites

## EC PP1 MANIFOLD

![](_page_9_Figure_1.jpeg)

![](_page_9_Picture_2.jpeg)

The plan is to weld the Inlets and Exhausts manifold just after mating each layer in order to perform the test by CO2 cooling plant and also because would be impossible to weld it after having comlpeted the detector.

In the 3D model I used the Swagelok Orbital Welding. Not yet defined the Welding Machine will be used in Frascati.

![](_page_10_Picture_2.jpeg)

![](_page_10_Figure_3.jpeg)

![](_page_11_Figure_0.jpeg)

![](_page_11_Figure_1.jpeg)

For the Polysude is better having the welding plane @20mm while for the Swagelok due to the "wings" should be better a little bit higher

What about welding back solution: pocket welding is a possibility?

# Outer PP1 piping Barrel Status

## **OB MANIFOLD**

![](_page_13_Figure_1.jpeg)

Warm Nose in place and welded

In order to get the minimum number of weldings in SR1, the target is build all the pipes in the workshop, including some parts of the warm nose line.

Red circles are the warm nose joints connecting the two halves (A1 and A2 OB parts). We are thinking to put the whole manifoldings.

All capillaries will be closed by caps (removable without cutting)

![](_page_14_Figure_4.jpeg)

# PP1 Assembly in SR1

#### Step 0: Aluminum plates in order to support EB holders

![](_page_16_Picture_1.jpeg)

#### Step 1: OB piping and manifolds insertion

![](_page_17_Picture_1.jpeg)

#### Step 2: Insertion of the DP boxes and DP capillaries welding

![](_page_18_Picture_1.jpeg)

![](_page_19_Picture_0.jpeg)

Step 3: OE and OB detectors insertion. Services on the trolley.

![](_page_19_Figure_2.jpeg)

All these pipes arrive closed in order to perform the pressure test

#### Step 4: PP1 Outer Wall shifting of 150mm in order to weld the OB U-pipes

![](_page_20_Picture_1.jpeg)

Step 4: OB U pipe Welding and Pressure Testing by using temporary pressure lines, with sacrificial VCR

![](_page_21_Picture_1.jpeg)

#### Step 5: OB U pipe Welding and Testing

![](_page_22_Picture_1.jpeg)

The back solution is foreseen done by using the sleeves

#### Step 5: OB Welding of the capillaries

![](_page_23_Picture_1.jpeg)

![](_page_23_Figure_2.jpeg)

Capillary weldings:

- 79 in total per side
- 39 A1 part (upper)
- 40 A2 part (bottom)

Pressure Tests performed by temporary pressure lines

### Step 6: Outer Wall flange back in position

![](_page_24_Picture_1.jpeg)

Step 6: EC pipe welding and test

![](_page_25_Picture_1.jpeg)

6 weldings (2 per layer) in order to connect the EC to the VCR

![](_page_26_Picture_0.jpeg)