

EATM ACTION ITEMS & Follow Ups – January 16th 2023

Nr	Item	Responsible	Comment	Status
1	Procedure for galleries access	B. Rae, J. Bernhard	New version under approval and to be merged with EDMS 1748425. EDMS 2391345	Ongoing
2	Ventilation in the East Area	A-E Rahmoun	Installation completed	Done
3	Shielding for the East Dump F6D.TDE018	D. Banerjee, A. Ebn-Rahmoun	Installation completed.	Done

NA-CONS Related Activities

Nr	Item	Responsible	Comment	Status
1	ATEX ventilation works	EN-CV	As confirmed with EN-CV, the works are scheduled from 01/12/2023 (Wk48) - 31/01/2024 (Wk5)	Ongoing
2	Consolidation of the gas mixing area on the Jura side	BE-EA	Activity postponed to YETS 2024/25.	Postponed
3	Consolidation of the chilled water piping/distribution in EHN1	EN-CV	Asbestos removal and dismantling of old pipes done both for Jura and Saleve side. Installation of new piping on-going including the underground galleries. End of works - installation & EG tests expected by 20/03/24 (wk12). This is followed by scaffolding removal and cleaning/evacuation wk14.	2023/24 YETS
4	EHN2 Underground Galleries Ventilation Installation	EN-CV	In progress: The extractor above GHN22 has been installed. The electrical activities are ongoing. Installation was foreseen in wk 2-3. Commissioning will take place in wk4.	Ongoing
5	Installation of the fire doors in GHN21/22	EN-ACE	In progress: Removal of doors has been completed for GHN21/22. SCE-SAM will intervene for installation from wk4.	Ongoing
6	Installation/test of new rad-hard monitor	BE-EA / SY-BI	TT83: Tests of the rad-hard monitors will take place in week 6.	Ongoing
7	Consolidation of the fire sprinkler station in BA80/PA80/TA802	EN-AA	Works resuming from 15 th January and expected to be completed by week 7 (commission of new sprinkler system)	Scheduled

8	Fire detection underground	EN-AA	New sub-contractor identified and works resuming from 15 th Jan and expected to be completed end of February 2024. Issues related to co-activities being monitored closely.	Ongoing
9	Alignment of H6/H8 beamlines	BE-GM	Start was delayed by 3 weeks, works are ongoing and 50% completed	Ongoing