

EATM ACTION ITEMS & Follow Ups – January 16th 2023

Nr	Item	Responsible	Comment	Status
1	Procedure for galleries access	B. Rae, J. Bernhard	New version under approval and to be merged with EDMS 1748425. EDMS 2391345	Ongoing
2	BE-DSO recommendation for audible alarm in GIF++	M. Jaekel, N. Charitonidis	To be clarified with BE-DSO.	Ongoing

NA-CONS Related Activities

Nr	Item	Responsible	Comment	Status
1	ATEX ventilation works	EN-CV	VIC foreseen on Monday, 12.02.24, works will follow. It will be finished by the end of March	Ongoing
2	Consolidation of the gas mixing area on the Jura side	BE-EA	Activity postponed to YETS 2024/25.	Postponed
3	Consolidation of the chilled water piping/distribution in EHN1	EN-CV	Advancing slowly, 30% done. End date remains 22nd March (wk12)	2023/24 YETS
4	EHN2 Underground Galleries Ventilation Installation	EN-CV	In progress: Major works completed. Commissioning by the end of February.	Ongoing
5	Installation of the fire doors in GHN21/22	EN-ACE	In progress: Works on-going. 50 % of work completed for both BA81-EHN1 & EHN2/GHN2. Completion foreseen in wk9.	Ongoing
6	Installation/test of new rad-hard monitor	BE-EA / SY-BI	TT83: All necessary works have been done. Beam pipe resizing, cabling, fibre optics, and installing support. Installation begins next week (12 th Feb).	Ongoing
7	Consolidation of the fire sprinkler station in BA80/PA80/TA802	EN-AA	Shaft PA80: the two vertical lines are installed. Starting with the antennas on each floor. Connection of the new sprinkler station to the old system for the PGT802 shaft is ongoing. Issues to be clarified. Postponed to	Ongoing

			EYETS24/25: sprinkler installation in TA801, PGT802 and GL802.	
8	Fire detection underground	EN-AA	TT81, TT82, TT83, and TT85 are completed (speaker and Bris de glace), Left to install 7 "boxes" in TT84 and move the speakers. Cable trays are nearly completed for all TTs. Cabling is ongoing and completion is foreseen in wk6.	Ongoing
9	Alignment of H6/H8 beamlines	BE-GM	Start was delayed by 3 weeks, works are ongoing and 90% completed. Foreseen to be completed by week 7.	Ongoing