



Liquid Hydrogen Delivery System

M Hills (STFC, RAL)

T Bradshaw (STFC, RAL)

M Courthold (STFC, RAL)

S Ishimoto (KEK)

A Muir (STFC, DL)

I Mullacrane (STFC, DL)

S Postlethwaite (STFC, DL)

J Tarrant (STFC, RAL)

P Warburton (STFC, DL)



Science & Technology
Facilities Council




Contents

1. Hydrogen System installation progress
2. Testing of the R&D system with helium
3. Safety
4. Absorber status
5. Some thoughts on STEPIV running
6. Preparation for AFC#1 and STEP IV
7. Milestones
8. Summary





Hydrogen System





Installation



- Gas Panel, Cryostat and Transfer Line delivered to the MICE Hall and installed in December 2010
- Work on services followed in early 2011
 - South mezzanine framework
 - Gas supply piping
 - Wiring to Gas Panel and Cryostat
- Something to build around for other sub-systems (vacuum, ventilation, etc.)...
- Now configured for He testing




Control System (I Mullacrane, P Warburton)



- System A controls rack and 'common' rack installed in the Hydrogen Local Control Room (HLCR)
- UPS and associated battery cabinet also installed. The batteries are rated to keep the control rack, H2 detection and ventilation system running for 2 hours (controlled vent of the system can be performed in <1 hr).
- Fire safety changes to Hydrogen Local Control Room (HLCR) in hand
- Switch panels installed for vacuum pumps and fans
- All instrumentation proven
- First control sequences written



Ventilation System



- Fans and stacks installed on hall roof
- Smaller fans serve vacuum enclosure (also a Hydrogen Zone 2)
- All ductwork installed with only final welding remaining



H2 Charging Station

- Hydrogen “Charging Station” (right) installed below south mezzanine
- Will provide a ventilated area for hydrogen bottles during the periods when the hydride beds are being filled
- Hydrogen bottles will only be brought into the hall during charging. This means for 1-2 days and (hopefully) once per bed.




Vacuum System

- Pump enclosure erected on hall roof
- Detail design of internal and external pipe routes complete
 - First parts delivered last month
- Enclosure ventilated by dedicated fans, which combine with spark proof heaters to maintain the enclosure within acceptable temperature limits for the pumps
 - This requires a dedicated control system which is currently on order
- Purge pump and some instrumentation already commissioned with the control system





External Helium and Nitrogen Store



- Construction underway
- Made up of 3 removable sections to accommodate future delivery of the large MICE modules
- First section is installed with other two to follow in July
- Gas panels for connection of the bottle packs have been manufacture and delivered
 - Will be fitted with second platform section
- Longer term solution for nitrogen supply (a “CryoEase” Dewar) is being investigated with ISIS





Testing Preparations




- Cryostat vacuum system established
- Cryocooler connected and cooling water supply commissioned (some problems with running the water supply to only one compressor and with instrumentation)




Commissioning

- First attempt at a cooldown had to be cut short due to a burst pre-cool pipe
 - This was probably due to frozen N2 in the line that expanded during a warm-up
 - Must ensure that pre-cool line is purged and evacuated before blanking off in future

- During second attempt found leaking joints and failed burst discs
 - Burst disc is still a concern as the true cause of failure has not been established



Purge Test



MICE HYDROGEN SYSTEM 1 - HELIUM PURGE SEQUENCE

START He PURGE

1) Start HA-VP01
 2) HA-VG05 < 1mbar
 3) Set System Valves
 4) Opn HA-PV19 - Pump Down
 5) HA-VG05 < 1mb Close HA-PV19
 6) He Fill - HA-CV04 Ctrl
 7) 1.0bar < HA-PG01 & 2 < 1.3bar
 8) Close HA-PV18
 9) Opn HA-PV19 - Pump Down
 10) HA-VG05 < 1mb Close HA-PV19
 11) He Fill - HA-CV04 Ctrl
 12) 1.0bar < HA-PG01 & 2 < 1.3bar
 13) Close HA-PV18
 14) Opn HA-PV19 - Pump Down
 15) HA-VG05 < 1mb Close HA-PV19
 16) He Fill - HA-CV04 Ctrl
 17) 1.0bar < HA-PG01 & 2 < 1.3bar
 18) Close HA-PV18

HELIUM PURGE SEQUENCE COMPLETE

01 02 03 CV04 05 07 08 11 14 17 18 19 20 22 25

Start Stop
 OFF

Dec5% Dec1% Inc1% Inc5%

HA-CV04
 AIR OK

PG01 SP1 Off PG02 SP1 Off

HA-PG01	HA-PG02	HA-PG04
863	1068	1069
1076	1336	1336
mbar	mbar	mbar

HA-VG05
 7745 2023 968 V 1000 mbar


HA-FM02
 2016 000 mA 0 l/min

MENU VT1 VT3 T DATA He Fill Sq


- Automated sequence which purges the entire system 3 times prior to operation
- Demonstrates:
 - PLC programming
 - Pressure and temperature instrumentation
 - Purge pump operation




Cooldown



Level Sensors




LS3 History





LS1 History





Testing Status

- Cryostat is stable at 4K
- Some helium liquefaction, but rate difficult to quantify at this stage
- Will run the test as long as possible before EMR running prevents hall access
 - Confirm long term stability
 - Give water system an extended test
 - Investigate level sensor performance more fully
 - Collect other data to estimate liquefaction rate
 - Test warm-up sequence





Safety

- UPS case agreed within the project and system now installed
- Ventilation system and all fans have been shown to comply with DSEAR (confirmed with external consultation)
- IEC61508 compliance being developed with help of a specialist company (Functional Safety Consultancy Ltd)
- Discussions on pre-operation safety review continuing with ISIS and it is converging on an appropriate format and membership
 - Work on this has been held back at the expense of the recent test programme, but the focus will shift back in the next month
- Safety principles have been well established for some time, but it is important that the detail of their implementation is approved




The Absorbers



- 1st Absorber has been delivered to RAL
- 2nd is ready to cooling down after final set-up.
- But, no-crane, broken shutters and limited electric power, because of the East Japan Earthquake/Tsunami/Fukushima.
- The recovery schedule of crane and shutters and electric power are not yet announced from KEK. ~ months?



Hydrogen Liquefaction





STEP IV Running Thoughts

- Absorber cooldown time: 1 day with LN2 pre-cool (both for KEK Absorber and R&D system)
- Helium liquefaction should be possible, but will take many days (exact time TBC)
- Filling from an LHe Dewar will require removal of the hydrogen transfer line
- Hydrogen liquefaction is reasonable (8 days?)
- Hydride Bed absorption and desorption rates from testing at the manufacturer: 50L/min
 - Absorber fill is limited by cryogenic power
 - Absorber empty will be approx 350min (~6hrs)
 - BUT, 50L/min was the limit of the manufacturer's measuring equipment

Confirming these things is what the Hydrogen R&D is all about...






Towards AFC#1 and STEPIV

- Final hurdle for System A is to commission it with the first AFC module
- Good links with Tesla and the AFC team, but this will become more crucial as the AFC progress
 - Sufficient engineering effort must be devoted to it to avoid problems later
- Current plan is to commission the absorber with the AFC, but this depends on the AFC schedule.
 - If the AFC is delayed it may be useful to reconfigure the test cryostat for absorber testing
- It is currently envisaged to relocate the Gas Panel Enclosure to the East end of the mezzanine for STEPIV
- New transfer lines and vacuum pipes need to be manufactured and installed for the AFC, and these must be compatible with the later installations
 - Mezzanine modifications currently being designed
 - Need to consider a helium fill from a Dewar



AFC Integration (J Tarrant)

- Working with Jason to identify the clashes
- Lots of detail design to be done - raise lines, make ends flexible, etc.





Milestones

Milestone	Date
Helium R&D testing complete	July 2011
Safety Review passed	August 2011
Hall infrastructure and installation complete	September 2011
Hydrogen R&D complete	December 2011
Manufacture of items for AFC adaption complete	November 2011
AFC Commissioning complete	April/May 2012





Summary and forward look

- Installation of the Hydrogen Delivery System infrastructure is well advanced and progressing well
- Testing of the system with helium is underway with promising results
- First absorber has been delivered to RAL
- Primary absorber windows are ready for shipping after QA
- Aim to complete R&D with hydrogen by the end of 2011, depending on EMR running
- Planning for STEPIV is significantly dependent on the AFC schedule and closer working with Tesla will be important in the coming months
- Research into the hydride beds for Systems B&C should begin as soon as possible

