

EATM ACTION ITEMS & Follow Ups – January 16th 2023

Nr	Item	Responsible	Comment	Status
1	Procedure for galleries access	B. Rae, J. Bernhard	New version under approval and to be merged with EDMS 1748425. EDMS 2391345	Ongoing
2	BE-DSO recommendation for audible alarm in GIF++	M. Jaekel, N. Charitonidis	Meeting done and recommendation to add some alarm units on the GIF++ radiation monitors. Cost and installation scheduled being checked.	Ongoing
3	Vacuum implementation in F61.MBXHD025	P. Boisseaux-Bourgeois, D. Banerjee	Vacuum to be installed in the F61.MBXHD025 for CHIMERA/HEARTS to reduce material. Integration of the beam instrumentation with beamline vacuum also to be checked.	Ongoing

NA-CONS Related Activities

Nr	Item	Responsible	Comment	Status
1	ATEX ventilation works	EN-CV	Reception of cubicles from Spain in wk10, installation works from wk12-wk15 and commissioning in wk16 (Ap'24) , No impact during RUN period.	Ongoing
2	Consolidation of the gas mixing area on the Jura side	BE-EA	Activity postponed to YETS 2024/25.	Postponed
3	Consolidation of the chilled water piping/distribution in EHN1	EN-CV	Advancing well, more resources allocated, completion foreseen 22.03.24 (wk12). WSS for NA-CONS confirmed the feedback. Close monitoring is being done.	2023/24 YETS
4	EHN2 Underground Galleries Ventilation Installation	EN-CV	Mechanical activities are finished. Commissioning expected wk11. The lights will have to be installed during a Wednesday in the future because supply issues. EN-CV will do the commissioning without them.	Ongoing
5	Installation of the fire doors in GHN21/22	EN-ACE	Works on-going. Installation of fire doors done without insulation around doors in EHN1-BA81 accumulating delay of 2 weeks. Complete installation of fire doors EHN2/GHN2 by end of this week (wk10). EN-AA to communicate with EN-CV for interlocking of the systems.	Ongoing
6	Installation/test of new rad-hard monitor	BE-EA / SY-BI	All necessary works have been done. Cabling completed, installation on-going and foreseen completion wk10.	Ongoing

7	Consolidation of the fire sprinkler station in BA80/PA80/TA802	EN-AA	New sprinkler station and PA80 installation completed, site commissioning test foreseen in wk10, Both systems will be operational wk11. Works for TA801, PGT802 & GL802 postponed to EYETS24-25.	Ongoing
8	Fire detection underground	EN-AA	Works completed for EYETS23-24. Installation DI GL812, Installation DI GL811 (GL801 - GHN101) : 100 % completion for electrical works . Piping works postponed to (E)YETS 24-25.	Ongoing
9	Alignment of H6/H8 beamlines	BE-GM	Activity is completed	Done