



Project overview, boundary conditions, configuration, cost & schedule

**V.Parma,
CERN, TE-MS C**

With input from the [Collimator Upgrade Project Team](#),

**In particular: [R.Assmann](#), [V.Baglin](#), [M.Bajko](#), [P.Bestman](#), [A.Bertarelli](#), [C.Bertone](#),
[J.Coupard](#), [S.Chemli](#), [K.Dahlerup-Petersen](#), [J.C.Guillaume](#), [Y.Muttoni](#), [D.Ramos](#),
[A.Perin](#), [J.Ph.Tock](#), [R.Van Weelderen](#), [R.Principe](#), [A.Rossi](#), [S.Russenchuck](#), ...and
[many others](#)**

Project overview, boundary conditions, configuration, cost & schedule




Outline

- Motivation
- DS Collimators in IR3, description, implications
- Organization, costs and budgets
- Changes to technical systems (cryogenics, vacuum, powering...)
- Hardware modifications and status:
 - New equipment
 - Tunnel integration issues
- Where are we now?
 - Surface and tunnel schedules
- Summary and Outlook



Collimation Upgrade Part 1 (2010 – 2013)



R.Assmann, 1st General Meeting
Collimation Upgrade, Nov.2010

- Start date of project: **1.7.2010**
- End date of project: **31.12.2013**
- Total cost to completion: **35.5 MCHF**
- Deliverables:
 - Improve collimation efficiency by factor 5-10.
 - Implement flexibility in loss location (IR3 or IR7).
- Profile:
 - 2010: 4 MCHF
 - 2011: 11 MCHF
 - 2012: 15 MCHF
 - 2013: 5.5 MCHF

What:

Upgrade of IR3 DS's with warm collimators
(DS collimator or cryo-collimator).


Moving magnets to create space.

Installation of vertical collimators in IR3 to have the possibility to move betatron cleaning into IR3 in case of SEU problems in IR7.

Installation of **high luminosity collimators?**




DS collimators: Left side of point 3





DS collimators: Right side of point 3





Background

- DS collimator first proposed in **2009-2010**
- **Cryostat by-pass** initially based on design work for **FP420** (forward physics experiment), a TS-MME/LHC-CRI development in **2006** (now considerably re-engineered by TE-MME)
- **1st half 2010.** Technical Working Group with the goal of reviewing specifications, feasibility for installation in the 2012 shut-down, and reviewing the integration of the DS collimators within the LHC technical systems (<https://espace.cern.ch/dscollimator>). Generated most of the input for the Engineering Specification EDMS 1092553 (<https://edms.cern.ch/document/1092553/0.3>)
- **Review in July 2010:**
<http://indico.cern.ch/conferenceDisplay.py?confId=100156>
Conclusion: *“The work on adding DS collimators and upgrading the IR3 collimation system during the 2012 shutdown must start now”*
- **Chamonix 2011:** review need of DS collimator based on LHC results in June 2011



Work Breakdown Structure

		Responsibles	Auxiliary collimators in DS zone of IR3 TCLD	
I	Project Management			
	I.1 LHC Collimation Upgrade Management	R.Assmann	x	
	I.2 LSS Technical coordination	O.Aberle		
	I.3 DS Technical coordination	V.Parma	x	
	I.4 Quality Assurance	A.Rossi	x	
	I.5 Baseline configuration management and QA	S.Chemli	x	
II	Coordination of Installation			
	II.1 Scheduling and Coordination	J.Coupard		
	II.1.1 Scheduling of surface preparation		x	
	II.1.2 Scheduling of underground works and installation		x	
	II.1.3 Coordination on-site		x	
	II.2 Layout Database	S.Chemli	x	
	II.3 Integration Office	Y.Muttoni		
	II.3.1 Integration studies		x	
	II.3.2 Installation non conformities		x	
	II.4 Survey activity	P.Betsmann		
	II.4.1 Alignment of machine elements		x	
	II.4.2 Smoothing of the machine elements		x	
	II.5 Transport and Handling operation	C.Bertone	x	
	III	Operation		
		III.1 Electrical Quality Assurance	N.Catalan	x
III.2 Hardware commissioning To be completed ??		O.Aberle & V.Parma	x	
III.2.1 Collimators		O.Aberle, A. Masi		
III.2.1.1 10 TCS/TCP				
III.2.1.2 4 TCLD			x	
III.2.1.3 2 TCT, removal of 2 TCTVB ?				
III.2.1.4 14 TCTx in IP 1, 2, 5 and 8				
III.2.2 Cryostats & Cryogenics	V.Parma	x		
III.3 Remote commissioning / MP test:	A.Rossi & S.Redaeli	x		
IV	Safety			
	IV.1 Safety Engineering and Environment	C.Colloca	x	
	IV.2 Radiation Protection	S.Roesler	x	

Project overview, boundary conditions, configuration, cost & schedule

(A.Rossi)



Work Breakdown Organization

V Activities


V.1 LHC systems upgrade studies		
V.1.1 IR3 optics and layout	M.Giovanozzi	x
V.1.2 Impedance from collimators	E.Metral	x
V.1.3 Collimation Performance	A.Rossi	x
V.1.4 Integration and layout studies	Y.Muttoni	x
V.1.5 Cryogenics systems	R.Van Weelderden	x
V.1.6 Vacuum systems	V.Baglin	x
V.1.7 Magnet Electrical systems	K.Dahlerup-Petersen	x
V.2 LHC equipment Engineering (Design, Production & Testing)		
V.2.1 Collimators Engineering and Mfct (before final testing on surface)	A.Bertarelli	
V.2.1.1 DS collimator module (TCLD with support)		x
V.2.1.2 TCT with integrated BPM (TCTP)		
V.2.1.3 Phase 1+ Collimators (TCP - TCSG)		
V.2.1.4 Phase 2 Collimators (TCSM)		
V.2.1.5 FLUKA studies	F.Cerutti	x
V.2.2 Collimators manufacturing external to CERN (contracts)	O.Aberle	
V.2.2.1 Contract for 6 TCSG (plan A)		
V.2.2.2 Contract for 18 TCTP		
V.2.2.3 Contract for 34 TCSM Phase 2 collimators		
V.2.3 Collimators final assembly and testing before installation (B 252)	O.Aberle, A. Masi	x
V.2.3.1 10 TCS/TCP + 3 spares		
V.2.3.2 4 + 1 TCLD		
V.2.3.3 2 TCT for Alice		
V.2.3.4 18 TCTP		
V.2.4 DS Cryostat Equipment Eng & Mfct		
V.2.4.1 Short Connection Cryostat (LE)	J.Ph.Tock	x
V.2.4.2 DS collimator bypass cryostat (QTC)	A.Bertarelli	x
V.2.4.3 Bus-bars	R.Principe	x
V.2.4.4 Cryo-magnets interconnection components	J.P.Tock	x
V.2.5 Cold powering tests (SM18)	M.Bajko	x
V.2.5.1 QTC Cold testing		
V.2.5.2 SCC Cold testing		
V.2.6 Cryogenics equipment		
V.2.6.1 Modification of DFBA	A.Perin	x
V.2.6.2 Cryogenic line exstensions	O.Pirotte	x
V.2.6.3 SSS modifications (instrumentation & PID)	R.Van Weelderden	x
V.2.7 Vacuum equipment		
V.2.7.1 Beam vacuum	V.Baglin	x
V.2.7.2 Insulation vacuum	P.Cruikshank	x
V.2.7.3 Control	P.Gomes	x
V.2.8 Transport system		

(A.Rossi)



Cost Estimate (P+M)

Department/Group	WP name	WP responsible		2011	2012	2013	2014	Totals	
								M Cost [kCHF]	Staff [FTE.y]
TE/MS	DS collimators Technical Coordination	V.Parma	Total M [kCHF]	0.00	0.00	0.00	0.00	0.00	
			Total P [FTE.y] - staff/fellows	0.5	0.5	0.7	0.5		2.2
EN/MEF	Configuration management and QA	S.Chemli	Total M [kCHF]	0.00	0.00	0.00	0.00	0.00	
			Total P [FTE.y] - staff/fellows	0.15	0.15	0.15	0.15		0.6
EN/MEF	Planning, Layout and Integration	J.Coupard	Total M [kCHF]	51.00	34.00	34.00	34.00	153.00	
			Total P [FTE.y] - staff/fellows	0.2	0.4	0.4	0.3		1.3
TE/CRG	Modifications and new cryogenics systems/equipment DS	R.Van Weldereen	Total M [MCHF]	130.00	460.00	560.00	570.00	1,720.00	
			Total P [FTE.y] - staff/fellows	0.6	1.1	1.1	1.1		3.9
TE/VCS	Modifications and new vacuum systems/equipment DS	V.Baglin	Total M [kCHF]	746.87	1,218.06	179.58	42.45	2,186.95	
			Total P [FTE.y] - staff/fellows	0.4	1.4	2.4	1.2		5.4
TE/MPE	QPS modifications and new systems	K.Dahlerup-Petersen	Total M [kCHF]	0.00	0.00	20.00	0.00	20.00	
			Total P [FTE.y] - staff/fellows	0	0.1	0.1	0		0.2
EN/EL	Modifications of Electrical System and Cabling	J.C.Guillaume	Total M [kCHF]	0.00	50.00	800.00	100.00	950.00	
			Total P [FTE.y] - staff/fellows	0.3	0.3	0.3	0		0.9
EN/CV	Modification of CV system	M.Nonis	Total M [MCHF]	0.00	0.00	0.00	0.00	0.00	
			Total P [FTE.y] - staff/fellows	0	0	0	0		0
EN/MME	Engineering, Design & Manufacture of DS collimators (4+1)	A.Bertarelli	Total M [kCHF]	2,167.00	1,601.00	396.00	0.00	4,164.00	
			Total P [FTE.y] - staff/fellows	5.46	4.83	2.45	0		12.74
TE/MS	Supply of special components to EN/MME	P.Fessia	Total M [kCHF]	544.00	544.00	272.00	0.00	1,360.00	
			Total P [FTE.y] - staff/fellows	1	1	0.5	0		2.5
TE/MS	Engineering, Design & Manufacture of Short Connection Crystals (2+1)	J.Ph.Tock	Total M [kCHF]	760.00	2,725.00	760.00	0.00	4,245.00	
			Total P [FTE.y] - staff/fellows	1.3	1.8	0.5	0		3.6
TE/MS	Tunnel IC work and components	J.Ph.Tock	Total M [kCHF]	50.00	326.00	1,281.00	625.00	2,282.00	
			Total P [FTE.y] - staff/fellows	0.5	1.1	3.1	3.1		7.8
TE/MS	Cold power testing of cryostat assemblies	M.Baiko	Total M [kCHF]	50.00	200.00	200.00	0.00	450.00	
			Total P [FTE.y] - staff/fellows	0	1	1	0		2
TE/MPE	Modifications to magnet electrical circuits, ELQA	N.Catalan Lasheras	Total M [kCHF]	0.00	600.00	600.00	200.00	1,400.00	
			Total P [FTE.y] - staff/fellows	0.5	0.5	0.5	0.5		2
BE/BI	Modification to existing and new beam instrumentation	B.Dehning	Total M [kCHF]	0.00	0.00	0.00	0.00	0.00	
			Total P [FTE.y] - staff/fellows	0	0	0	0		0
GS/SE	Civil engineering modifications	J.Osborne	Total M [kCHF]	0.00	0.00	100.00	0.00	100.00	
			Total P [FTE.y] - staff/fellows	0.15	0.15	0.15	0		0.45
EN/HE	Transport and handling assistance	C.Bertone	Total M [kCHF]	55.00	359.00	1,596.00	558.00	2,568.00	
			Total P [FTE.y] - staff/fellows	0.4	1.2	2.3	1.35		5.25
BE/ABP	Alignment and Survey	P.Bestman	Total M [kCHF]	0.00	0.00	50.00	17.00	67.00	
			Total P [FTE.y] - staff/fellows	0	0	0	0		0
Overall Total M [kCHF]				4,553.87	8,117.06	6,848.58	2,146.45	21,665.95	
Overall Total P [FTE.y] -				11.46	15.53	15.65	8.2	0	50.84



Up to date, M expenditures:

- < 3 MCHF (estimate)
- Includes design studies (also committed)
- Components/materials ordered (end caps, supports, raw material...)



Main H/W implications (3L+3R)

- Disconnect and remove:
 - 16 dipoles, 8 SSS, 2 Connection Cryostats, 2 DFBA
- Displace by 4.5 m:
 - TCLA, DQS, BTVM (3L only, displacement to be defined)
- Important cable re-layout work:
 - ~600 cables to be shortened, ~800 cables to be extended (warm and cooled cables)
 - Re-routing (through new cable duct UP33/R34); connections
- Civil engineering:
 - Remove, displace and fix jacks to ground
 - Grind passage wall (3-5 cm) on 2x100m length
 - Drilling new cable duct UP33/R34 ?
- Modification of jumpers of Q7, Q9 and DFBA's (on surface or in the tunnel)
- Shortening of DSLC (cryostat+superc.cables) in 3R
- Produce new equipment:
 - 4 (+1) DS collimator assemblies (LTC)
 - 2 (+1) Short Connection Cryostats (SCC)
 - 2 QRL extensions
- Re-install and interconnect DFBA, magnets, SCC, LTC




Strategic choices for new H/W

- Reuse of all possible existing component designs and technology (no R&D!):
 - Minimise risk of unexpected problems
 - Reduce design effort
 - Use *on-the-shelf* LHC spares (cryostat, vacuum, cold mass components)
 - Reduce procurement lead-time
 - Activate options on LHC contracts (e.g. End-caps, support posts)
- Keep interconnects standard
 - Standard tunnel installation (tools, assembly procedures, QA)
- Test all units in operating conditions in SM18 (power tests)
- Preparation for tunnel integration in SMI2 (as for magnets)
- Installation of collimators *in-situ* (can be staged) after installation of QTC
- Collimator integration compatible with “fast” removal if faulty (as for other collimators) and bridging with warm beam tubes



Primary technical systems affected by inserting the LTCs (3 L and 3 R)



- MBB 1,2 Short circuit
- Main busbar plugs
- 6 kA busbar plugs (3 x 6kA)
- line-N busbar plugs (600 A)
- 6 kA connector (12/6 connections)
- 6 kA connector (3 connections)
- 600 A connector
- DFB Lambda plate(s)
- 600A Plug with restriction
- Heat-Exchanger
- Main busbars M3
- Main busbars M1 and M2
- Auxiliary busbars (600 A)
- 6 kA busbars
- ⊗ Hydraulic restrictions
- ⊗ Cooldown and fill valves
- ↗ Positive Slope
- ↘ Negative Slope
- U = UPSTREAM SIDE
- D = DOWNSTREAM SIDE



Systems to be “bridged” and “extended”

Maintain **functional continuity** to:

Beam lines (beam vacuum):

1. V1, V2

Electrical powering:

1. M1, M2, M3 and corrector spools (magnet powering)
2. Aux.BB line (line N, only 600 A cables, correctors powering)

Cryogenics:


1. Pressurised HeII bath (line L)
2. Sub-cooled HeII (lines X, y)
3. C', KD1, KD2 lines (4.5 K) for IR3L; none for IR3R (but needed to thermalise cryostat components)
4. Thermal shield line (line E)

Insulation vacuum:


1. Insulation vacuum (line W)

While **extending the continuous cryostat:**


1. New optics (J.M. Jowett, ABP-LCU meeting, 19/10/2010)
2. Longer and new circuits (electrical, cryogenic, vacuum)
3. Displace interfering equipment (e.g. BTVM)
4. Re-match interfaces with systems (electrical, cryogenic, vacuum...)



(courtesy: D.Ramos)




DS Collimator Assembly (LTC)



(Y.Muttoni, EN-MEF)

See Delio's and Alessandro's talks


Collimator Module (TCLD)





Cryostat ("by-pass") (QTC)



Integration studies, 3L



Q7/QRL cryo-line extension
DFBA/QRL cryo-line extension



Y.Muttoni, EN-MEF

Project overview, boundary conditions, configuration, cost & schedule





Integration studies P3

- Tackled issues 3L:
 - A) Interference between cryo-extension and Q7 interconnect (soldering machine)
 - B) Integration of “frame” with proximity equipment (interference with cryo-extension)
 - C) Drill a new cable duct for cables re-routing?
 - QPS racks position wrt radiation. Fluka simulation maps in progress (EN-STI)
 - New longitudinal position found for BTVM



A)



B)



C)

- Studies 3R OK (more straight-forward), but DSLC to be shortened (next slides)...



Project overview, boundary conditions, configuration, cost & schedule

➤ Main components: Layout and Integration


➤ DSL/C shortening (1/3)

CRG responsibility: Infos from R Van Weelderen, A Perin, O Pirotte

+ Only in R3 (34)



One IC at the ceiling level



➤ Main components: Relayout and Integration



➤ DSLCL shortening (2/3)

+ One IC to cut

CRG responsibility: Infos from R Van Weelderen, A Perin, O Pirotte

+ DSLCL to be shortened in the last section



+ Procedure for IC available but not the experienced staff any more (CERN and contractor)





Layout drawings (views of 3L)

Layout drawings **almost ready for released**





Summary of main H/W activity

- Status of DS Collimators (See Delio's+Alessandro's talks)
 - Design of Cryostat and Collimator Module well advanced (manufacturing drawings being released)
 - Long-lead components and material procurement under way
 - Manufacturing and assembly of first unit to start in coming weeks
- Status of Short Connection Cryostats (See Jean-Philippe's talk)
 - Short Connection Cryostat engineering almost completed
 - Schedule and budget are under control
 - No show stopper identified
- Modifications of Q7 and DFBA jumpers and new cryo-links not critical (see J.Ph.Tocks's and Antonio's talks)
- Still in progress:
 - Study of cold testing and bench connections (SM18) for power testing of Collimator by-pass and Short Connection Cryostats (next slide)



Testing of QTC and SCC

- Construction testing:
 - Pressure test (construction integrity)
 - Dimensional checks (mechanical interfaces)
 - Leak tests
 - Electrical tests (@RT): continuity, HV
 - ...
- Qualification testing @ cold (SM18):
 - Envisaged tests:
 - Leak-tightness @ cold (insulation+beam vacua)
 - HV tests (before CD, @cryo)
 - Continuity and splices measurements
 - RRR measurements
 - Powering tests of all circuits (connected in series) @ ultimate current
 - Magnetic measurements (SCC only)
 - Thermal cycle(s)
 - Cryostat T measurements on QTC prototype
 - ...
 - Diagnostics instrumentation (T gauges, Vtaps...) needed




Test-bench connections (feasibility study)

Goals:

- Check feasibility both from cryo assembly side and CFB side
- Conceptual design of SCC equipment (also QTC?)
- Estimate time to complete detailed design of SCC equipment

Results:

- Possible to equip cryoassemblies for a cold test on a CFB



Powering all busbars (Main and spool pieces)


Allow for magnetic measurements (Anticryostat): Only for SCC: new extension required

- Benches needs to be modified but “reasonable” : To be followed-up by MSC-TF (M Bajko)
- Evaluation of time required to complete the design of the components required to equip the SCC for cold test (likely valid also for QTC)


(J.Ph.Tock)

New BB arrangement: EM effects?

View from connection side



View from lyra side



- M1, M3 routed superposed, and no joke
- New routing in lyra

Issues:

- Stray field to beam?
- EM cross-talk between M1 and M3


See presentation A.Siemko (Roxie calculations: S.Russenschuck)




Tunnel work for DS collimators


- Working assumptions:
 - All magnets up to surface (dipoles from PMI2, quads from P4)
 - Works on one (extended) shift, with night transport
 - 3L and 3R mostly parallel work
 - DFBA's moved and stored in P4 (underground)
 - 4 teams for cabling (DS, LSS&DFBA, connections, water-cooled cables)
- Limitations:
 - Planning not merged with other activities/projects
 - No resource sharing with other activities/projects (especially interconnects!)
 - No transport sharing with other activities/projects
 - ...no contingency!

→ Minimum of 8 months of tunnel activity




Schedule





- **Main co-activity**
 - Splice consolidation
- **Main logistics constraint**
 - Transports
- **Main risk**
 - Heavy handling






Summary and Outlook

- The [DS collimator project in IR3](#), aimed at improving collimation efficiency (factor 5-10), has [started in July 2010](#), is now structured and [progressing full steam](#)
- The DS collimators part requires [a challenging re-layout and integration study](#), which is almost completed and [no technical show-stopper](#) have been identified
- The [design of the new DS equipment](#) (DS collimators, and Short Connection Cryostats) is well advanced, and is close to completion
- Procurement of other long-lead components under control
- Construction of the first units (QTC and SCC) is to start ([summer 2011](#))
- A pre-study for cold testing of the QTC and SCC was made, more work to be done but feasible
- Planned [availability dates](#) of the [QTC](#) and [SCC](#): mid 2012-mid 2013
- First draft schedule for [2013 shut-down](#), yields a [~8 months minimum installation](#) for the DS collimators
- This [preliminary schedule needs consolidation and matching](#) with those of [other shut-down projects](#) (resources allocation, co-activity, transport sharing, etc.) so its duration could be considerably longer ([up to 3 months?](#)).



Thank you
for your attention!




System impacted

- **Cryogenic magnets**
 - Interconnections, busbars, connection cryostat, jacks...
- **DFBA (no spare)**
- **DSL**
- **Cables = re-pulling the cables**
- **Water cooled cables**
- **Cryo-link between machine and QRL**
- **Civil engineering**
- **Cooling pipes**




BB stray field to beam

Roxie calculations: S.Russenschuck





10/07/07 17:45

10/07/07 17:45



Negligible effect on beam

|B| (T)



D Quad+dipole BB

F Quad BB

(LHC Collimation Working Group, July 2010)

Comparison of DOSE below LHC cryostat around the DS-Collimator

