



*Review of the cryogenic by-pass for the LHC DS collimators*

*26 May 2011*

## **Modifications to the DFBS, DSLC and cryogenic extensions**

A. Perin, N. Veillet, TE-CRG

and contributions of many others...



## **Cryogenic extensions**

## **Modifications of the DFBS and related equipment**

## **Modification of the superconducting link (DSL/C)**

### **Scope: TE-CRG activities**

(not included: cabling, transport, interconnections, electrical proximity equipment components and assembly)

- Design and production of jumper extensions

- Design and production of components for the modifications of the DFBSs

- Design and production of the proximity equipment frames and warm helium piping

- Design and production of the DSL/C components & tooling for shortening

- Installation of the jumper extensions (without interconnection to QRL) and their supports

- Modification of the DFBSs to accommodate jumper extensions


- Shortening of the DSL/C (cryo piping)

- All leak tightness and pressure tests for the DFBSs & DSLs prior to connection to the continuous cryostat



V. Parma, TE-MSC

## DS collimators: Right side of point 3






# Impact on cryo-equipement and DFBs



V. Parma, TE-MS-C

## DS collimators: Left side of point 3








# Summary of impact on cryo-equipment and DFBs

Equipment	Modification	Remarks
QRL	No change. Interface to QRL stays the same	
Jumpers to Q7 magnets	Extension to be added to compensate for shift	
(Q7 magnets)	New jumper	
Jumpers to DFBA	Extension to be added to compensate for shift	
DFBAs	Jumper connection to be modified because of jumper extension	
<b>DFBAs proximity equipment</b> <ul style="list-style-type: none"><li>• Helium recovery piping</li><li>• Instrumentation + transformers, etc.</li></ul>	Extension to the warm recovery line Modification due to interference with jumper extension  Modification due to interference with the jumper extensions	
DSLCL	Must be shortened by 4.5 m	







# DFBA current situation left side







# DFBA current situation right side





# Jumper extensions

## Functionalities


- Allow shifting of the magnets and DFBA's by 4.5 m
- Keep the same mobility as the original jumper
- No additional forces on the magnets and DFBA
- Limit the modifications to the magnets and DFBA's

## Constraints

- Very limited space in the tunnel
- Difficult integration with numerous equipment
- No screen cooling circuit available to the Q7 jumpers
- No modification of the cryogenic flowschemes

## Design



- Copy/paste from existing QRL extensions in IR2
- Invar cold lines.
- Thermal screen cooled by conduction only
- Flexibility provided at the QRL jumper. Rigid connection to the magnet & DFBA
- Spring mounted supports in order to provide the freedom of movement and limit the forces to the magnets and DFBA's.









# Jumper extensions: IR3 Right






# Jumper extensions: IR3 left






# Jumper extensions for the Q7 magnets




- Special supports for displacement
- Requires rotation of  $90^\circ$  of magnet jumper with respect to original.
- Magnet jumper also higher by about 300 mm
- In IR3L, the jumper extension will be installed after the interconnection work in order to guarantee the best access for the intervention.








# Jumper extensions for the DFBAs




- Special supports for displacement
- Requires rotation of 45° of DFBA jumper with respect to original.
- Interference with “proximity equipment”: transformers, connection boxes, etc.








# Impact on the proximity equipment



## IR3R

- No space in current position because of jumper extension
- The transformers and connector boxes could be fitted on a structure above the switches
- The CL valves and piping could stay at the same position



## IR3L

- No space in current position because of jumper extension
- The transformers and connector boxes could be fitted on a structure above the switches
- The CL valves and piping must also be relocated







# Modifications to the DSLC (superconducting link)

- The DSLC needs to be shortened by 4.5 m
- Cable is 44 x 600A busbars
- Delicate operation but experience exists. Unique system.

## Tentative sequence (details being studied):

- Open and disconnect at the DLSC-DFBAF connection
- Open and disconnect at ceiling connection 40 meters from DFBAF
- Shorten the helium piping while preserving the SC cable on the DFBAF segment
- Reconstruct the interface flanges on the piping
- Install temporary sliding supports on the DSLC vacuum envelope
- Shift the DFBAF segment by 4.5 m to the new position
- Reconnect the DSLC
- Perform leak tightness & Hi Voltage tests on the DSLC before reconnection to the DFBAF
- Reconnect to the DFBAF + leak tests + electrical test





# Planning and strategy

## **Production & installation strategy**

- In-house detailed design
- Possible outsourcing for the production of the jumper extensions
- All tunnel operations under direct supervision of CERN.

## **Planned milestones**

- End of 2011: completion of detailed design
- 2012: production of the components and assemblies.
- End of 2012: all jumper extensions, components for interconnection and other parts available
- 2013, coordinated with the other LS activities, installation in the tunnel

## **Estimated duration of tunnel operations & constraints (CRG operations only)**

- Installation of jumper extensions: 2 weeks / extension. Installation performed after magnet interconnections.
- Disconnection of DFBA from WRL: 2 days / DFBA
- Modification of the jumpers of DFBA: 3 weeks/DFBA
- Shortening of the DSLC: 2 weeks to disconnect and shorten + 2 weeks to reconnect

## **Current status**

- Integration and main parameters defined for the jumper extensions
- Integration study ongoing for frames
- Detailed design started for the modification of the DFBA jumpers
- Work on modification of DSLC not started yet



# Estimated resources and costs (CRG tasks)

## CRG tasks

- Design and production of jumper extensions
- Design and production of components to modifications of the DFBAs
- Design and production of the proximity equipment frames and warm helium piping
- Design and production of the DSLC components & tooling for shortening
  
- Installation of the jumper extensions (without interconnection to QRL) and their supports
- Modification of the DFBAs to accommodate jumper extensions
- Shortening of the DSLC
- All leak tightness and pressure tests

TE-CRG Resources	2011	2012	2013	2014	Total (FTE)
Engineers	0.2	0.8	0.8		1.8
Draftsmen		0.2	0.4		0.6
FSU			0.5		0.5

## Estimated costs for TE-CRG activities (for installation in 2013)

Activity	2011	2012	2013	2014	Total (kCHF)
Cryo Ext		220	100		320
DFBA moving (incl. frames)		160	160		320
DSLC shortening		20	30		50
<b>Grand total</b>		<b>130</b>	<b>560</b>		<b>690</b>





# Conclusions

**The studies performed show that the modifications to the jumpers and to DFBA's and DSLs in order to introduce the collimators/cryo-bass in IR3 are feasible during the long shutdown of 2013-2014**

**No showstopper has been identified**

**The jumper extensions can be based on validated existing design**

**Moving the DFBA's requires to heavily modify the jumpers and some internal piping**

**The proximity equipment (valves, piping, cables, transformers, connection boxes) must be relocated**

**The preliminary study to shorten the DSLC shows that the best place to perform the operation is the first interconnection from 40 m from the DFBAF. Further studies are needed to precisely define the operation.**