



# Dispersion-suppressor upgrade in IR3

**V.Parma,  
CERN, TE-MSC**

**On behalf of the Dispersion Suppressor collimator project team:**


**R.Assmann, V.Baglin, M.Bajko, P.Bestman, A.Bertarelli, C.Bertone, N.Bourcey, J.Coupard, S.Chemli,  
K.Dahlerup-Petersen, J.C.Guillaume, Y.Muttoni, D.Ramos, A.Perin, J.Ph.Tock, R.Van Weelderen, A.Vande  
Craen, R.Principe, A.Rossi, S.Russenchuck, ...and many others**




# Outline

- DS Collimators in IR3: description, implications
- Organization and cost estimate
- Changes to technical systems (cryogenics, vacuum, powering...)
- Hardware modifications and status:
  - New equipment
  - Tunnel integration issues
- Schedule
- Summary and Outlook

# DS collimators: Left side of point 3



# DS collimators: Right side of point 3





# Work Breakdown Structure

Auxiliary collimators in DS zone of IR3

		Responsibles	TCLD	
I	<b>Project Management</b>			
	I.1 LHC Collimation Upgrade Management	R.Assmann	x	
	I.2 LSS Technical coordination	O.Aberle		
	I.3 DS Technical coordination	V.Parma	x	
	I.4 Quality Assurance	A.Rossi	x	
	I.5 Baseline configuration management and QA	S.Chemli	x	
II	<b>Coordination of Installation</b>			
	II.1 Scheduling and Coordination	J.Coupard		
	II.1.1 Scheduling of surface preparation		x	
	II.1.2 Scheduling of underground works and installation		x	
	II.1.3 Coordination on-site		x	
	II.2 Layout Database	S.Chemli	x	
	II.3 Integration Office	Y.Muttoni		
	II.3.1 Integration studies		x	
	II.3.2 Installation non conformities		x	
	II.4 Survey activity	P.Betsmann		
	II.4.1 Alignment of machine elements		x	
	II.4.2 Smoothing of the machine elements		x	
	II.5 Transport and Handling operation	C.Bertone	x	
	III	<b>Operation</b>		
		III.1 Electrical Quality Assurance	N.Catalan	x
III.2 Hardware commissioning <span style="color:red">To be completed ??</span>		O.Aberle & V.Parma	x	
III.2.1 Collimators		O.Aberle, A. Masi		
III.2.1.1 10 TCS/TCP				
III.2.1.2 4 TCLD			x	
III.2.1.3 2 TCT, removal of 2 TCTVB ?				
III.2.1.4 14 TCTx in IP 1, 2, 5 and 8				
III.2.2 Cryostats & Cryogenics	V.Parma	x		
III.3 Remote commissioning / MP test:	A.Rossi & S.Redaeli	x		
IV	<b>Safety</b>			
	IV.1 Safety Engineering and Environment	C.Colloca	x	
	IV.2 Radiation Protection	S.Roesler	x	



# Work Breakdown Organization


## V Activities

<b>V.1 LHC systems upgrade studies</b>			
V.1.1	IR3 optics and layout	M.Giovanozzi	x
V.1.2	Impedance from collimators	E.Metral	x
V.1.3	Collimation Performance	A.Rossi	x
V.1.4	Integration and layout studies	Y.Muttoni	x
V.1.5	Cryogenics systems	R.Van Weelderden	x
V.1.6	Vacuum systems	V.Baglin	x
V.1.7	Magnet Electrical systems	K.Dahlerup-Petersen	x
<b>V.2 LHC equipment Engineering (Design, Production &amp; Testing)</b>			
<b>V.2.1 Collimators Engineering and Mfct (before final testing on surface)</b>		A.Bertarelli	
V.2.1.1	DS collimator module (TCLD with support)		x
V.2.1.2	TCT with integrated BPM (TCTP)		
V.2.1.3	Phase 1+ Collimators (TCP - TCSG)		
V.2.1.4	Phase 2 Collimators (TCSM)		
V.2.1.5	FLUKA studies	F.Cerutti	x
<b>V.2.2 Collimators manufacturing external to CERN (contracts)</b>		O.Aberle	
V.2.2.1	Contract for 6 TCSG (plan A)		
V.2.2.2	Contract for 18 TCTP		
V.2.2.3	Contract for 34 TCSM Phase 2 collimators		
<b>V.2.3 Collimators final assembly and testing before installation (B 252)</b>		O.Aberle, A. Masi	x
V.2.3.1	10 TCS/TCP + 3 spares		
V.2.3.2	4 + 1 TCLD		
V.2.3.3	2 TCT for Alice		
V.2.3.4	18 TCTP		
<b>V.2.4 DS Cryostat Equipment Eng &amp; Mfct</b>			
V.2.4.1	Short Connection Cryostat (LE)	J.Ph.Tock	x
V.2.4.2	DS collimator bypass cryostat (QTC)	A.Bertarelli	x
V.2.4.3	Bus-bars	R.Principe	x
V.2.4.4	Cryo-magnets interconnection components	J.P.Tock	x
<b>V.2.5 Cold powering tests (SM18)</b>		M.Bajko	x
V.2.5.1	QTC Cold testing		
V.2.5.2	SCC Cold testing		
<b>V.2.6 Cryogenics equipment</b>			
V.2.6.1	Modification of DFBA	A.Perin	x
V.2.6.2	Cryogenic line exstensions	O.Pirotte	x
V.2.6.3	SSS modifications (instrumentation & PID)	R.Van Weelderden	x
<b>V.2.7 Vacuum equipment</b>			
V.2.7.1	Beam vacuum	V.Baglin	x
V.2.7.2	Insulation vacuum	P.Cruikshank	x
V.2.7.3	Control	P.Gomes	x
<b>V.2.8 Transport system</b>			

(A.Rossi)

# Cost Estimate (P+M)

Department/Group	WP name	WP responsible		2011	2012	2013	2014	Totals	
								M Cost [kCHF]	Staff [FTE.y]
TE/MS	DS collimators Technical Coordination	V.Parma	Total M [kCHF]	0.00	0.00	0.00	0.00	0.00	
			Total P [FTE.y] - staff/fellows	0.5	0.5	0.7	0.5		2.2
EN/MEF	Configuration management and QA	S.Chemli	Total M [kCHF]	0.00	0.00	0.00	0.00	0.00	
			Total P [FTE.y] - staff/fellows	0.15	0.15	0.15	0.15		0.6
EN/MEF	Planning, Layout and Integration	J.Coupard	Total M [kCHF]	51.00	34.00	34.00	34.00	153.00	
			Total P [FTE.y] - staff/fellows	0.2	0.4	0.4	0.3		1.3
TE/CRG	Modifications and new cryogenics systems/equipment DS	R.Van Weldereen	Total M [MCHF]	130.00	460.00	560.00	570.00	1,720.00	
			Total P [FTE.y] - staff/fellows	0.6	1.1	1.1	1.1		3.9
TE/VCS	Modifications and new vacuum systems/equipment DS	V.Baglin	Total M [kCHF]	746.87	1,218.06	179.58	42.45	2,186.95	
			Total P [FTE.y] - staff/fellows	0.4	1.4	2.4	1.2		5.4
TE/MPE	QPS modifications and new systems	K.Dahlerup-Petersen	Total M [kCHF]	0.00	0.00	20.00	0.00	20.00	
			Total P [FTE.y] - staff/fellows	0	0.1	0.1	0		0.2
EN/EL	Modifications of Electrical System and Cabling	J.C.Guillaume	Total M [kCHF]	0.00	50.00	800.00	100.00	950.00	
			Total P [FTE.y] - staff/fellows	0.3	0.3	0.3	0		0.9
EN/CV	Modification of CV system	M.Nonis	Total M [MCHF]	0.00	0.00	0.00	0.00	0.00	
			Total P [FTE.y] - staff/fellows	0	0	0	0		0
EN/MME	Engineering, Design & Manufacture of DS collimators (4+1)	A.Bertarelli	Total M [kCHF]	2,167.00	1,601.00	396.00	0.00	4,164.00	
			Total P [FTE.y] - staff/fellows	5.46	4.83	2.45	0		12.74
TE/MS	Supply of special components to EN/MME	P.Fessia	Total M [kCHF]	544.00	544.00	272.00	0.00	1,360.00	
			Total P [FTE.y] - staff/fellows	1	1	0.5	0		2.5
TE/MS	Engineering, Design & Manufacture of Short Connection Crystals (2+1)	J.Ph.Tock	Total M [kCHF]	760.00	2,725.00	760.00	0.00	4,245.00	
			Total P [FTE.y] - staff/fellows	1.3	1.8	0.5	0		3.6
TE/MS	Tunnel IC work and components	J.Ph.Tock	Total M [kCHF]	50.00	326.00	1,281.00	625.00	2,282.00	
			Total P [FTE.y] - staff/fellows	0.5	1.1	3.1	3.1		7.8
TE/MS	Cold power testing of cryostat assemblies	M.Baiko	Total M [kCHF]	50.00	200.00	200.00	0.00	450.00	
			Total P [FTE.y] - staff/fellows	0	1	1	0		2
TE/MPE	Modifications to magnet electrical circuits, ELQA	N.Catalan Lasheras	Total M [kCHF]	0.00	600.00	600.00	200.00	1,400.00	
			Total P [FTE.y] - staff/fellows	0.5	0.5	0.5	0.5		2
BE/BI	Modification to existing and new beam instrumentation	B.Dehning	Total M [kCHF]	0.00	0.00	0.00	0.00	0.00	
			Total P [FTE.y] - staff/fellows	0	0	0	0		0
GS/SE	Civil engineering modifications	J.Osborne	Total M [kCHF]	0.00	0.00	100.00	0.00	100.00	
			Total P [FTE.y] - staff/fellows	0.15	0.15	0.15	0		0.45
EN/HE	Transport and handling assistance	C.Bertone	Total M [kCHF]	55.00	359.00	1,596.00	558.00	2,568.00	
			Total P [FTE.y] - staff/fellows	0.4	1.2	2.3	1.35		5.25
BE/ABP	Alignment and Survey	P.Bestman	Total M [kCHF]	0.00	0.00	50.00	17.00	67.00	
			Total P [FTE.y] - staff/fellows	0	0	0	0		0
<b>Overall Total M [kCHF]</b>				<b>4,553.87</b>	<b>8,117.06</b>	<b>6,848.58</b>	<b>2,146.45</b>	<b>21,665.95</b>	
<b>Overall Total P [FTE.y] -</b>				<b>11.46</b>	<b>15.53</b>	<b>15.65</b>	<b>8.2</b>	<b>0</b>	<b>50.84</b>



## Up to date, M expenditures:

- < 3 MCHF (estimate)
- Includes design studies (also committed)
- Components/materials ordered (end caps, supports, raw material...)



# Main H/W implications (3L+3R)

- Disconnect and remove:
  - 16 dipoles, 8 SSS, 2 Connection Cryostats, 2 DFBA
- Displace by 4.5 m:
  - TCLA, DQS, BTVM (3L only)
- Important cable re-layout work:
  - ~600 cables to be shortened, ~800 cables to be extended (warm and cooled cables)
  - Re-routing (through new cable duct UP33/R34); connections
- Civil engineering:
  - Remove, displace and fix jacks to ground
  - Grind passage wall (3-5 cm) on 2x100m length
  - Drilling new cable duct UP33/R34
- Modification of jumpers of Q7, Q9 and DFBAs (on surface or in the tunnel)
- Shortening of DSLC (cryostat+superc.cables) in 3R
- Produce new equipment:
  - 4 (+1) DS collimator assemblies (LTC)
  - 2 (+1) Short Connection Cryostats (SCC)
  - 2 QRL extensions
- Re-install and interconnect DFBA, magnets, SCC, LTC







# Strategic choices for new H/W

- Reuse of all possible existing component designs and technology (no R&D!):
  - Minimise risk of unexpected problems
  - Reduce design effort
  - Use *on-the-shelf* LHC spares (cryostat, vacuum, cold mass components)
  - Reduce procurement lead-time
  - Activate options on LHC contracts (e.g. End-caps, support posts)
- Keep interconnects standard
  - Standard tunnel installation (tools, assembly procedures, QA)
- Test both QTC and SCC in operating conditions in SM18 (cold power tests)
- Preparation for tunnel integration in SMI2 (as for magnets)
- Installation of collimators *in-situ* (can be staged) after installation of QTC
- Collimator integration compatible with “fast” removal if faulty (as for other collimators) and bridging with warm beam tubes

# Primary technical systems affected by inserting the LTCs (3 L and 3 R)



3 Left



3 Right

- MBB 1,2 Short circuit
- Main busbar plugs
- 6 kA busbar plugs (3 x 6kA)
- line-N busbar plugs (600 A)
- 6 kA connector (12/6 connections)
- 6 kA connector (3 connections)
- 600 A connector
- DFB Lambda plate(s)
- 600A Plug with restriction
- Heat-Exchanger
- Main busbars M3
- Main busbars M1 and M2
- Auxiliary busbars (600 A)
- 6 kA busbars
- ⊗ Hydraulic restrictions
- ⊕ Cooldown and fill valves
- ↗ Positive Slope
- ↘ Negative Slope
- U = UPSTREAM SIDE
- D = DOWNSTREAM SIDE

# Systems to be “bridged” and “extended”

Maintain **functional continuity** to:

## Beam lines (beam vacuum):

1. V1, V2

## Electrical powering:

1. M1, M2, M3 and corrector spools (magnet powering)
2. Aux.BB line (line N, only 600 A cables, correctors powering)

## Cryogenics:


1. Pressurised HeII bath (line L)
2. Sub-cooled HeII (lines X, y)
3. C', KD1, KD2 lines (4.5 K) for IR3L; none for IR3R (but needed to thermalise cryostat components)
4. Thermal shield line (line E)

## Insulation vacuum:

1. Insulation vacuum (line W)

## While **extending the continuous cryostat**:

1. New optics (J.M. Jowett, ABP-LCU meeting, 19/10/2010)
2. Longer and new circuits (electrical, cryogenic, vacuum)
3. Displace interfering equipment (e.g. BTVM)
4. Re-match interfaces with systems (electrical, cryogenic, vacuum...)




Functionalities reviewed in the **Review of the cryogenic by-pass for the LHC DS collimators (May 2011)** → **Outcome presented by Ph.Lebrun in the next presentation**



# New Equipment


# DS Collimator Assembly, LTC (4 units)



(Y.Muttoni, EN-MEF)






Collimator  
Module (TCLD)



Cryostat  
("by-pass")  
(QTC)


4 units + 1 spare

# Equipment breakdown





# Busbars





# COLLIMATOR MODULE (TCLD) LAYOUT

Collimator Module (TCLD)

Angle valve

Mechanical Equipment

Vacuum Equipment

Warm Module (VMGDA)

Ion Pump (30 L/s)

Penning Gauge


Collimator Support Assembly (HTC\_)

Pirani Gauge

Collimator Jack

Ion Pump (30 L/s)


- Key Features**
- TCLD fully independent from QTC
  - Specific support and jacks for TCLD.
  - Horizontal Orientation
  - Hydraulic and electrical manual connections







# MANUFACTURING TIMELINE







# Acknowledged challenges for the QTC

- QTC (cryostat by-pass)
  - New busbars layout, but design thoroughly studied. Radiation heat deposition studies in progress (results in this review? V.Boccone's talk). Some EM Cross-talk checks still pending.
  - Intricate assembly procedure: relying on good craftsmanship
  - Welding distortions during vacuum vessel closure
  - MLI fire hazard during vacuum vessel closure
  - Small gaps between busbars insulation and He vessel walls (electrical insulation, damage during welding) →
  - Access for repairs may imply destruction of the vacuum vessel
  - Beam vacuum lines partly inaccessible after cryostat closure
  - Cold test can reveal some possible defects but not all (wear and fatigue damage, interaction with neighboring magnets...)
- The first prototype should answer most of the issues

# Short Connection Cryostats (2 units, 1 per DS)




2 units + 1 spare



(J.Ph.Tock, A.Vande Craen, TE-MS)

# Tunnel integration and H/W modifications

# Integration studies, 3L




(Y.Muttoni, B.Moles, EN-MEF)




# Integration studies

- Issues:



- Densely populated zone around the DFBA's
- Limited space for accessing Q7 interconnect (A)
- Proximity equipment difficult to place (B)
- Need to drill a new cable duct for cables re-routing (~1'400 cables) (C)



A)




B)




C)

# IR3 Left: jumper and QRL extensions



View from transport side





View from QRL side

- Special supports for displacement
- Requires rotation of 90° of magnet jumper with respect to original.
- Magnet jumper also higher by about 300 mm
- In IR3L, the jumper extension will be installed after the interconnection work in order to guarantee the best access for the intervention.

(Y.Muttoni, B.Moles, EN-MEF)




# IR3 Right: jumper and QRL extensions






# IR3 Right: DFBA jumper and QRL extensions, DSCL shortening




DFBAF. View from transport side



DFBAE. View from QRL side

- Special supports for displacement
- Requires rotation of 45° of DFBA jumper with respect to original.
- Interference with “proximity equipment”: transformers, connection boxes, etc.
- Superconducting link (DSLCL) to be shortened (tunnel ceiling work)



DSLCL connection (tunnel ceiling)





# Acknowledged tunnel integration challenges

- Regions around DFBA are densely populated zones:
  - Integration studies based on 3D models: fully representative of reality?
  - limited working space: installation work correctly analyzed? Need for special tooling and procedures? **Potential risk of unforeseen interference and impact on installation schedule**
  - Coactivity between various teams: needs accurate preparation and coordination. **Potential risk on installation schedule**
  - **Accurate installation sequence to be studied; still risk of facing unplanned work. Potential risk on installation schedule**
- Heavy re-cabling work with risk of errors and mishaps:
  - lengthy troubleshooting/repair. **Potential risk on installation/commisionning schedules**
- Modification of in-situ equipment:
  - Can be technically complex (e.g. DSLC mods) → **risk of damaging unique equipment.**
- Handling/Transport of heavy equipment (DFBA):
  - **risk of damage of unique equipment (no spares)**
- Coactivity with other shut-down activities. Handling/Transport:
  - Free transport passage. **Potential risk on installation schedule**
  - Share transport resources. **Potential risk on installation schedule**




# Summary of main H/W activity

- **Status of DS Collimators**
  - Design of Cryostat and Collimator Module well advanced (manufacturing drawings being released)
  - Long-lead components and material procurement under way
  - Manufacturing and assembly of first unit to start in coming weeks
- **Status of Short Connection Cryostats**
  - Short Connection Cryostat engineering almost completed
  - Schedule and budget are under control
  - No show stopper identified
- **Modifications of other equipment:**
  - Q7 jumpers not critical
  - DFBA jumpers not critical but on unique equipment
  - Cryo-links not critical (existing design in LHC) but complex integration
  - In-situ modification of DSCL complex and critical (unique installed equipment)
- **Still in progress:**
  - Study of cold testing and bench connections (SM18) for power testing of Collimator by-pass and Short Connection Cryostats



# Schedule

# Schedule





# Tunnel work assumptions

- Working assumptions:
  - All magnets up to surface (dipoles from PMI2, quads from P4)
  - Works on one (extended) shift, with night transport
  - 3L and 3R mostly parallel work
  - DFBA's moved and stored in P4 (underground)
  - 4 teams for cabling (DS, LSS&DFBA, connections, water-cooled cables)
- Limitations:
  - Planning not merged with other activities/projects
  - No resource sharing with other activities/projects (especially interconnects!)
  - No transport sharing with other activities/projects
  - ...no contingency!

→ Minimum of 8 months of tunnel activity





# Summary and Outlook

- The **DS collimator project in IR3**, aimed at improving collimation efficiency (factor 5-10), is now structured and **progressing full steam for the next log shut-down**
- The DS collimators requires a **challenging re-layout and integration study**, which is almost completed and **no technical show-stopper** have been identified so far
- Considering the complex integration and densely populated area around the DFBA's, there is a certain risk of having underestimated the work. **A detailed installation sequence should be studied**
- **In-situ modifications** of highly integrated equipment (e.g. DSLC) and **transport/handling of unique equipment (DFBA's)**, remain **critical issues justifying a dedicated risk analysis**
- The **design of the new DS equipment** (DS collimators, and Short Connection Cryostats) is close to completion and was reviewed recently (May review)
- Procurement of other **long-lead components** in industry is launched
- Construction of the first units (QTC and SCC) is to start (**summer 2011**)
- Planned **availability dates** of the **QTC** and **SCC**: mid 2012-mid 2013
- First draft schedule for **2013 shut-down**, yields a **~8 months minimum installation** for the DS collimators
- This **preliminary schedule needs consolidation and matching** with those of **other shut-down projects** (resources allocation, co-activity, transport sharing, etc.) so its duration could be considerably longer (**up to 3 months?**).





**Thank you  
for your attention!**



# Spare slides

4.0 m + 0.5 m interc. = 4.5 m installation length


# Layout



Manual quick connect flanges, electrical and water plugs, but **not remote handling**

Sector valves

Standard interconnects




BLM's

"Standard" baked vacuum sector


Collimator replacement without re-alignment

Collimator with independent support/alignment

# Collimator integration



# TCLD JAW DESIGN (1/2)



Jaw Support System

Support  
(Glidcop  
C15715)

Jaw Block x 5  
(Tungsten  
Alloy)

Back Stiffener  
(Glidcop  
C15715)

Cooling Tube  
(Copper-Nickel  
CuNi10)


BPM  
Pick-up  
buttons

- ### Key Features
- Total length: 1200 mm (including 100m tapering)
  - Active length: 1000 mm (5 blocs x 200 mm)
  - Asymmetric jaw supporting system
  - Continuous cooling circuit
  - Contactless RF shielding
  - BPM pickups: 2 per jaw




# BB stray field to beam

Roxie calculations: S.Russenschuck





10/07/07 17:45



Negligible effect on beam

$|B|$  (T)




ROXIE 10.1

D Quad+dipole BB

F Quad BB

# Comparison of DOSE below LHC cryostat around the DS-Collimator





# Testing of QTC and SCC

- Construction testing:
  - Pressure test (construction integrity)
  - Dimensional checks (mechanical interfaces)
  - Leak tests
  - Electrical tests (@RT): continuity, HV
  - ...
- Qualification testing @ cold (SM18):
  - Envisaged tests:
    - Leak-tightness @ cold (insulation+beam vacua)
    - HV tests (before CD, @cryo)
    - Continuity and splices measurements
    - RRR measurements
    - Powering tests of all circuits (connected in series) @ ultimate current
    - Magnetic measurements (SCC only)
    - Thermal cycle(s)
    - Cryostat T measurements on QTC prototype
    - ...
  - Diagnostics instrumentation (T gauges, Vtaps...) needed





# Modifications to the DSLC (superconducting link)

- The DSLC needs to be shortened by 4.5 m
- Cable is 44 x 600A busbars
- Delicate operation but experience exists. Unique system.

## Tentative sequence (details being studied):

- Open and disconnect at the DLSC-DFBAF connection
- Open and disconnect at ceiling connection 40 meters from DFBAF
- Shorten the helium piping while preserving the SC cable on the DFBAF segment
- Reconstruct the interface flanges on the piping
- Install temporary sliding supports on the DSLC vacuum envelope
- Shift the DFBAF segment by 4.5 m to the new position
- Reconnect the DSLC
- Perform leak tightness & Hi Voltage tests on the DSLC before reconnection to the DFBAF
- Reconnect to the DFBAF + leak tests + electrical test

